

***The Learning Experience  
Mill Creek, Washington***

***Stormwater Management Plan***

*Prepared: February 20, 2018*

*Prepared by: Alexandra Campolongo*

*Reviewed by: Mike Beach, P.E.*



## ***Project Engineer's Certification***

**"I hereby certify that this Drainage and Erosion Control Plan for The Learning Experience has been prepared by me or under my supervision and meets minimum standards of the City of Mill Creek and normal standards of engineering practice. I hereby acknowledge and agree that the jurisdiction does not and will not assume liability for the sufficiency, suitability, or performance of drainage facilities design by me."**

***Michael R. Beach, P.E.***  
**WA # 43907**

## **Table of Contents**

Section	Page
<b>Drainage Report</b> .....	2
1. Project Overview .....	2
2. Existing Conditions Summary .....	3
3. Off-Site Analysis Report.....	3
4. Summary of Minimum Requirements.....	4
5. Permanent Stormwater Control Plan .....	5
a. Existing Site Hydrology.....	5
b. Developed Site Hydrology.....	5
c. Performance Standards and Goals .....	6
d. Water Quantity Control .....	6
e. Water Quality Control.....	7
f. Conveyance System .....	7
g. System Maintenance .....	7
6. Construction Stormwater Pollution Prevention Plan (SWPPP).....	7
7. Special Reports and Studies .....	8
8. Other Permits .....	8
9. Bond Quantities Worksheet .....	8
 <b>Appendix A: Figures</b>	
 <b>Appendix B: Water Quality and Quantity Control Calculations</b>	
 <b>Appendix C: SSA Conveyance System Analysis</b>	
 <b>Appendix D: Geotechnical Report</b>	
 <b>Appendix E: Operation and Maintenance Plan</b>	
 <b>Appendix F: Stormwater Pollution Prevention Plan (SWPPP)</b>	

## Section 1: Project Overview

This Stormwater Site Plan has been prepared in accordance with 2012 Stormwater Management Manual for Western Washington, as amended in 2014, for the proposed The Learning Experience, located in Mill Creek, WA.




Figure 1 - Vicinity Map

<b>Parcel Number:</b>	27050700401600
<b>Total Site Area:</b>	5.05 acres
<b>Zoned:</b>	BP Business Park
<b>Site Address:</b>	Mill Creek, WA
<b>Required Permits:</b>	Grading, Site Development, SEPA Determination, Building Permit
<b>Legal Description:</b>	LEGAL DESCRIPTION FOR PROPERTY WAS OBTAINED FROM CHICAGO TITLE COMPANY OF WASHINGTON, COMMITMENT NO. 500054325, AMENDMENT 1, DATED APRIL 27, 2017 AT 12:00 A.M. COMMENCING AT THE INTERSECTION OF THE WEST LINE OF COUNTY ROAD, KNOWN AS PACIFIC HIGHWAY, WITH THE SOUTH LINE OF THE NORTHWEST



QUARTER OF THE SOUTHEAST QUARTER OF SECTION 7, TOWNSHIP 27 NORTH,  
RANGE 5 EAST, W.M.;  
THENCE WEST ALONG THE SOUTH LINE OF SAID SUBDIVISION TO THE  
SOUTHWEST CORNER THEREOF;  
THENCE NORTH ALONG THE WEST BOUNDARY THEREOF 20 RODS;  
THENCE EAST PARALLEL TO THE SOUTH BOUNDARY LINE TO THE WESTERLY  
MARGIN OF PACIFIC HIGHWAY;  
THENCE SOUTHERLY ALONG THE WESTERLY MARGIN OF SAID HIGHWAY TO THE  
POINT OF BEGINNING;  
SITUATE IN THE COUNTY OF SNOHOMISH, STATE OF WASHINGTON.

The subject project is located in Mill Creek, WA. The site is composed of an existing 5.05 parcel which is currently occupied by an abandoned house with a shed and is zoned BP, Business Park.

Stormwater generated onsite is discharged from the site at the northwest corner to the existing wetlands. There are no water quantity or quality improvements onsite. See Section 2 for additional discussion of existing site conditions.

The proposed development includes demolishing the existing residential building, constructing a new 10,000 SF Learning Center and parking lot, improving existing driveways, utilities, stormwater detention and treatment facilities, and other miscellaneous site improvements. The location and size of proposed improvements are depicted in Figure 2 – Grading and Drainage Plan.

Stormwater management for this site will include conveyance via overland sheet flow, channel flow along concrete curb and gutter, and underground pipe, enhanced treatment via City of Mill Creek approved treatment facilities, and detention via an underground detention system.

## ***Section 2: Existing Conditions Summary***

The existing 5.05 acre site is located in Mill Creek, WA and is currently developed for Business Park uses. The developed site includes an existing abandoned building.

The project is bounded to the east by HWY 527, the south by The District Apartment Buildings, west by natural wetlands and North Creek, and north by Li'l Sprout Nursery and Garden Center.

The site gradually slopes from the northeast to the southwest. Grades vary from +\ -1% to +\ -6% across the parking lots. The developed condition will generally mimic the existing conditions.

Based on the survey of the site, stormwater generated onsite is collected via existing wetlands and is infiltrated or is conveyed to the natural historic discharge point at the southwest corner of the project site. The existing storm system and contributing basin areas have been shown in Appendix A, Figure 1 – Existing Conditions Map.

## ***Section 3: Off-Site Analysis***

Stormwater will be conveyed to an underground infiltration system. Water will then infiltrate into the groundwater system and into the existing wetlands. The wetlands discharge at the southwest corner of the property to North Creek which drains to Sammamish River and ultimately Lake Washington.

Upstream: North of the site is an existing nursery/greenhouse. This site is protected from flows from the nursery by an existing curb and gutter system. To the east is Bothell-Everett Highway, which has an easterly cross slope. Stormwater from Bothell Everett Highway surface flows to the east to a culvert that conveys the water back to the west, under the Highway, to outlet near the southern property line. The property to the south continues to slope to the southwest, away from this site and the proposed improvements. No upstream flows are anticipated to adversely affect this project.

Downstream: North Creek is approximately 1,300 feet to the west of the western most portion of proposed improvements. Between the proposed improvements and North Creek consists of forested land and large wetlands areas. The proposed design is to infiltrate the stormwater. The treated and infiltrated water will then seep into the existing wetlands, meaning the wetlands will not be used for treatment or flow control. With appropriate infiltration, no changes to the wetlands hydrology are anticipated. This applies to all wetlands downstream of the proposed improvements, including the North Creek Basin.

## ***Section 4: Summary of Minimum Requirements***

Based on the minimum requirement thresholds in the Stormwater Management Manual for Western Washington for Mill Creek (SMMWW), all nine (9) minimum requirements shall be met. A brief description on how the site complies with each minimum requirement has been listed below.

### *Minimum Requirement #1; Preparation of Stormwater Site Plans –*

This requirement is met by this document.

### *Minimum Requirement #2; Construction Stormwater Pollution Prevention Plan (SWPPP) –*

A construction SWPPP is included in Appendix E.

### *Minimum Requirement #3; Source Control of Pollution –*

No fueling, chemicals or fertilizers or any other hazardous materials, unpaved parking lots, manufacturing, painting, automotive repair, etc. will occur or be stored at this site. Therefore, this site does not require source control of pollution.

### *Minimum Requirement #4; Preservation of Natural Drainage Systems and Outfalls –*

Stormwater will infiltrate into the ground and will seep into the existing wetlands and will ultimately discharge into North Creek.

### *Minimum Requirement #5; Onsite Stormwater Management, including Easements and Setbacks –*

LID BMPs have been considered within List #2 of Requirement #5.

Due to site limitations, setbacks, vast area of wetlands, required wetlands and BMP setbacks, and existing steep slopes, useable land is limited on this site. Therefore, making much of List #2 infeasible. However, Contractor shall adhere to BMP T5.13 of the 2012 SWMMWW, Volume V. Strip topsoil and stockpile onsite to be reapplied to other portions of the site, to the extent feasible. Ensure soil quality of

---

stockpiled soils, as well as imported topsoils, meet the requirements of BMP T5.13. Best Management Practices not used are listed below with further explanation.

- BMP T5.10A – Downspout Fill Infiltration
  - These are not designed to directly infiltrate runoff from pollutant-generating impervious surfaces; therefore, this BMP will not be used.
- BMP T5.10B – Downspout Dispersion Systems
  - There is not enough area for downspout dispersion due to the proximity of the existing wetlands and wetland buffers; therefore, this BMP will not be used
- BMP T5.10C – Perforated Stub-out Connections
  - Due to Washington and the wet winter months, these will not provide sufficient flow control; therefore, this BMP will not be used.
- BMP T5.11 – Concentrated Flow Dispersion
  - We do not have enough vegetated areas; therefore, this BMP will not be used.
- BMP T5.12 – Sheet Flow dispersion
  - There is not enough area for sheetflow dispersion due to the proximity of the existing wetlands and wetland buffers; therefore, this BMP will not be used
- BMP T5.14A – Rain Gardens
  - There is not enough area for an onsite rain garden due to the proximity of the existing wetlands and wetland buffers; therefore, this BMP will not be used
- BMP T5.14B – Bioretention
  - There is not enough area for onsite bioretention due to the proximity of the existing wetlands and wetland buffers; therefore, this BMP will not be used
- BMP T5.15 – Permeable Pavements
  - Due to the grading of the site it is not ideal nor feasible to drain water to the pavers. The permeable pavements are also cost prohibited; therefore, this BMP will not be used.
- BMP T5.16 – Tree Retention and Tree Planting
  - Due to the wetlands located on site, existing trees are being preserved and new trees for retention are not able to be planted; therefore, this BMP will not be used.
- BMP T5.17 – Vegetated Roofs
  - Due to the maintenance and the impact on the roof beams and building structures this BMP will not be used.
- BMP T5.18 – Reverse Slope Sidewalks
  - The sidewalk located along Bothell Everett Hwy would drain into the street right of way and the remaining sidewalk is located up against the building and would drain onto the parking lot ; therefore, this bmp will not be used.
- BMP T5.19 – Minimal Excavation Foundations
  - Per the geotechnical report the recommended foundation is spread footings ; therefore, this BMP will not be used.
- BMP T5.20 – Rainwater Harvesting
  - Due to the requirements of 100% reuse of the annual average runoff volume we are unable to use this BMP; we are not able to meet the requirement.
- BMP T5.30 – Full Dispersion
  - Due to the close proximity of the wetlands and preserving this area we are not able to use this BMP.

The most feasible treatment and storage BMPs will be utilized to convey and detain stormwater runoff per code requirements. This will be a private stormwater system and will be maintained by the owner as described by the Operations and Maintenance Manual (O&M Manual) included in Appendix D.

*Minimum Requirement #6; Runoff Treatment –*

Water quality will be provided via water quality catch basins. The treatment facilities will be designed in accordance with the SWMMWW. The water quality catch basins will be outfitted with Contech Filterra Bioretention sized in accordance with the TESC and approved by the City of Mill Creek for Enhanced Treatment. The facilities are discussed in further detail in the water quality section of this report.

*Minimum Requirement #7; Flow Control –*

Flow Control will be provided via an outfall device sized in accordance with the SMMWW. This device will contain three orifices and will not release stormwater above the predeveloped forested conditions.

*Minimum Requirement #8; Wetlands Protection –*

Guide Sheet 1: No immediate site storm water will discharge to the existing wetlands, therefore the wetlands will not be used for treatment or flow control. It is planned to slowly infiltrate into the ground, which will seep into the existing wetlands at the same rate post development as existing.

Guide Sheet 2: Wetlands will not be used for treatment or flow control. Not Applicable.

Guide Sheet 3: Stormwater from the development into all adjacent wetlands is unsaturated zone subsurface flow; with appropriate infiltration, no changes will occur to wetland hydrology as per Guide Sheet 1.

*Minimum Requirement #9; Operation and Maintenance –*

Operation and Maintenance manual has been included in the appendix of the drainage report. See Appendix D.

*Additional Requirement #1; Financial Liability –*

A completion bond or other appropriate financial guarantee will be obtained by the owner prior to permit issuance.

*Additional Requirement #2; Off Site Analysis and Mitigation –*

An offsite analysis and mitigation plan will not be required. The existing site has been previously developed. There are no known downstream issues and there will be no increased downstream flows created by this project.

## **Section 5: Permanent Stormwater Control Plan**

**Existing Site Hydrology:**

The site has been developed for approximately 35 years, however, in order to comply with Minimum Requirement #7, the predeveloped site was modeled in Western Washington Hydrology Model 2012 (WWHM2012), latest edition, as hydrologic soils group "A", forested (moderate) condition. Flows at the proposed outfall will approximate, but not exceed, durations of 50% of the 2-year flowrate up to the 50-year peak flow as calculated by WWHM2012. There are no known erosion control problems within a

quarter mile of the site's outfall location. Refer to Figure 2- Existing Conditions Map for basin areas and outfall location.

**Developed Site Hydrology:**

The proposed site will be split into three (3) different surfaces; pervious surfaces, pollution generating impervious surfaces (parking lots, driveways), and non-pollution generating impervious surfaces (rooftops, sidewalks, playground). These surface areas have been further broken down into the individual basins onsite. The following table shows the basin areas that were input into to project's WWHM2012 file to determine the water quality and discharge flow rates.

Table 1: Proposed Basins				
	Total Area	Impervious		Pervious
		Pollution Generating	Non-pollution Generating	
Basin 1	0.355	0.158	0.036	0.161
Basin 2	0.143	0.131	0.003	0.009
Basin 3	0.116	0.099	0.007	0.010
Basin 4	0.340	0.000	0.230	0.110
Total	0.954	0.388	0.276	0.290

Basin names are shown in Figure 8- Basin Map. Hydrologic Soils groups were determined based on the Web Soil Survey Map of the site. Based on the map and geotechnical engineering report, the underlying soils are Everett Gravelly Sandy Loam which is a hydrologic group A soil. See Figure 5-Soil Map for additional information.

Water Quality and Quantity Control Facilities were sized using WWHM2012. Based upon the input areas from Table 1, the following water quality flowrates were generated for each onsite basin. The output from WWHM2012 is included as Appendix B.

Table 2: Water Quality Flowrates				
Basin name – Treatment Device	Total Area Routed Through Facility*	WWHM Water Quality Flowrate		24-Hour Volume (ac-ft)
		GPM	CFS	
Basin 1 - Filterra	0.14	14.0	0.0309	0.0195
Basin 2 - Filterra	0.32	10.0	0.0212	0.0134
Basin 3 – Filterra	0.28	8.0	0.0168	0.0106
Total	0.74	32.0	0.0689	0.0435

\*Does not include any roof or off-site run-on

**Performance Standards and Goals:**

The proposed water quality treatment facilities will be designed to provide enhanced treatment for the entire development. Contech Filterra Bioretention were chosen to provide enhanced treatment. The Filterra devices are discussed further in the Water Quality Treatment section of this report.

**Water Quantity Control:**

Projects must provide flow control to reduce the impacts of stormwater runoff from hard surfaces and land cover conversions. Water quantity control will be provided via an underground detention gallery sized using the latest version of the WWHM2012. The underground gallery will consist of Stormtech chambers surrounded by geotextile fabric and gravel per product specifications. This facility will act as a detention facility. The outfall will be through infiltration into the ground. Flows at the proposed outfall will approximate, but not exceed, durations of 50% of the 2-year flowrate up to the 50-year peak flow as calculated by WWHM2012.

The underground gallery will have a footprint of approximately 2,601 sf and provide a minimum 10,500 cubic feet of storage (0.241 ac-ft).

**Flow Control Structure:**

A flow control structure is being provided to act as an emergency overflow. This outlet structure will have a 2" orifice at the top of the 10" riser. In addition to the orifice, the riser will be set below the top of the chamber gallery to provide additional emergency overflow. The outlet structure was designed using WWHM2012. The orifice and the riser combination will provide for outlet of the 100-yr event calculated by WWHM2012 as 0.7292 cfs. Predeveloped and developed flowrates and flow durations as calculated by WWHM2012 are included in Appendix B.

**Water Quality Control:**

The existing site will be divided into four subbasins as shown in Table 1. Of the four basins, three will flow to City of Mill Creek approved enhanced treatment devices and the fourth basin, the rooftop and playground area, will bypass treatment and be routed directly to the underground infiltration gallery. Basins 1, 2, and 3 will flow into Filterra Bioretention Units. The Filterra Units will release into the Isolater Row in the Stormtech Chambers. This includes pretreatment in addition to water quality treatment BMPs.

The Filterra units were sized based on the total area, imperviousness, and land type of each corresponding basin. The Filterra units were sized using the latest and most updated version of WWHM. The detailed report provided by WWHM shows that each basin can be sufficiently treated with a 4X4 Filterra Unit. Sizing of the Units were provided by a Contech Filterra Representative.

The purpose of runoff treatment is to reduce pollutant loads and concentrations in stormwater runoff using physical, biological, and chemical removal mechanisms so that beneficial uses of receiving waters are maintained and, where applicable, restored. When site conditions are appropriate, infiltration can potentially be the most effective BMP for runoff treatment.

Enhanced treatment is required for site that propose infiltration for flow control and discharge from the site is within a certain distance from a fresh water that has an existing aquatic life. The site requires enhanced treatment, therefore we will be using Contech Filterra Bioretention Units. The Contech Filterra Bioretention Units have been given a General Use Level Designation (GULD) approval from Ecology for enhanced treatment.

**Contech Filterra Bioretention Units:**

Stormwater runoff will be treated via three (3) Contech Filterra Bioretention Units. Runoff from each applicable subbasins will drain directly into the Filterra Bioretention Unit. Once runoff is treated, it will

discharge into the underground detention gallery isolator row. The Isolator row is wrapped in geotextile fabric to increase water quality treatment. During higher rainfall events, stormwater will be diverted to the additional stormtech chambers for storage and infiltration. Infiltration in its own right also provides for water quality treatment.

### **Conveyance System:**

Per the City of Mill Creek and the Santa Bardara Unit Hydrograph (SBUH) methodology and a 100 year storm event, conveyance systems shall be designed to convey the 100-year event without overflowing. As designed, the site's conveyance network consists of two pipe runs, sheet flow, and roof drain leaders. The following table shows the maximum calculated flowrate, and calculated flowrate through the final pipe of the main run, and the final roof drain leader pipe.

Pipe Diameter, inches	Slope, %	Maximum Flowrate per Manning's Equation, cfs*	Calculated Flowrate per WWHM2012, cfs	
			25-year	100-year
12	0.5	2.73	0.5598	0.7292
6	0.5	0.43	0.1913	0.248

\*Maximum flowrate is based on Manning's equation using smooth wall interior pipe with coefficient, n, of 0.012.

Due to the small size of the site and the layout of the storm system, the storm system will safely convey the 100-year storm event without failure. The roofdrain system is capable of conveying the 100-year event without overflowing as well.

Autodesk Storm and Sanitary Analysis (SSA) includes the Santa Barbara Urban Hydrograph methodology for sizing conveyance systems. In addition to the above, SSA has also been used to analyze the effect of the 100-year storm on the conveyance pipes, using SBUH method. The backwater analysis with the 100-yr WSEL as the tailwater depth is included in the appendix.

### **System Maintenance:**

The owner or operator of the project shall be responsible for maintaining the stormwater facilities in accordance with local requirements. Proper maintenance is important for adequate functioning of the stormwater facilities. See Appendix D for the Operation and Maintenance Manual.

## ***Section 6: Construction Stormwater Pollution Prevention Plan***

The Construction Stormwater Pollution Prevention Plan (SWPPP) is included in Appendix E.

## ***Section 7: Special Reports and Studies***

A geotechnical study was performed to determine the feasibility of using infiltration trenches on site. A recommended infiltration rate of 2.6 inches per hour, with a reduction of 4.4 is included in the study. This equates to a recommended infiltration rate of 0.58 inches per hour. A geotechnical memo prepared by Zipper Geo dated October 3, 2017 is included in Appendix C.

### ***Section 8: Other Permits***

Site Development/Grading Permit  
SEPA Determination  
Binding Site Plan (conceptual and detailed)  
Building Permit

### ***Section 9: Bond Quantities Worksheet***

Bond quantities worksheet will be completed prior to issuance of construction permits.




## ***Appendix***

<b>Appendix A:</b>	<b>Figures</b>
<b>Figure 1:</b>	<b>Existing Conditions Map</b>
<b>Figure 2:</b>	<b>Grading and Drainage Plan</b>
<b>Figure 3:</b>	<b>USGS Quadrangle Map</b>
<b>Figure 4:</b>	<b>FEMA Firmette</b>
<b>Figure 5:</b>	<b>USGS Soil Map</b>
<b>Figure 6:</b>	<b>Erosion and Sediment Control Plan</b>
<b>Figure 7:</b>	<b>Manning's Equations for Pipe Conveyance</b>
<b>Figure 8:</b>	<b>Basin Map</b>
<b>Appendix B:</b>	<b>Water Quality and Quantity Control Calculations</b>
<b>Appendix C:</b>	<b>SSA Conveyance System Analysis</b>
<b>Appendix D:</b>	<b>Geotechnical Memo</b>
<b>Appendix E:</b>	<b>Operation and Maintenance Plan</b>
<b>Appendix F:</b>	<b>Stormwater Pollution Prevention Plan (SWPPP)</b>

# ***Appendix A***

## ***Figures***



- LEGEND**
- ⊕ FOUND MONUMENT IN CASE
  - ⊙ FOUND SURFACE MONUMENT
  - FOUND IRON PIPE
  - FOUND REBAR AND CAP AS NOTED
  - ⊖ POWER METER
  - ⊗ UTILITY POLE W/ LIGHT & UNDERGROUND CONDUIT
  - ⊕ UTILITY POLE W/ TRANSFORMER
  - ⊗ FIRE HYDRANT
  - ⊖ WATER METER
  - ⊗ WATER VALVE
  - ⊖ WATER INDICATOR POST
  - SANITARY SEWER MANHOLE
  - ⊖ MAIL BOX
  - ⊖ SIGN
  - ⊖ \*PST POST
  - 12"D DECIDUOUS
  - 12"A ALDER
  - 12"COT COTTONWOOD
  - 12"M MAPLE
  - 12"C CEDAR

FOUND 1" IRON PIPE  
0.8' ABOVE GRADE  
0.4'N X 1.3'W OF CALC CORNER  
7/06/2017

TPN: 27050700401300

N88°28'30"W 593.94'  
(N87°08'11"W 595.54' REF 1)

**SURVEY NARRATIVE**

HELD WSDOT MONUMENT AS FOUND AT PT STATION 245+54.14 AND WSDOT MONUMENT AT PT STATION 231+46.96 TO ALIGN SR 527 PER RIGHT OF WAY PLANS 15TH AVE SE VIC TO 164TH ST. VIC

HELD WSDOT STATION 238+44.60, 42' LEFT, AS THE POINT OF BEGINNING PER DEED AND AS SHOWN ON ROS #200608295165 BY HARMSSEN. HELD GEOMETRY OF HARMSSEN SURVEY FROM WSDOT STATION, ALONG SOUTH LINE TO FOUND HARMSSEN IRON PIPE AT SW CORNER. MINOR MISS OF HARMSSEN IRON PIPE AT NW CORNER. FOUND OVERLAP AT NE CORNER AND WSDOT STATION 242+07.75, 60.56' LEFT AND REBAR PER ROS #9305265005.

AS ONE SOLUTION, TO COINCIDE WITH THE PREVIOUSLY RECORDED SURVEYS, A LINE WAS DRAWN BETWEEN THE HARMSSEN IRON PIPE AT THE NW CORNER AND THE WSDOT STATION 242+07.57, 60.56' LEFT NEAR THE NE CORNER. THIS LINE WAS HELD AS THE LINE OF OCCUPATION AND MAY NOT REFLECT THE DEEDED LINES.

N00°22'56"E 330.07'  
(N01°45'30"E 330.00' REF 1)

TPN: 27050700401600

NW 1/4, SE 1/4, SEC. 7, TWN. 27N, RGE. 5E, W.M.

SW 1/4, SE 1/4, SEC. 7, TWN. 27N, RGE. 5E, W.M.

N88°28'30"W 767.58'  
(N87°08'11"W 766.60' REF 1)

SOUTH LINE NW 1/4, SE 1/4

TPN: 27050700300600

TPN: 27050700401700

**DATUM**

HORIZONTAL DATUM:  
NAD '83/91 PER SNOHOMISH COUNTY SURVEY CONTROL POINT  
DESIGNATION: GP31527-176, DATABASE ID: 20172

VERTICAL DATUM & SITE BENCH MARK:  
NAVD '88 PER SNOHOMISH COUNTY SURVEY CONTROL POINT  
DESIGNATION: BEO1, DATABASE ID: 20171

ELEVATION: 274.53'

**BASIS OF BEARINGS**

HELD A BEARING OF N 28°31'31" W ALONG A LINE FROM THE P.T. MONUMENTS IN THE CENTERLINE OF THE BOTHEL-EVERETT HWY (SR-527) AT STA. 245+54.14 TO STA. 231+46.96.

**REFERENCES**

- RECORD OF SURVEY BY HARMSSEN & ASSOC. INC, RECORDED UNDER AUDITORS FILE NO. 200608295165, RECORDS OF SNOHOMISH COUNTY, WASHINGTON.
- RECORD OF SURVEY BY HARMSSEN & ASSOC. INC, RECORDED UNDER AUDITORS FILE NO. 9305265005, RECORDS OF SNOHOMISH COUNTY, WASHINGTON.
- SNOHOMISH COUNTY RIGHT OF WAY PLAN STATION 238+16.50 TO 249+00, SR 527, MP 5.82 TO MP 6.80, DRAWER 47, SEQUENCE 31C, SHEET 2 OF 5, DATED SEPTEMBER 13, 1991, WASHINGTON STATE DEPARTMENT OF TRANSPORTATION, OLYMPIA, WASHINGTON.

**LEGAL DESCRIPTION**

NO EASEMENTS, RESTRICTIONS, OR RESERVATIONS OF RECORD WHICH WOULD BE DISCLOSED BY TITLE REPORT ARE SHOWN.

LEGAL DESCRIPTION FOR PROPERTY WAS OBTAINED FROM CHICAGO TITLE COMPANY OF WASHINGTON, COMMITMENT NO. 500054325, AMENDMENT 1, DATED APRIL 27, 2017 AT 12:00 A.M.

COMMENCING AT THE INTERSECTION OF THE WEST LINE OF COUNTY ROAD, KNOWN AS PACIFIC HIGHWAY, WITH THE SOUTH LINE OF THE NORTHWEST QUARTER OF THE SOUTHEAST QUARTER OF SECTION 7, TOWNSHIP 27 NORTH, RANGE 5 EAST, W.M.;  
THENCE WEST ALONG THE SOUTH LINE OF SAID SUBDIVISION TO THE SOUTHWEST CORNER THEREOF;  
THENCE NORTH ALONG THE WEST BOUNDARY THEREOF OF 20 RODS;  
THENCE EAST PARALLEL TO THE SOUTH BOUNDARY LINE TO THE WESTERLY MARGIN OF PACIFIC HIGHWAY;  
THENCE SOUTHERLY ALONG THE WESTERLY MARGIN OF SAID HIGHWAY TO THE POINT OF BEGINNING;

SITUATE IN THE COUNTY OF SNOHOMISH, STATE OF WASHINGTON.

**EQUIPMENT NOTES**

PRIMARY CONTROL POINTS AND ACCESSIBLE MONUMENT POSITIONS WERE FIELD MEASURED UTILIZING GLOBAL POSITIONING SYSTEM (GPS) SURVEY TECHNIQUES USING LEICA GS14 GPS/GNSS EQUIPMENT. MONUMENT POSITIONS THAT WERE NOT DIRECTLY OBSERVED USING GPS SURVEY TECHNIQUES WERE TIED INTO THE CONTROL POINTS UTILIZING LEICA ELECTRONIC 1201 TOTAL STATIONS FOR THE MEASUREMENT OF BOTH ANGLES AND DISTANCES. THIS SURVEY MEETS OR EXCEEDS THE STANDARDS SET BY WACS 332-130-080/090.

**NOTES**

THE INFORMATION DEPICTED ON THIS MAP REPRESENTS THE RESULTS OF A SURVEY MADE ON JUNE 24, 2017 AND CAN ONLY BE CONSIDERED AS INDICATING THE GENERAL CONDITIONS EXISTING AT THAT TIME.

THIS SURVEY DISCLOSES FACTORS OF RECORD AND ON THE GROUND AFFECTING THE SUBJECT PROPERTY BOUNDARY, BUT IT DOES NOT PURPORT TO LEGALLY RESOLVE RELATED PROPERTY LINE DISPUTES. WHERE AMBIGUITIES ARE NOTED, AXIS RECOMMENDS THAT THE OWNER CONSULT WITH LEGAL COUNSEL TO DETERMINE HOW BEST TO INTERPRET THEIR PROPERTY RIGHTS AND ADDRESS ANY POTENTIAL PROPERTY LINE DISPUTES.

UTILITY LOCATIONS SHOWN HEREON ARE BASED UPON ASBUILT FIELD LOCATION OF EXISTING STRUCTURES. FIELD LOCATION OF UTILITIES BASED ON LOCATOR PAINT MARKINGS AND OR LOCATIONS BASED ON UTILITY MAPS FROM CITY AND UTILITY DRAWINGS INDICATING REPORTED UTILITY INSTALLATIONS. OTHER UTILITIES MAY EXIST. NO SUB-SURFACE EXPLORATION WAS MADE TO VERIFY UTILITY ROUTINGS AND THE ROUTING OF ALL BURIED UTILITIES SHOULD BE CONFIRMED WITH THE UTILITY PURVEYOR AND EXPOSED IN AREAS CRITICAL TO DESIGN FOR VERIFICATION.

- LINE LEGEND**
- SS SS SANITARY SEWER LINE
  - SD SD STORM DRAIN LINE
  - OP OVERHEAD POWER LINE
  - OP CHAIN LINK FENCE LINE (CLFNC)
  - OP GUARD RAIL LINE
  - OP CENTERLINE
  - R/W
  - BOUNDARY
  - LOT
  - EASEMENT
  - CURB
  - LANE STRIPING
  - WETLAND
  - TOP SLOPE

- HATCH LEGEND**
- ASPHALT PAVING
  - CONCRETE PAVING
  - GRAVEL SURFACE
  - BUILDINGS

REV#	DESCRIPTION OF REVISION	DATE	BY
#1			
#2			
#3			
#4			
#5			

**Axis**  
Survey & Mapping

15241 NE 90TH ST  
REDMOND, WA 98052  
TEL. 425.823-5700  
FAX 425.823-6700

**BILL CROWLEY**  
SITE WEST  
DEVELOPMENT, LLC

17512 BOTHEL-EVERETT HWY  
MILL CREEK, WA 98012

**BOUNDARY & TOPOGRAPHIC SURVEY**

FOR  
**SITE WEST PROPERTIES 7, IIc**

www.axismap.com

JOB NO.	DATE
17-140	7/26/17
DRAWN BY	CHECKED BY
MWF	ZLN
SCALE	SHEET
1" = 30'	1 OF 1



**LEGEND**

- ■ ■ ■ — PROPERTY LINE
- - - - - EASEMENT
- PROPOSED BUILDING
- - - - - EXISTING GRADE
- FL — PROPOSED GRADE
- 273.21 SPOT ELEVATION
- TC TOP OF CURB
- FL FLOW LINE
- TW TOP OF WALL
- BW BOTTOM OF WALL
- - - - - RIDGE LINE
- - - - - SWALE
- SD — ROOD DRAIN LEADER



**STORM DRAINAGE NOTES**

1. ALL CATCH BASINS TO BE TYPE I UNLESS OTHERWISE REQUIRED.
2. ALL CATCH BASINS WITH A DEPTH OVER FIVE FEET TO THE FLOW LINE SHALL BE TYPE II.
3. STANDARD LADDER STEPS SHALL BE PROVIDED IN ALL CATCH BASINS AND MANHOLES EXTENDING OVER FIVE FEET IN DEPTH.
4. ALL DRAINAGE STRUCTURES SHALL INCORPORATE A DUCTILE IRON FRAME AND GRATE OR SOLID LID IN ACCORDANCE WITH THE FOLLOWING REQUIREMENTS:
  - 4.A. STRUCTURES RECEIVING FLOW IN ONLY ONE DIRECTION SHALL INCLUDE A VANED FRAME AND GRATE.
  - 4.B. STRUCTURES IN A CURB LINE RECEIVING FLOW IN TWO DIRECTIONS SHALL USE A THROUGH CURB INLET WITH A VANED BI-DIRECTIONAL GRATE WITH A FULL HEIGHT DIAMOND PLATE HOOD.
  - 4.C. ROLLED FRAME AND GRATES MAY BE USED ONLY WHERE APPROVED BY THE CITY ENGINEER.
  - 4.D. STRUCTURES OUTSIDE A CURB LINE RECEIVING FLOW FROM MULTIPLE DIRECTIONS MAY USE A FRAME AND GRATE WITH A FLAT HERRINGBONE PATTERN OR EQUIVALENT.
5. ALL DRAINAGE STRUCTURES OUTSIDE A WATER COLLECTION AREA SHALL HAVE SOLID LIDS UNLESS OTHERWISE APPROVED BY THE CITY.
6. ALL GRATES OR SOLID LIDS WITHIN THE PUBLIC RIGHT-OF-WAY SHALL BE NON-LOCKING. GRATES AND SOLID LIDS OUTSIDE PUBLIC RIGHT-OF-WAY MAY BE LOCKING AT THE OWNER'S DISCRETION.
7. ALL FRAME GRATES OR SOLID LIDS SHALL HAVE AN HS-25 RATING.
8. THE CONTRACTOR SHALL BE RESPONSIBLE FOR ADJUSTING ALL FRAMES AND GRATES OR SOLID LIDS PRIOR TO FINAL PAVING. ALL UTILITY MANHOLES, VALVES AND SURVEY MONUMENTS SHALL BE ADJUSTED AFTER PAVING.
9. STUB OUTS FOR TRADITIONAL YARD, FOUNDATION AND ROOF DRAINS SHALL BE INSTALLED BEHIND THE SIDEWALK AS REQUIRED. POSITIVE DRAINAGE IS TO BE PROVIDED WITH A CONNECTION TO THE NEAREST CATCH BASIN STRUCTURE. THE LOCATION AND TYPE OF STUB-OUT SHALL BE INDICATED WITH AN ABOVE GROUND MARKER.
10. ALL STORM WATER DETENTION AND WATER QUALITY FACILITIES, FLOW CONTROL STRUCTURES, PIPES AND CATCH BASINS SHALL BE JETTED AND CLEANED PRIOR TO FINAL CITY ACCEPTANCE.
11. ALL STORM DRAINS PIPES SHALL BE 12" MINIMUM DIAMETER UNLESS APPROVED BY THE CITY ENGINEER. PIPE AND JOINT MATERIALS SHALL BE IN ACCORDANCE WITH SECTIONS 7-04 AND 9-05 OF THE WSDOT STANDARD SPECIFICATIONS.


Structure Table			
#	TYPE	RIM	INVERT
1	Type II Catch Basin	RIM = 273.20	IE IN: 268.51 12" N IE IN: 268.51 12" S IE OUT: 268.31 12" W
2	FILTERRA WQ UNIT	RIM = 272.57	IE OUT: 269.14 12" N
3	FILTERRA WQ UNIT	RIM = 272.97	IE OUT: 269.44 12" S
4	FILTERRA WQ UNIT	RIM = 272.92	IE OUT: 268.32 12" NE

FLOW CONTROL STRUCTURES			
#	TYPE	RIM	INVERT
5	EMERGENCY OUTLET FLOW CONTROL	RIM = 273.30	IE IN: 266.50 IE OUT: 265.00
6	ISOLATOR ROW FLOW CONTROL	RIM = 273.05	IE IN: 268.00 IE OUT: 266.50
7	ISOLATOR ROW FLOW CONTROL	RIM = 273.45	IE IN: 268.00 IE OUT: 266.50

Pipe Table			
#	Size	Length	Slope
1	12	14	2.2%
2	12	31	2.0%
3	12	93	1.0%
4	12	7	5.0%
5	12	45	2.0%










Produced by the United States Geological Survey  
North American Datum of 1983 (NAD83)  
World Geodetic System of 1984 (WGS84). Projection and  
1 000-meter grid: Universal Transverse Mercator, Zone 10T  
10 000-foot ticks: Washington Coordinate System of 1983 (north  
zone)

This map is not a legal document. Boundaries may be  
generalized for this map scale. Private lands within government  
reservations may not be shown. Obtain permission before  
entering private lands.

Imagery.....NAIP, November 2015  
Roads.....U.S. Census Bureau, 2015 - 2016  
Names.....GNS, 2016  
Hydrography.....National Hydrography Dataset,  
2015  
Contours.....National Elevation Dataset, 1999  
Boundaries.....Multiple sources; see metadata file 1972 - 2016  
Public Land Survey System.....BLM, 2016  
Wetlands.....FWS National Wetlands Inventory 1977 - 2014



CONTOUR INTERVAL 20 FEET  
NORTH AMERICAN VERTICAL DATUM OF 1988

This map was produced to conform with the  
National Geospatial Program US Topo Product Standard, 2011.  
A metadata file associated with this product is draft version 0.6.19



1	2	3
4	5	6
7	8	

ADJOINING QUADRANGLES

**BOTHELL, WA**  
2017







**NATIONAL FLOOD INSURANCE PROGRAM**

**FIRM  
FLOOD INSURANCE RATE MAP**

**SNOHOMISH COUNTY,  
WASHINGTON AND  
INCORPORATED AREAS**

**PANEL 1330 OF 1575**  
(SEE MAP INDEX FOR PANELS NOT PRINTED)

CONTAINS:  
COMMUNITY

COMMUNITY	NUMBER	PANEL	SUFFIX
BOTHELL, CITY OF	530075	1330	E
MILL CREEK, CITY OF	530030	1330	E
SNOHOMISH COUNTY, UNINCORPORATED AREAS	535634	1330	E

**MAP NUMBER  
53061C1330 E**

**EFFECTIVE DATE:  
NOVEMBER 8, 1999**



Federal Emergency Management Agency


This is an official copy of a portion of the above referenced flood map. It was extracted using F-MIT On-Line. This map does not reflect changes or amendments which may have been made subsequent to the date on the title block. For the latest product information about National Flood Insurance Program flood maps check the FEMA Flood Map Store at [www.msc.fema.gov](http://www.msc.fema.gov)

Hydrologic Soil Group—Snohomish County Area, Washington



Soil Map may not be valid at this scale.


Map Scale: 1:429 if printed on A landscape (11" x 8.5") sheet.



Map projection: Web Mercator Corner coordinates: WGS84 Edge tics: UTM Zone 10N WGS84

## MAP LEGEND

### Area of Interest (AOI)









 Area of Interest (AOI)

### Soils

#### Soil Rating Polygons





 A  
 A/D  
 B  
 B/D  
 C  
 C/D  
 D  
 Not rated or not available

#### Soil Rating Lines


 A  
 A/D  
 B  
 B/D  
 C  
 C/D  
 D  
 Not rated or not available

#### Soil Rating Points






 A  
 A/D  
 B  
 B/D

 C  
 C/D  
 D  
 Not rated or not available

### Water Features

 Streams and Canals

### Transportation

 Rails  
 Interstate Highways  
 US Routes  
 Major Roads  
 Local Roads

### Background

 Aerial Photography

## MAP INFORMATION

The soil surveys that comprise your AOI were mapped at 1:24,000.

**Warning:** Soil Map may not be valid at this scale.

Enlargement of maps beyond the scale of mapping can cause misunderstanding of the detail of mapping and accuracy of soil line placement. The maps do not show the small areas of contrasting soils that could have been shown at a more detailed scale.

Please rely on the bar scale on each map sheet for map measurements.

Source of Map: Natural Resources Conservation Service  
 Web Soil Survey URL:  
 Coordinate System: Web Mercator (EPSG:3857)

Maps from the Web Soil Survey are based on the Web Mercator projection, which preserves direction and shape but distorts distance and area. A projection that preserves area, such as the Albers equal-area conic projection, should be used if more accurate calculations of distance or area are required.

This product is generated from the USDA-NRCS certified data as of the version date(s) listed below.

Soil Survey Area: Snohomish County Area, Washington  
 Survey Area Data: Version 14, Sep 8, 2016

Soil map units are labeled (as space allows) for map scales 1:50,000 or larger.

Date(s) aerial images were photographed: Jul 7, 2014—Jul 8, 2014

The orthophoto or other base map on which the soil lines were compiled and digitized probably differs from the background imagery displayed on these maps. As a result, some minor shifting of map unit boundaries may be evident.



## Hydrologic Soil Group

Map unit symbol	Map unit name	Rating	Acres in AOI	Percent of AOI
17	Everett very gravelly sandy loam, 0 to 8 percent slopes	A	0.7	100.0%
<b>Totals for Area of Interest</b>			<b>0.7</b>	<b>100.0%</b>

### Description

Hydrologic soil groups are based on estimates of runoff potential. Soils are assigned to one of four groups according to the rate of water infiltration when the soils are not protected by vegetation, are thoroughly wet, and receive precipitation from long-duration storms.

The soils in the United States are assigned to four groups (A, B, C, and D) and three dual classes (A/D, B/D, and C/D). The groups are defined as follows:

Group A. Soils having a high infiltration rate (low runoff potential) when thoroughly wet. These consist mainly of deep, well drained to excessively drained sands or gravelly sands. These soils have a high rate of water transmission.

Group B. Soils having a moderate infiltration rate when thoroughly wet. These consist chiefly of moderately deep or deep, moderately well drained or well drained soils that have moderately fine texture to moderately coarse texture. These soils have a moderate rate of water transmission.

Group C. Soils having a slow infiltration rate when thoroughly wet. These consist chiefly of soils having a layer that impedes the downward movement of water or soils of moderately fine texture or fine texture. These soils have a slow rate of water transmission.

Group D. Soils having a very slow infiltration rate (high runoff potential) when thoroughly wet. These consist chiefly of clays that have a high shrink-swell potential, soils that have a high water table, soils that have a claypan or clay layer at or near the surface, and soils that are shallow over nearly impervious material. These soils have a very slow rate of water transmission.

If a soil is assigned to a dual hydrologic group (A/D, B/D, or C/D), the first letter is for drained areas and the second is for undrained areas. Only the soils that in their natural condition are in group D are assigned to dual classes.

### Rating Options

*Aggregation Method:* Dominant Condition

*Component Percent Cutoff: None Specified*

*Tie-break Rule: Higher*

**LEGEND**

- EX. CONTOUR
- LIMITS OF DISTURBANCE
- PROPERTY LINE

**EROSION DETAILS**

- SILT FENCE
- GRAVEL BAG/ROCK SOCK
- CONCRETE WASHOUT
- CONSTRUCTION EXIT

**ACREAGE SUMMARY (IN ACRES)**


SITE AREA	5.05 AC±
ON-SITE DISTURBED AREA	1.26 AC±
OFF-SITE DISTURBED AREA	0.23 AC±
TOTAL DISTURBED AREA	1.49 AC±

**SEEDING NOTE:**

TEMPORARY SEEDING - WITHIN 14 DAYS AFTER CONSTRUCTION ACTIVITY CEASES ON ANY PARTICULAR AREA, ALL DISTURBED GROUND WHERE THERE WILL NOT BE CONSTRUCTION FOR LONGER THAN 21 DAYS MUST BE SEEDED WITH FAST-GERMINATING TEMPORARY SEED AND PROTECTED WITH MULCH.

PERMANENT SEEDING - ALL AREAS AT FINAL GRADE MUST BE SEEDED WITHIN 7 DAYS AFTER COMPLETION OF THE MAJOR CONSTRUCTION ACTIVITY.

CONTRACTOR SHALL ADHERE TO BMP 15.13 OF THE 2012 SWMMWV, VOLUME V. STRIP TOPSOIL AND STOCKPILE ONSITE, TO BE REAPPLIED TO OTHER PORTIONS OF THE SITE, TO THE EXTENT FEASIBLE. ENSURE SOIL QUALITY OF STOCKPILED SOILS, AS WELL AS IMPORTED TOPSOILS, MEET THE REQUIREMENTS OF BMP 15.13.




PROPOSED FENCE DIRECTLY ADJACENT TO WETLANDS SHALL BE INSTALLED PRIOR TO CONSTRUCTION ALONG WITH THE CRITICAL AREAS SIGN WITH 100' SPACING. SEE SITE PLAN FOR MORE INFORMATION. TEMPORARY FENCING MAY NEED TO BE INSTALLED AT LOCATIONS WHERE GRADING ACTIVITIES WILL OCCUR TO ACHIEVE THE FINAL PROPOSED ELEVATIONS.

STAGING AND LAY DOWN AREA; MOVE AND RELOCATE AS NEEDED TO FINISH CONSTRUCTION. (FENCE OPTIONAL)

CONCRETE WASHOUT

CONSTRUCTION EXIT


SILT FENCE



Know what's below.  
 Call before you dig.



CITY COMMENTS	DATE
CITY COMMENTS	01/15/2018
CITY COMMENTS	02/20/2018



**LEGEND**

- EX. CONTOUR
- PROPOSED CONTOUR
- LIMITS OF DISTURBANCE
- LIMITS OF CONSTRUCTION
- PROPERTY LINE
- STD DUTY CONCRETE
- STD DUTY ASPHALT
- SIDEWALK

**EROSION DETAILS**

- SILT FENCE
  - GRAVEL BAG/ROCK SOCK
  - CONCRETE WASHOUT
  - CONSTRUCTION EXIT
  - SLOPE PROTECTION BLANKET
  - PROPOSED LANDSCAPING\*
  - PLAYGROUND AREA
- \* REFER TO LANDSCAPING PLANS BY OTHERS FOR EXACT TYPE OF PROPOSED LANDSCAPING.


**ACREAGE SUMMARY (IN ACRES)**

SITE AREA	5.05 AC±
ON-SITE DISTURBED AREA	1.26 AC±
OFF-SITE DISTURBED AREA	0.23 AC±
TOTAL DISTURBED AREA	1.49 AC±

**SEEDING NOTE:**

TEMPORARY SEEDING - WITHIN 14 DAYS AFTER CONSTRUCTION ACTIVITY CEASES ON ANY PARTICULAR AREA, ALL DISTURBED GROUND WHERE THERE WILL NOT BE CONSTRUCTION FOR LONGER THAN 21 DAYS MUST BE SEEDED WITH FAST-GERMINATING TEMPORARY SEED AND PROTECTED WITH MULCH.

PERMANENT SEEDING - ALL AREAS AT FINAL GRADE MUST BE SEEDED WITHIN 7 DAYS AFTER COMPLETION OF THE MAJOR CONSTRUCTION ACTIVITY.






# MANNING'S EQUATION FOR PIPE FLOW

Project: Mill Creek TLE      Location: 6" SD  
 By: RSB      Date: 10/12/2017  
 Chk. By:      Date:      mdo version 12.8.00

Clear Data  
Entry Cells



INPUT

D= 6 inches  
 d= 6 inches  
 n= 0.012 manning's coeff  
 theta= 0.0 degrees  
 S= 0.005 slope in/in

Mannings Formula

$$Q = (1.486/n) A R_h^{2/3} S^{1/2}$$

R=A/P  
 A=cross sectional area  
 P=wetted perimeter  
 S=slope of channel  
 n=Manning's roughness coefficient

$$V = (1.49/n) R_h^{2/3} S^{1/2}$$


$$Q = V \times A$$

Solution to Mannings Equation					Manning's n-values	
Area, ft <sup>2</sup>	Wetted Perimeter, ft	Hydraulic Radius, ft	velocity ft/s	flow, cfs		
0.20	1.57	0.13	2.19	0.43	PVC	0.009
					PE (<9"dia)	0.015
					PE (>12"dia)	0.02
					PE(9-12"dia)	0.017
					CMP	0.025
					ADS N12	0.012
					HCMP	0.023
					Conc	0.013

# MANNING'S EQUATION FOR PIPE FLOW

Project: Mill Creek TLE      Location: 12" SD  
 By: RSB      Date: 10/12/2017  
 Chk. By:      Date:      mdo version 12.8.00

Clear Data  
Entry Cells



Mannings Formula

$$Q = (1.486/n) A R_h^{2/3} S^{1/2}$$

- R=A/P
- A=cross sectional area
- P=wetted perimeter
- S=slope of channel
- n=Manning's roughness coefficient


INPUT

D= 12 inches  
 d= 12 inches  
 n= 0.012 mannings coeff  
 theta= 0.0 degrees  
 S= 0.005 slope in/in

$$V = (1.49/n) R_h^{2/3} S^{1/2}$$

$$Q = V \times A$$

Solution to Mannings Equation					Manning's n-values	
Area, ft <sup>2</sup>	Wetted Perimeter, ft	Hydraulic Radius, ft	velocity ft/s	flow, cfs		
0.79	3.14	0.25	3.47	2.73	PVC	0.009
					PE (<9"dia)	0.015
					PE (>12"dia)	0.02
					PE(9-12"dia)	0.017
					CMP	0.025
					ADS N12	0.012
					HCMP	0.023
					Conc	0.013



**LEGEND**

	PROPERTY LINE
	EASEMENT
	PROPOSED BUILDING
	EXISTING GRADE
	PROPOSED GRADE
	SPOT ELEVATION
	TOP OF CURB
	FLOW LINE
	TOP OF WALL
	BOTTOM OF WALL
	RIDGE LINE
	SWALE

**SUBMITTAL**

**BINDING SITE PLAN**

DRAWN BY:	APC/BSA
CHECKED BY:	MRB
PROJECT NO.:	17-046-002


**REVISIONS**

CITY COMMENTS	DATE
	01/15/2018

**DATE**  
10/03/2017

**SHEET TITLE**  
BASIN MAP

**SHEET INFORMATION**  
EX-1



## ***Appendix B***

### ***Water Quality and Quantity Design Calculations***



**WWHM2012**  
**PROJECT REPORT**

## General Model Information

Project Name: 2018-2-16  
Site Name: Mill Creek TLE  
Site Address:  
City: Mill Creek  
Report Date: 2/16/2018  
Gage: Everett  
Data Start: 1948/10/01  
Data End: 2009/09/30  
Timestep: 15 Minute  
Precip Scale: 1.000  
Version Date: 2017/04/14  
Version: 4.2.13

## POC Thresholds

---

Low Flow Threshold for POC1: 50 Percent of the 2 Year  
High Flow Threshold for POC1: 50 Year

---

Low Flow Threshold for POC2: 50 Percent of the 2 Year  
High Flow Threshold for POC2: 50 Year

---

Low Flow Threshold for POC3: 50 Percent of the 2 Year  
High Flow Threshold for POC3: 50 Year

---

Low Flow Threshold for POC4: 50 Percent of the 2 Year  
High Flow Threshold for POC4: 50 Year

---

## *Landuse Basin Data*

### *Predeveloped Land Use*

#### Basin 1

Bypass:	No
GroundWater:	No
Pervious Land Use A B, Forest, Mod	acre 0.355
Pervious Total	0.355
Impervious Land Use	acre
Impervious Total	0
Basin Total	0.355

Element Flows To:		
Surface	Interflow	Groundwater

## Basin 2

Bypass:	No
GroundWater:	No
Pervious Land Use A B, Forest, Mod	acre 0.143
Pervious Total	0.143
Impervious Land Use	acre
Impervious Total	0
Basin Total	0.143

Element Flows To:		
Surface	Interflow	Groundwater

### Basin 3

Bypass:	No
GroundWater:	No
Pervious Land Use A B, Forest, Mod	acre 0.116
Pervious Total	0.116
Impervious Land Use	acre
Impervious Total	0
Basin Total	0.116

Element Flows To:		
Surface	Interflow	Groundwater

## EX Site

Bypass:	No
GroundWater:	No
Pervious Land Use A B, Forest, Mod	acre 0.954
Pervious Total	0.954
Impervious Land Use	acre
Impervious Total	0
Basin Total	0.954

Element Flows To:		
Surface	Interflow	Groundwater

*Mitigated Land Use*

**Basin 1**

Bypass:	No
GroundWater:	No
Pervious Land Use	acre
A B, Lawn, Mod	0.161
Pervious Total	0.161
Impervious Land Use	acre
SIDEWALKS FLAT	0.036
PARKING FLAT	0.158
Impervious Total	0.194
Basin Total	0.355

Element Flows To:		
Surface	Interflow	Groundwater
Sand Filter 1	Sand Filter 1	

## Basin 2

Bypass:	No
GroundWater:	No
Pervious Land Use	acre
A B, Lawn, Flat	0.009
Pervious Total	0.009
Impervious Land Use	acre
SIDEWALKS FLAT	0.003
PARKING FLAT	0.131
Impervious Total	0.134
Basin Total	0.143

Element Flows To:		
Surface	Interflow	Groundwater
Sand Filter 2	Sand Filter 2	



### Basin 3

Bypass:	No
GroundWater:	No
Pervious Land Use	acre
A B, Lawn, Flat	0.01
Pervious Total	0.01
Impervious Land Use	acre
SIDEWALKS FLAT	0.007
PARKING FLAT	0.099
Impervious Total	0.106
Basin Total	0.116

Element Flows To:		
Surface	Interflow	Groundwater
Sand Filter 3	Sand Filter 3	

## Roof+Playground

Bypass:	No
GroundWater:	No
Pervious Land Use A B, Lawn, Flat	acre 0.11
Pervious Total	0.11
Impervious Land Use ROOF TOPS FLAT	acre 0.23
Impervious Total	0.23
Basin Total	0.34

Element Flows To:			
Surface	Interflow		Groundwater
Gravel Trench Bed 1	Gravel Trench Bed 1		

*Routing Elements*  
*Predeveloped Routing*

## Mitigated Routing

### Gravel Trench Bed 1

Bottom Length:	130.00 ft.
Bottom Width:	24.00 ft.
Trench bottom slope 1:	0.001 To 1
Trench Left side slope 0:	0 To 1
Trench right side slope 2:	0 To 1
Material thickness of first layer:	0.75
Pour Space of material for first layer:	0.4
Material thickness of second layer:	3.75
Pour Space of material for second layer:	0.82
Material thickness of third layer:	1
Pour Space of material for third layer:	0.4
Infiltration On	
Infiltration rate:	0.33
Infiltration safety factor:	1
Total Volume Infiltrated (ac-ft.):	94.189
Total Volume Through Riser (ac-ft.):	0
Total Volume Through Facility (ac-ft.):	94.189
Percent Infiltrated:	100
Total Precip Applied to Facility:	0
Total Evap From Facility:	0
Discharge Structure	
Riser Height:	5 ft.
Riser Diameter:	10 in.
Orifice 1 Diameter:	2 in. Elevation:4.5 ft.
Element Flows To:	
Outlet 1	Outlet 2

Gravel Trench Bed Hydraulic Table

Stage(feet)	Area(ac.)	Volume(ac-ft.)	Discharge(cfs)	Infilt(cfs)
0.0000	0.071	0.000	0.000	0.000
0.0611	0.071	0.001	0.000	0.023
0.1222	0.071	0.003	0.000	0.023
0.1833	0.071	0.005	0.000	0.023
0.2444	0.071	0.007	0.000	0.023
0.3056	0.071	0.008	0.000	0.023
0.3667	0.071	0.010	0.000	0.023
0.4278	0.071	0.012	0.000	0.023
0.4889	0.071	0.014	0.000	0.023
0.5500	0.071	0.015	0.000	0.023
0.6111	0.071	0.017	0.000	0.023
0.6722	0.071	0.019	0.000	0.023
0.7333	0.071	0.021	0.000	0.023
0.7944	0.071	0.024	0.000	0.023
0.8556	0.071	0.028	0.000	0.023
0.9167	0.071	0.031	0.000	0.023
0.9778	0.071	0.035	0.000	0.023
1.0389	0.071	0.039	0.000	0.023
1.1000	0.071	0.042	0.000	0.023
1.1611	0.071	0.046	0.000	0.023
1.2222	0.071	0.049	0.000	0.023
1.2833	0.071	0.053	0.000	0.023
1.3444	0.071	0.056	0.000	0.023

1.4056	0.071	0.060	0.000	0.023
1.4667	0.071	0.064	0.000	0.023
1.5278	0.071	0.067	0.000	0.023
1.5889	0.071	0.071	0.000	0.023
1.6500	0.071	0.074	0.000	0.023
1.7111	0.071	0.078	0.000	0.023
1.7722	0.071	0.082	0.000	0.023
1.8333	0.071	0.085	0.000	0.023
1.8944	0.071	0.089	0.000	0.023
1.9556	0.071	0.092	0.000	0.023
2.0167	0.071	0.096	0.000	0.023
2.0778	0.071	0.100	0.000	0.023
2.1389	0.071	0.103	0.000	0.023
2.2000	0.071	0.107	0.000	0.023
2.2611	0.071	0.110	0.000	0.023
2.3222	0.071	0.114	0.000	0.023
2.3833	0.071	0.117	0.000	0.023
2.4444	0.071	0.121	0.000	0.023
2.5056	0.071	0.125	0.000	0.023
2.5667	0.071	0.128	0.000	0.023
2.6278	0.071	0.132	0.000	0.023
2.6889	0.071	0.135	0.000	0.023
2.7500	0.071	0.139	0.000	0.023
2.8111	0.071	0.143	0.000	0.023
2.8722	0.071	0.146	0.000	0.023
2.9333	0.071	0.150	0.000	0.023
2.9944	0.071	0.153	0.000	0.023
3.0556	0.071	0.157	0.000	0.023
3.1167	0.071	0.161	0.000	0.023
3.1778	0.071	0.164	0.000	0.023
3.2389	0.071	0.168	0.000	0.023
3.3000	0.071	0.171	0.000	0.023
3.3611	0.071	0.175	0.000	0.023
3.4222	0.071	0.178	0.000	0.023
3.4833	0.071	0.182	0.000	0.023
3.5444	0.071	0.186	0.000	0.023
3.6056	0.071	0.189	0.000	0.023
3.6667	0.071	0.193	0.000	0.023
3.7278	0.071	0.196	0.000	0.023
3.7889	0.071	0.200	0.000	0.023
3.8500	0.071	0.204	0.000	0.023
3.9111	0.071	0.207	0.000	0.023
3.9722	0.071	0.211	0.000	0.023
4.0333	0.071	0.214	0.000	0.023
4.0944	0.071	0.218	0.000	0.023
4.1556	0.071	0.222	0.000	0.023
4.2167	0.071	0.225	0.000	0.023
4.2778	0.071	0.229	0.000	0.023
4.3389	0.071	0.232	0.000	0.023
4.4000	0.071	0.236	0.000	0.023
4.4611	0.071	0.240	0.000	0.023
4.5222	0.071	0.241	0.016	0.023
4.5833	0.071	0.243	0.031	0.023
4.6444	0.071	0.245	0.041	0.023
4.7056	0.071	0.247	0.049	0.023
4.7667	0.071	0.248	0.056	0.023
4.8278	0.071	0.250	0.062	0.023
4.8889	0.071	0.252	0.067	0.023

4.9500	0.071	0.254	0.072	0.023
5.0111	0.071	0.255	0.088	0.023
5.0722	0.071	0.257	0.253	0.023
5.1333	0.071	0.259	0.507	0.023
5.1944	0.071	0.261	0.797	0.023
5.2556	0.071	0.262	1.074	0.023
5.3167	0.071	0.264	1.294	0.023
5.3778	0.071	0.266	1.438	0.023
5.4389	0.071	0.268	1.554	0.023
5.5000	0.071	0.269	1.655	0.023

## Sand Filter 1

Bottom Length: 4.00 ft.  
 Bottom Width: 4.00 ft.  
 Depth: 0.75 ft.  
 Side slope 1: 0 To 1  
 Side slope 2: 0 To 1  
 Side slope 3: 0 To 1  
 Side slope 4: 0 To 1  
 Filtration On  
 Hydraulic conductivity: 70.92  
 Depth of filter medium: 1.8  
 Total Volume Infiltrated (ac-ft.): 26.691  
 Total Volume Through Riser (ac-ft.): 0.521  
 Total Volume Through Facility (ac-ft.): 27.212  
 Percent Infiltrated: 98.09  
 Total Precip Applied to Facility: 0  
 Total Evap From Facility: 0  
 Discharge Structure  
 Riser Height: 0.7 ft.  
 Riser Diameter: 100 in.  
 Element Flows To:  
 Outlet 1                      Outlet 2  
 Gravel Trench Bed 1    Gravel Trench Bed 1

Sand Filter Hydraulic Table

Stage(feet)	Area(ac.)	Volume(ac-ft.)	Discharge(cfs)	Infilt(cfs)
0.0000	0.000367	0.000000	0.000	0.000
0.0083	0.000367	0.000003	0.000	0.026
0.0167	0.000367	0.000006	0.000	0.026
0.0250	0.000367	0.000009	0.000	0.026
0.0333	0.000367	0.000012	0.000	0.026
0.0417	0.000367	0.000015	0.000	0.026
0.0500	0.000367	0.000018	0.000	0.027
0.0583	0.000367	0.000021	0.000	0.027
0.0667	0.000367	0.000024	0.000	0.027
0.0750	0.000367	0.000028	0.000	0.027
0.0833	0.000367	0.000031	0.000	0.027
0.0917	0.000367	0.000034	0.000	0.027
0.1000	0.000367	0.000037	0.000	0.027
0.1083	0.000367	0.000040	0.000	0.027
0.1167	0.000367	0.000043	0.000	0.028
0.1250	0.000367	0.000046	0.000	0.028
0.1333	0.000367	0.000049	0.000	0.028
0.1417	0.000367	0.000052	0.000	0.028
0.1500	0.000367	0.000055	0.000	0.028
0.1583	0.000367	0.000058	0.000	0.028
0.1667	0.000367	0.000061	0.000	0.028
0.1750	0.000367	0.000064	0.000	0.028
0.1833	0.000367	0.000067	0.000	0.028
0.1917	0.000367	0.000070	0.000	0.029
0.2000	0.000367	0.000073	0.000	0.029
0.2083	0.000367	0.000077	0.000	0.029
0.2167	0.000367	0.000080	0.000	0.029
0.2250	0.000367	0.000083	0.000	0.029
0.2333	0.000367	0.000086	0.000	0.029
0.2417	0.000367	0.000089	0.000	0.029

0.2500	0.000367	0.000092	0.000	0.029
0.2583	0.000367	0.000095	0.000	0.030
0.2667	0.000367	0.000098	0.000	0.030
0.2750	0.000367	0.000101	0.000	0.030
0.2833	0.000367	0.000104	0.000	0.030
0.2917	0.000367	0.000107	0.000	0.030
0.3000	0.000367	0.000110	0.000	0.030
0.3083	0.000367	0.000113	0.000	0.030
0.3167	0.000367	0.000116	0.000	0.030
0.3250	0.000367	0.000119	0.000	0.031
0.3333	0.000367	0.000122	0.000	0.031
0.3417	0.000367	0.000125	0.000	0.031
0.3500	0.000367	0.000129	0.000	0.031
0.3583	0.000367	0.000132	0.000	0.031
0.3667	0.000367	0.000135	0.000	0.031
0.3750	0.000367	0.000138	0.000	0.031
0.3833	0.000367	0.000141	0.000	0.031
0.3917	0.000367	0.000144	0.000	0.032
0.4000	0.000367	0.000147	0.000	0.032
0.4083	0.000367	0.000150	0.000	0.032
0.4167	0.000367	0.000153	0.000	0.032
0.4250	0.000367	0.000156	0.000	0.032
0.4333	0.000367	0.000159	0.000	0.032
0.4417	0.000367	0.000162	0.000	0.032
0.4500	0.000367	0.000165	0.000	0.032
0.4583	0.000367	0.000168	0.000	0.033
0.4667	0.000367	0.000171	0.000	0.033
0.4750	0.000367	0.000174	0.000	0.033
0.4833	0.000367	0.000178	0.000	0.033
0.4917	0.000367	0.000181	0.000	0.033
0.5000	0.000367	0.000184	0.000	0.033
0.5083	0.000367	0.000187	0.000	0.033
0.5167	0.000367	0.000190	0.000	0.033
0.5250	0.000367	0.000193	0.000	0.033
0.5333	0.000367	0.000196	0.000	0.034
0.5417	0.000367	0.000199	0.000	0.034
0.5500	0.000367	0.000202	0.000	0.034
0.5583	0.000367	0.000205	0.000	0.034
0.5667	0.000367	0.000208	0.000	0.034
0.5750	0.000367	0.000211	0.000	0.034
0.5833	0.000367	0.000214	0.000	0.034
0.5917	0.000367	0.000217	0.000	0.034
0.6000	0.000367	0.000220	0.000	0.035
0.6083	0.000367	0.000223	0.000	0.035
0.6167	0.000367	0.000227	0.000	0.035
0.6250	0.000367	0.000230	0.000	0.035
0.6333	0.000367	0.000233	0.000	0.035
0.6417	0.000367	0.000236	0.000	0.035
0.6500	0.000367	0.000239	0.000	0.035
0.6583	0.000367	0.000242	0.000	0.035
0.6667	0.000367	0.000245	0.000	0.036
0.6750	0.000367	0.000248	0.000	0.036
0.6833	0.000367	0.000251	0.000	0.036
0.6917	0.000367	0.000254	0.000	0.036
0.7000	0.000367	0.000257	0.000	0.036
0.7083	0.000367	0.000260	0.067	0.036
0.7167	0.000367	0.000263	0.190	0.036
0.7250	0.000367	0.000266	0.349	0.036



0.7333	0.000367	0.000269	0.538	0.037
0.7417	0.000367	0.000272	0.752	0.037
0.7500	0.000367	0.000275	0.989	0.037
0.7583	0.000367	0.000279	1.246	0.037

## Sand Filter 2

Bottom Length: 4.00 ft.  
 Bottom Width: 4.00 ft.  
 Depth: 0.75 ft.  
 Side slope 1: 0 To 1  
 Side slope 2: 0 To 1  
 Side slope 3: 0 To 1  
 Side slope 4: 0 To 1  
 Filtration On  
 Hydraulic conductivity: 70.92  
 Depth of filter medium: 1.8  
 Total Volume Infiltrated (ac-ft.): 17.643  
 Total Volume Through Riser (ac-ft.): 0.121  
 Total Volume Through Facility (ac-ft.): 17.764  
 Percent Infiltrated: 99.32  
 Total Precip Applied to Facility: 0  
 Total Evap From Facility: 0  
 Discharge Structure  
 Riser Height: 0.7 ft.  
 Riser Diameter: 100 in.  
 Element Flows To:  
 Outlet 1                      Outlet 2  
 Gravel Trench Bed 1    Gravel Trench Bed 1

Sand Filter Hydraulic Table

Stage(feet)	Area(ac.)	Volume(ac-ft.)	Discharge(cfs)	Infilt(cfs)
0.0000	0.000367	0.000000	0.000	0.000
0.0083	0.000367	0.000003	0.000	0.026
0.0167	0.000367	0.000006	0.000	0.026
0.0250	0.000367	0.000009	0.000	0.026
0.0333	0.000367	0.000012	0.000	0.026
0.0417	0.000367	0.000015	0.000	0.026
0.0500	0.000367	0.000018	0.000	0.027
0.0583	0.000367	0.000021	0.000	0.027
0.0667	0.000367	0.000024	0.000	0.027
0.0750	0.000367	0.000028	0.000	0.027
0.0833	0.000367	0.000031	0.000	0.027
0.0917	0.000367	0.000034	0.000	0.027
0.1000	0.000367	0.000037	0.000	0.027
0.1083	0.000367	0.000040	0.000	0.027
0.1167	0.000367	0.000043	0.000	0.028
0.1250	0.000367	0.000046	0.000	0.028
0.1333	0.000367	0.000049	0.000	0.028
0.1417	0.000367	0.000052	0.000	0.028
0.1500	0.000367	0.000055	0.000	0.028
0.1583	0.000367	0.000058	0.000	0.028
0.1667	0.000367	0.000061	0.000	0.028
0.1750	0.000367	0.000064	0.000	0.028
0.1833	0.000367	0.000067	0.000	0.028
0.1917	0.000367	0.000070	0.000	0.029
0.2000	0.000367	0.000073	0.000	0.029
0.2083	0.000367	0.000077	0.000	0.029
0.2167	0.000367	0.000080	0.000	0.029
0.2250	0.000367	0.000083	0.000	0.029
0.2333	0.000367	0.000086	0.000	0.029
0.2417	0.000367	0.000089	0.000	0.029

0.2500	0.000367	0.000092	0.000	0.029
0.2583	0.000367	0.000095	0.000	0.030
0.2667	0.000367	0.000098	0.000	0.030
0.2750	0.000367	0.000101	0.000	0.030
0.2833	0.000367	0.000104	0.000	0.030
0.2917	0.000367	0.000107	0.000	0.030
0.3000	0.000367	0.000110	0.000	0.030
0.3083	0.000367	0.000113	0.000	0.030
0.3167	0.000367	0.000116	0.000	0.030
0.3250	0.000367	0.000119	0.000	0.031
0.3333	0.000367	0.000122	0.000	0.031
0.3417	0.000367	0.000125	0.000	0.031
0.3500	0.000367	0.000129	0.000	0.031
0.3583	0.000367	0.000132	0.000	0.031
0.3667	0.000367	0.000135	0.000	0.031
0.3750	0.000367	0.000138	0.000	0.031
0.3833	0.000367	0.000141	0.000	0.031
0.3917	0.000367	0.000144	0.000	0.032
0.4000	0.000367	0.000147	0.000	0.032
0.4083	0.000367	0.000150	0.000	0.032
0.4167	0.000367	0.000153	0.000	0.032
0.4250	0.000367	0.000156	0.000	0.032
0.4333	0.000367	0.000159	0.000	0.032
0.4417	0.000367	0.000162	0.000	0.032
0.4500	0.000367	0.000165	0.000	0.032
0.4583	0.000367	0.000168	0.000	0.033
0.4667	0.000367	0.000171	0.000	0.033
0.4750	0.000367	0.000174	0.000	0.033
0.4833	0.000367	0.000178	0.000	0.033
0.4917	0.000367	0.000181	0.000	0.033
0.5000	0.000367	0.000184	0.000	0.033
0.5083	0.000367	0.000187	0.000	0.033
0.5167	0.000367	0.000190	0.000	0.033
0.5250	0.000367	0.000193	0.000	0.033
0.5333	0.000367	0.000196	0.000	0.034
0.5417	0.000367	0.000199	0.000	0.034
0.5500	0.000367	0.000202	0.000	0.034
0.5583	0.000367	0.000205	0.000	0.034
0.5667	0.000367	0.000208	0.000	0.034
0.5750	0.000367	0.000211	0.000	0.034
0.5833	0.000367	0.000214	0.000	0.034
0.5917	0.000367	0.000217	0.000	0.034
0.6000	0.000367	0.000220	0.000	0.035
0.6083	0.000367	0.000223	0.000	0.035
0.6167	0.000367	0.000227	0.000	0.035
0.6250	0.000367	0.000230	0.000	0.035
0.6333	0.000367	0.000233	0.000	0.035
0.6417	0.000367	0.000236	0.000	0.035
0.6500	0.000367	0.000239	0.000	0.035
0.6583	0.000367	0.000242	0.000	0.035
0.6667	0.000367	0.000245	0.000	0.036
0.6750	0.000367	0.000248	0.000	0.036
0.6833	0.000367	0.000251	0.000	0.036
0.6917	0.000367	0.000254	0.000	0.036
0.7000	0.000367	0.000257	0.000	0.036
0.7083	0.000367	0.000260	0.067	0.036
0.7167	0.000367	0.000263	0.190	0.036
0.7250	0.000367	0.000266	0.349	0.036



0.7333	0.000367	0.000269	0.538	0.037
0.7417	0.000367	0.000272	0.752	0.037
0.7500	0.000367	0.000275	0.989	0.037
0.7583	0.000367	0.000279	1.246	0.037

0.2500	0.000367	0.000092	0.000	0.029
0.2583	0.000367	0.000095	0.000	0.030
0.2667	0.000367	0.000098	0.000	0.030
0.2750	0.000367	0.000101	0.000	0.030
0.2833	0.000367	0.000104	0.000	0.030
0.2917	0.000367	0.000107	0.000	0.030
0.3000	0.000367	0.000110	0.000	0.030
0.3083	0.000367	0.000113	0.000	0.030
0.3167	0.000367	0.000116	0.000	0.030
0.3250	0.000367	0.000119	0.000	0.031
0.3333	0.000367	0.000122	0.000	0.031
0.3417	0.000367	0.000125	0.000	0.031
0.3500	0.000367	0.000129	0.000	0.031
0.3583	0.000367	0.000132	0.000	0.031
0.3667	0.000367	0.000135	0.000	0.031
0.3750	0.000367	0.000138	0.000	0.031
0.3833	0.000367	0.000141	0.000	0.031
0.3917	0.000367	0.000144	0.000	0.032
0.4000	0.000367	0.000147	0.000	0.032
0.4083	0.000367	0.000150	0.000	0.032
0.4167	0.000367	0.000153	0.000	0.032
0.4250	0.000367	0.000156	0.000	0.032
0.4333	0.000367	0.000159	0.000	0.032
0.4417	0.000367	0.000162	0.000	0.032
0.4500	0.000367	0.000165	0.000	0.032
0.4583	0.000367	0.000168	0.000	0.033
0.4667	0.000367	0.000171	0.000	0.033
0.4750	0.000367	0.000174	0.000	0.033
0.4833	0.000367	0.000178	0.000	0.033
0.4917	0.000367	0.000181	0.000	0.033
0.5000	0.000367	0.000184	0.000	0.033
0.5083	0.000367	0.000187	0.000	0.033
0.5167	0.000367	0.000190	0.000	0.033
0.5250	0.000367	0.000193	0.000	0.033
0.5333	0.000367	0.000196	0.000	0.034
0.5417	0.000367	0.000199	0.000	0.034
0.5500	0.000367	0.000202	0.000	0.034
0.5583	0.000367	0.000205	0.000	0.034
0.5667	0.000367	0.000208	0.000	0.034
0.5750	0.000367	0.000211	0.000	0.034
0.5833	0.000367	0.000214	0.000	0.034
0.5917	0.000367	0.000217	0.000	0.034
0.6000	0.000367	0.000220	0.000	0.035
0.6083	0.000367	0.000223	0.000	0.035
0.6167	0.000367	0.000227	0.000	0.035
0.6250	0.000367	0.000230	0.000	0.035
0.6333	0.000367	0.000233	0.000	0.035
0.6417	0.000367	0.000236	0.000	0.035
0.6500	0.000367	0.000239	0.000	0.035
0.6583	0.000367	0.000242	0.000	0.035
0.6667	0.000367	0.000245	0.000	0.036
0.6750	0.000367	0.000248	0.000	0.036
0.6833	0.000367	0.000251	0.000	0.036
0.6917	0.000367	0.000254	0.000	0.036
0.7000	0.000367	0.000257	0.000	0.036
0.7083	0.000367	0.000260	0.067	0.036
0.7167	0.000367	0.000263	0.190	0.036
0.7250	0.000367	0.000266	0.349	0.036

0.7333	0.000367	0.000269	0.538	0.037
0.7417	0.000367	0.000272	0.752	0.037
0.7500	0.000367	0.000275	0.989	0.037
0.7583	0.000367	0.000279	1.246	0.037

# Analysis Results

## POC 1



+ Predeveloped    x Mitigated

### Predeveloped Landuse Totals for POC #1

Total Pervious Area: 0.355  
 Total Impervious Area: 0

### Mitigated Landuse Totals for POC #1

Total Pervious Area: 0.161  
 Total Impervious Area: 0.194

Flow Frequency Method: Log Pearson Type III 17B

### Flow Frequency Return Periods for Predeveloped. POC #1

Return Period	Flow(cfs)
2 year	0.000286
5 year	0.000369
10 year	0.000425
25 year	0.000498
50 year	0.000554
100 year	0.000611

### Flow Frequency Return Periods for Mitigated. POC #1

Return Period	Flow(cfs)
2 year	0.045283
5 year	0.076516
10 year	0.099469
25 year	0.130422
50 year	0.154626
100 year	0.179639

## Annual Peaks

### Annual Peaks for Predeveloped and Mitigated. POC #1

Year	Predeveloped	Mitigated
1949	0.000	0.048
1950	0.000	0.061
1951	0.000	0.057
1952	0.000	0.037
1953	0.000	0.065
1954	0.000	0.109
1955	0.000	0.062
1956	0.000	0.007
1957	0.000	0.039
1958	0.000	0.150

1959	0.000	0.040
1960	0.000	0.034
1961	0.000	0.207
1962	0.000	0.057
1963	0.000	0.070
1964	0.000	0.026
1965	0.000	0.029
1966	0.000	0.030
1967	0.000	0.128
1968	0.000	0.048
1969	0.000	0.129
1970	0.000	0.026
1971	0.000	0.051
1972	0.000	0.079
1973	0.000	0.056
1974	0.000	0.083
1975	0.000	0.055
1976	0.000	0.028
1977	0.000	0.027
1978	0.000	0.011
1979	0.000	0.072
1980	0.000	0.030
1981	0.000	0.028
1982	0.000	0.027
1983	0.000	0.047
1984	0.000	0.045
1985	0.000	0.081
1986	0.000	0.072
1987	0.000	0.059
1988	0.000	0.034
1989	0.000	0.044
1990	0.000	0.024
1991	0.000	0.043
1992	0.000	0.038
1993	0.000	0.023
1994	0.000	0.028
1995	0.000	0.024
1996	0.001	0.047
1997	0.002	0.076
1998	0.000	0.069
1999	0.000	0.010
2000	0.000	0.125
2001	0.000	0.023
2002	0.000	0.020
2003	0.000	0.037
2004	0.000	0.109
2005	0.000	0.032
2006	0.000	0.062
2007	0.000	0.056
2008	0.000	0.028
2009	0.000	0.033

### Ranked Annual Peaks

Ranked Annual Peaks for Predeveloped and Mitigated. POC #1

Rank	Predeveloped	Mitigated
1	0.0021	0.2070
2	0.0007	0.1497
3	0.0004	0.1287



4	0.0004	0.1283
5	0.0003	0.1247
6	0.0003	0.1091
7	0.0003	0.1086
8	0.0003	0.0825
9	0.0003	0.0805
10	0.0003	0.0795
11	0.0003	0.0762
12	0.0003	0.0718
13	0.0003	0.0716
14	0.0003	0.0704
15	0.0003	0.0686
16	0.0003	0.0649
17	0.0003	0.0622
18	0.0003	0.0618
19	0.0003	0.0611
20	0.0003	0.0592
21	0.0003	0.0574
22	0.0003	0.0573
23	0.0003	0.0558
24	0.0003	0.0557
25	0.0003	0.0554
26	0.0003	0.0512
27	0.0003	0.0480
28	0.0003	0.0476
29	0.0003	0.0468
30	0.0003	0.0467
31	0.0003	0.0447
32	0.0003	0.0438
33	0.0003	0.0425
34	0.0003	0.0403
35	0.0003	0.0386
36	0.0003	0.0385
37	0.0003	0.0368
38	0.0003	0.0365
39	0.0003	0.0337
40	0.0003	0.0337
41	0.0003	0.0330
42	0.0003	0.0318
43	0.0003	0.0299
44	0.0003	0.0298
45	0.0003	0.0290
46	0.0003	0.0281
47	0.0003	0.0279
48	0.0003	0.0277
49	0.0003	0.0276
50	0.0003	0.0272
51	0.0003	0.0270
52	0.0003	0.0265
53	0.0003	0.0261
54	0.0003	0.0244
55	0.0003	0.0239
56	0.0003	0.0229
57	0.0002	0.0228
58	0.0002	0.0204
59	0.0002	0.0107
60	0.0002	0.0098
61	0.0002	0.0069

## Water Quality

Water Quality BMP Flow and Volume for POC #1

On-line facility volume: 0.0062 acre-feet



On-line facility target flow: 0.0761 cfs.

Adjusted for 15 min: 0.0761 cfs.

Off-line facility target flow: 0.0449 cfs.

Adjusted for 15 min: 0.0449 cfs.

## POC 2



+ Predeveloped    x Mitigated

### Predeveloped Landuse Totals for POC #2

Total Pervious Area:     0.143  
Total Impervious Area:    0

### Mitigated Landuse Totals for POC #2

Total Pervious Area:     0.009  
Total Impervious Area:    0.134

Flow Frequency Method:   Log Pearson Type III 17B

### Flow Frequency Return Periods for Predeveloped. POC #2

Return Period	Flow(cfs)
2 year	0.000115
5 year	0.000149
10 year	0.000171
25 year	0.000201
50 year	0.000223
100 year	0.000246

### Flow Frequency Return Periods for Mitigated. POC #2

Return Period	Flow(cfs)
2 year	0.037063
5 year	0.071213
10 year	0.093364
25 year	0.118749
50 year	0.13537
100 year	0.150025

## Annual Peaks

### Annual Peaks for Predeveloped and Mitigated. POC #2

Year	Predeveloped	Mitigated
1949	0.000	0.021
1950	0.000	0.031
1951	0.000	0.027
1952	0.000	0.014
1953	0.000	0.034
1954	0.000	0.051
1955	0.000	0.028
1956	0.000	0.000
1957	0.000	0.014
1958	0.000	0.092
1959	0.000	0.017

1960	0.000	0.009
1961	0.000	0.131
1962	0.000	0.028
1963	0.000	0.037
1964	0.000	0.000
1965	0.000	0.005
1966	0.000	0.005
1967	0.000	0.077
1968	0.000	0.024
1969	0.000	0.077
1970	0.000	0.005
1971	0.000	0.027
1972	0.000	0.044
1973	0.000	0.030
1974	0.000	0.046
1975	0.000	0.027
1976	0.000	0.003
1977	0.000	0.003
1978	0.000	0.000
1979	0.000	0.038
1980	0.000	0.011
1981	0.000	0.003
1982	0.000	0.005
1983	0.000	0.021
1984	0.000	0.020
1985	0.000	0.044
1986	0.000	0.037
1987	0.000	0.030
1988	0.000	0.014
1989	0.000	0.018
1990	0.000	0.000
1991	0.000	0.018
1992	0.000	0.012
1993	0.000	0.000
1994	0.000	0.004
1995	0.000	0.000
1996	0.000	0.017
1997	0.001	0.029
1998	0.000	0.036
1999	0.000	0.000
2000	0.000	0.071
2001	0.000	0.004
2002	0.000	0.000
2003	0.000	0.016
2004	0.000	0.064
2005	0.000	0.008
2006	0.000	0.021
2007	0.000	0.017
2008	0.000	0.007
2009	0.000	0.011

### Ranked Annual Peaks

Ranked Annual Peaks for Predeveloped and Mitigated. POC #2

Rank	Predeveloped	Mitigated
1	0.0008	0.1311
2	0.0003	0.0919
3	0.0001	0.0774
4	0.0001	0.0772

5	0.0001	0.0708
6	0.0001	0.0640
7	0.0001	0.0512
8	0.0001	0.0457
9	0.0001	0.0444
10	0.0001	0.0443
11	0.0001	0.0384
12	0.0001	0.0369
13	0.0001	0.0366
14	0.0001	0.0361
15	0.0001	0.0335
16	0.0001	0.0313
17	0.0001	0.0301
18	0.0001	0.0296
19	0.0001	0.0289
20	0.0001	0.0283
21	0.0001	0.0282
22	0.0001	0.0271
23	0.0001	0.0269
24	0.0001	0.0266
25	0.0001	0.0242
26	0.0001	0.0214
27	0.0001	0.0214
28	0.0001	0.0212
29	0.0001	0.0196
30	0.0001	0.0185
31	0.0001	0.0180
32	0.0001	0.0171
33	0.0001	0.0168
34	0.0001	0.0165
35	0.0001	0.0164
36	0.0001	0.0142
37	0.0001	0.0142
38	0.0001	0.0137
39	0.0001	0.0119
40	0.0001	0.0112
41	0.0001	0.0107
42	0.0001	0.0092
43	0.0001	0.0079
44	0.0001	0.0070
45	0.0001	0.0055
46	0.0001	0.0053
47	0.0001	0.0051
48	0.0001	0.0049
49	0.0001	0.0045
50	0.0001	0.0040
51	0.0001	0.0035
52	0.0001	0.0031
53	0.0001	0.0031
54	0.0001	0.0000
55	0.0001	0.0000
56	0.0001	0.0000
57	0.0001	0.0000
58	0.0001	0.0000
59	0.0001	0.0000
60	0.0001	0.0000
61	0.0001	0.0000

## Water Quality

Water Quality BMP Flow and Volume for POC #2

On-line facility volume: 0.0062 acre-feet



On-line facility target flow: 0.0713 cfs.

Adjusted for 15 min: 0.0713 cfs.

Off-line facility target flow: 0.04 cfs.

Adjusted for 15 min: 0.04 cfs.

# POC 3



+ Predeveloped    x Mitigated

## Predeveloped Landuse Totals for POC #3

Total Pervious Area:     0.116  
 Total Impervious Area:   0

## Mitigated Landuse Totals for POC #3

Total Pervious Area:     0.01  
 Total Impervious Area:   0.106

Flow Frequency Method:   Log Pearson Type III 17B

## Flow Frequency Return Periods for Predeveloped. POC #3

Return Period	Flow(cfs)
2 year	0.000093
5 year	0.000121
10 year	0.000139
25 year	0.000163
50 year	0.000181
100 year	0.0002

## Flow Frequency Return Periods for Mitigated. POC #3

Return Period	Flow(cfs)
2 year	0.09504
5 year	0.175383
10 year	0.226116
25 year	0.283351
50 year	0.320406
100 year	0.352842

## Annual Peaks

### Annual Peaks for Predeveloped and Mitigated. POC #3

Year	Predeveloped	Mitigated
1949	0.000	0.007
1950	0.000	0.017
1951	0.000	0.011
1952	0.000	0.000
1953	0.000	0.019
1954	0.000	0.032
1955	0.000	0.013
1956	0.000	0.000
1957	0.000	0.000
1958	0.000	0.065
1959	0.000	0.003

1960	0.000	0.000
1961	0.000	0.096
1962	0.000	0.013
1963	0.000	0.021
1964	0.000	0.000
1965	0.000	0.000
1966	0.000	0.000
1967	0.000	0.053
1968	0.000	0.011
1969	0.000	0.054
1970	0.000	0.000
1971	0.000	0.013
1972	0.000	0.027
1973	0.000	0.015
1974	0.000	0.028
1975	0.000	0.011
1976	0.000	0.000
1977	0.000	0.000
1978	0.000	0.000
1979	0.000	0.023
1980	0.000	0.000
1981	0.000	0.000
1982	0.000	0.000
1983	0.000	0.007
1984	0.000	0.006
1985	0.000	0.027
1986	0.000	0.018
1987	0.000	0.016
1988	0.000	0.008
1989	0.000	0.005
1990	0.000	0.000
1991	0.000	0.006
1992	0.000	0.000
1993	0.000	0.000
1994	0.000	0.000
1995	0.000	0.000
1996	0.000	0.005
1997	0.001	0.016
1998	0.000	0.021
1999	0.000	0.000
2000	0.000	0.047
2001	0.000	0.000
2002	0.000	0.000
2003	0.000	0.004
2004	0.000	0.040
2005	0.000	0.000
2006	0.000	0.009
2007	0.000	0.003
2008	0.000	0.000
2009	0.000	0.000

### Ranked Annual Peaks

Ranked Annual Peaks for Predeveloped and Mitigated. POC #3

Rank	Predeveloped	Mitigated
1	0.0007	0.0961
2	0.0002	0.0650
3	0.0001	0.0535
4	0.0001	0.0525



5	0.0001	0.0468
6	0.0001	0.0397
7	0.0001	0.0323
8	0.0001	0.0285
9	0.0001	0.0275
10	0.0001	0.0274
11	0.0001	0.0227
12	0.0001	0.0214
13	0.0001	0.0205
14	0.0001	0.0188
15	0.0001	0.0182
16	0.0001	0.0172
17	0.0001	0.0157
18	0.0001	0.0156
19	0.0001	0.0154
20	0.0001	0.0131
21	0.0001	0.0130
22	0.0001	0.0128
23	0.0001	0.0115
24	0.0001	0.0108
25	0.0001	0.0106
26	0.0001	0.0094
27	0.0001	0.0083
28	0.0001	0.0070
29	0.0001	0.0067
30	0.0001	0.0064
31	0.0001	0.0056
32	0.0001	0.0054
33	0.0001	0.0046
34	0.0001	0.0042
35	0.0001	0.0030
36	0.0001	0.0030
37	0.0001	0.0000
38	0.0001	0.0000
39	0.0001	0.0000
40	0.0001	0.0000
41	0.0001	0.0000
42	0.0001	0.0000
43	0.0001	0.0000
44	0.0001	0.0000
45	0.0001	0.0000
46	0.0001	0.0000
47	0.0001	0.0000
48	0.0001	0.0000
49	0.0001	0.0000
50	0.0001	0.0000
51	0.0001	0.0000
52	0.0001	0.0000
53	0.0001	0.0000
54	0.0001	0.0000
55	0.0001	0.0000
56	0.0001	0.0000
57	0.0001	0.0000
58	0.0001	0.0000
59	0.0001	0.0000
60	0.0001	0.0000
61	0.0001	0.0000

## Water Quality

Water Quality BMP Flow and Volume for POC #3

On-line facility volume: 0.004 acre-feet



On-line facility target flow: 0.0645 cfs.

Adjusted for 15 min: 0.0645 cfs.

Off-line facility target flow: 0.038 cfs.

Adjusted for 15 min: 0.038 cfs.

## POC 4



+ Predeveloped x Mitigated

### Predeveloped Landuse Totals for POC #4

Total Pervious Area: 0.954  
Total Impervious Area: 0

### Mitigated Landuse Totals for POC #4

Total Pervious Area: 0.29  
Total Impervious Area: 0.664

Flow Frequency Method: Log Pearson Type III 17B

### Flow Frequency Return Periods for Predeveloped. POC #4

Return Period	Flow(cfs)
2 year	0.000767
5 year	0.000991
10 year	0.001143
25 year	0.00134
50 year	0.001489
100 year	0.001642

### Flow Frequency Return Periods for Mitigated. POC #4

Return Period	Flow(cfs)
2 year	0
5 year	0
10 year	0
25 year	0
50 year	0
100 year	0

## Annual Peaks

### Annual Peaks for Predeveloped and Mitigated. POC #4

Year	Predeveloped	Mitigated
1949	0.001	0.000
1950	0.001	0.000
1951	0.001	0.000
1952	0.001	0.000
1953	0.001	0.000
1954	0.001	0.000
1955	0.001	0.000
1956	0.001	0.000
1957	0.001	0.000
1958	0.001	0.000
1959	0.001	0.000

1960	0.001	0.000
1961	0.001	0.000
1962	0.001	0.000
1963	0.001	0.000
1964	0.001	0.000
1965	0.001	0.000
1966	0.001	0.000
1967	0.001	0.000
1968	0.001	0.000
1969	0.001	0.000
1970	0.001	0.000
1971	0.001	0.000
1972	0.001	0.000
1973	0.001	0.000
1974	0.001	0.000
1975	0.001	0.000
1976	0.001	0.000
1977	0.001	0.000
1978	0.001	0.000
1979	0.001	0.000
1980	0.001	0.000
1981	0.001	0.000
1982	0.001	0.000
1983	0.001	0.000
1984	0.001	0.000
1985	0.001	0.000
1986	0.001	0.000
1987	0.001	0.000
1988	0.001	0.000
1989	0.001	0.000
1990	0.001	0.000
1991	0.001	0.000
1992	0.001	0.000
1993	0.001	0.000
1994	0.001	0.000
1995	0.001	0.000
1996	0.002	0.000
1997	0.006	0.000
1998	0.001	0.000
1999	0.001	0.000
2000	0.001	0.000
2001	0.001	0.000
2002	0.001	0.000
2003	0.001	0.000
2004	0.001	0.000
2005	0.001	0.000
2006	0.001	0.000
2007	0.001	0.000
2008	0.001	0.000
2009	0.001	0.000

### Ranked Annual Peaks

Ranked Annual Peaks for Predeveloped and Mitigated. POC #4

Rank	Predeveloped	Mitigated
1	0.0055	0.0000
2	0.0020	0.0000
3	0.0010	0.0000
4	0.0009	0.0000

5	0.0008	0.0000
6	0.0008	0.0000
7	0.0008	0.0000
8	0.0008	0.0000
9	0.0008	0.0000
10	0.0008	0.0000
11	0.0008	0.0000
12	0.0008	0.0000
13	0.0008	0.0000
14	0.0008	0.0000
15	0.0008	0.0000
16	0.0008	0.0000
17	0.0008	0.0000
18	0.0008	0.0000
19	0.0008	0.0000
20	0.0008	0.0000
21	0.0008	0.0000
22	0.0008	0.0000
23	0.0008	0.0000
24	0.0008	0.0000
25	0.0008	0.0000
26	0.0008	0.0000
27	0.0008	0.0000
28	0.0008	0.0000
29	0.0008	0.0000
30	0.0008	0.0000
31	0.0008	0.0000
32	0.0008	0.0000
33	0.0007	0.0000
34	0.0007	0.0000
35	0.0007	0.0000
36	0.0007	0.0000
37	0.0007	0.0000
38	0.0007	0.0000
39	0.0007	0.0000
40	0.0007	0.0000
41	0.0007	0.0000
42	0.0007	0.0000
43	0.0007	0.0000
44	0.0007	0.0000
45	0.0007	0.0000
46	0.0007	0.0000
47	0.0007	0.0000
48	0.0007	0.0000
49	0.0007	0.0000
50	0.0007	0.0000
51	0.0007	0.0000
52	0.0007	0.0000
53	0.0007	0.0000
54	0.0007	0.0000
55	0.0007	0.0000
56	0.0007	0.0000
57	0.0007	0.0000
58	0.0006	0.0000
59	0.0006	0.0000
60	0.0006	0.0000
61	0.0006	0.0000

## Duration Flows

The Facility PASSED

Flow(cfs)	Predev	Mit	Percentage	Pass/Fail
0.0004	2425	0	0	Pass
0.0004	2304	0	0	Pass
0.0004	2194	0	0	Pass
0.0004	2084	0	0	Pass
0.0004	1971	0	0	Pass
0.0004	1862	0	0	Pass
0.0005	1747	0	0	Pass
0.0005	1676	0	0	Pass
0.0005	1616	0	0	Pass
0.0005	1519	0	0	Pass
0.0005	1441	0	0	Pass
0.0005	1365	0	0	Pass
0.0005	1273	0	0	Pass
0.0005	1195	0	0	Pass
0.0005	1102	0	0	Pass
0.0006	1024	0	0	Pass
0.0006	949	0	0	Pass
0.0006	887	0	0	Pass
0.0006	830	0	0	Pass
0.0006	771	0	0	Pass
0.0006	703	0	0	Pass
0.0006	641	0	0	Pass
0.0006	590	0	0	Pass
0.0006	539	0	0	Pass
0.0007	475	0	0	Pass
0.0007	435	0	0	Pass
0.0007	390	0	0	Pass
0.0007	347	0	0	Pass
0.0007	314	0	0	Pass
0.0007	275	0	0	Pass
0.0007	217	0	0	Pass
0.0007	177	0	0	Pass
0.0007	138	0	0	Pass
0.0008	91	0	0	Pass
0.0008	36	0	0	Pass
0.0008	18	0	0	Pass
0.0008	18	0	0	Pass
0.0008	17	0	0	Pass
0.0008	17	0	0	Pass
0.0008	17	0	0	Pass
0.0008	16	0	0	Pass
0.0008	16	0	0	Pass
0.0009	15	0	0	Pass
0.0009	15	0	0	Pass
0.0009	15	0	0	Pass
0.0009	14	0	0	Pass
0.0009	14	0	0	Pass
0.0009	14	0	0	Pass
0.0009	14	0	0	Pass
0.0009	14	0	0	Pass
0.0009	14	0	0	Pass
0.0010	13	0	0	Pass
0.0010	13	0	0	Pass

0.0010	13	0	0	Pass
0.0010	13	0	0	Pass
0.0010	12	0	0	Pass
0.0010	12	0	0	Pass
0.0010	11	0	0	Pass
0.0010	10	0	0	Pass
0.0010	10	0	0	Pass
0.0011	10	0	0	Pass
0.0011	10	0	0	Pass
0.0011	10	0	0	Pass
0.0011	10	0	0	Pass
0.0011	10	0	0	Pass
0.0011	10	0	0	Pass
0.0011	10	0	0	Pass
0.0011	10	0	0	Pass
0.0011	9	0	0	Pass
0.0012	9	0	0	Pass
0.0012	9	0	0	Pass
0.0012	9	0	0	Pass
0.0012	9	0	0	Pass
0.0012	9	0	0	Pass
0.0012	8	0	0	Pass
0.0012	8	0	0	Pass
0.0012	8	0	0	Pass
0.0012	8	0	0	Pass
0.0013	8	0	0	Pass
0.0013	8	0	0	Pass
0.0013	8	0	0	Pass
0.0013	8	0	0	Pass
0.0013	8	0	0	Pass
0.0013	8	0	0	Pass
0.0013	8	0	0	Pass
0.0013	8	0	0	Pass
0.0013	8	0	0	Pass
0.0013	8	0	0	Pass
0.0013	8	0	0	Pass
0.0014	8	0	0	Pass
0.0014	8	0	0	Pass
0.0014	8	0	0	Pass
0.0014	8	0	0	Pass
0.0014	8	0	0	Pass
0.0014	8	0	0	Pass
0.0014	8	0	0	Pass
0.0014	8	0	0	Pass
0.0014	8	0	0	Pass
0.0014	8	0	0	Pass
0.0015	8	0	0	Pass
0.0015	8	0	0	Pass
0.0015	8	0	0	Pass
0.0015	8	0	0	Pass

## Water Quality

Water Quality BMP Flow and Volume for POC #4

On-line facility volume: 0 acre-feet

On-line facility target flow: 0 cfs.

Adjusted for 15 min: 0 cfs.

Off-line facility target flow: 0 cfs.

Adjusted for 15 min: 0 cfs.



## *Model Default Modifications*

Total of 0 changes have been made.


### *PERLND Changes*

No PERLND changes have been made.

### *IMPLND Changes*

No IMPLND changes have been made.

Appendix  
Predeveloped Schematic



Mitigated Schematic



# Predeveloped UCI File

RUN

GLOBAL

WVHM4 model simulation  
START 1948 10 01 END 2009 09 30  
RUN INTERP OUTPUT LEVEL 3 0  
RESUME 0 RUN 1 UNIT SYSTEM 1  
END GLOBAL

FILES

<File>	<Un#>	<-----File Name----->	***
<-ID->			***
WDM	26	2018-2-16.wdm	
MESSU	25	Pre2018-2-16.MES	
	27	Pre2018-2-16.L61	
	28	Pre2018-2-16.L62	
	30	POC2018-2-161.dat	
	31	POC2018-2-162.dat	
	32	POC2018-2-163.dat	
	33	POC2018-2-164.dat	

END FILES

OPN SEQUENCE

INGRP INDELT 00:15  
PERLND 2  
COPY 501  
COPY 502  
COPY 503  
COPY 504  
DISPLY 1  
DISPLY 2  
DISPLY 3  
DISPLY 4

END INGRP

END OPN SEQUENCE

DISPLY

DISPLY-INFO1

#	-	#	<-----Title----->	***	TRAN	PIVL	DIG1	FIL1	PYR	DIG2	FIL2	YRND
1			Basin 1		MAX				1	2	30	9
2			Basin 2		MAX				1	2	31	9
3			Basin 3		MAX				1	2	32	9
4			EX Site		MAX				1	2	33	9

END DISPLY-INFO1

END DISPLY

COPY

TIMESERIES  
# - # NPT NMN \*\*\*  
1 1 1  
501 1 1  
502 1 1  
503 1 1  
504 1 1

END TIMESERIES

END COPY

GENER

OPCODE  
# # OPCODE \*\*\*  
END OPCODE  
PARM  
# # K \*\*\*  
END PARM

END GENER

PERLND

GEN-INFO

<PLS >	<-----Name----->	NBLKS	Unit-systems	Printer	***	
#	-	#	User	t-series	Engl Metr	***
			in	out		***
2	A/B, Forest, Mod	1	1	1	1	27 0

END GEN-INFO  
\*\*\* Section PWATER\*\*\*

ACTIVITY  
<PLS > \*\*\*\*\* Active Sections \*\*\*\*\*  
# - # ATMP SNOW PWAT SED PST PWG PQAL MSTL PEST NITR PHOS TRAC \*\*\*  
2 0 0 1 0 0 0 0 0 0 0 0 0  
END ACTIVITY

PRINT-INFO  
<PLS > \*\*\*\*\* Print-flags \*\*\*\*\* PIVL PYR  
# - # ATMP SNOW PWAT SED PST PWG PQAL MSTL PEST NITR PHOS TRAC \*\*\*\*\*  
2 0 0 4 0 0 0 0 0 0 0 0 0 1 9  
END PRINT-INFO

PWAT-PARM1  
<PLS > PWATER variable monthly parameter value flags \*\*\*  
# - # CSNO RTOP UZFG VCS VUZ VNN VIFW VIRC VLE INFC HWT \*\*\*  
2 0 0 0 0 0 0 0 0 0 0 0  
END PWAT-PARM1

PWAT-PARM2  
<PLS > PWATER input info: Part 2 \*\*\*  
# - # \*\*\*FOREST LZSN INFILT LSUR SLSUR KVARY AGWRC  
2 0 5 2 400 0.1 0.3 0.996  
END PWAT-PARM2

PWAT-PARM3  
<PLS > PWATER input info: Part 3 \*\*\*  
# - # \*\*\*PETMAX PETMIN INFEXP INFILD DEEPFR BASETP AGWETP  
2 0 0 2 2 0 0 0  
END PWAT-PARM3

PWAT-PARM4  
<PLS > PWATER input info: Part 4 \*\*\*  
# - # CEPSC UZSN NSUR INTFW IRC LZETP \*\*\*  
2 0.2 0.5 0.35 0 0.7 0.7  
END PWAT-PARM4

PWAT-STATE1  
<PLS > \*\*\* Initial conditions at start of simulation  
ran from 1990 to end of 1992 (pat 1-11-95) RUN 21 \*\*\*  
# - # \*\*\* CEPS SURS UZS IFWS LZS AGWS GWVS  
2 0 0 0 0 3 1 0  
END PWAT-STATE1

END PERLND

IMPLND

GEN-INFO  
<PLS ><-----Name-----> Unit-systems Printer \*\*\*  
# - # User t-series Engl Metr \*\*\*  
in out \*\*\*  
END GEN-INFO  
\*\*\* Section IWATER\*\*\*

ACTIVITY  
<PLS > \*\*\*\*\* Active Sections \*\*\*\*\*  
# - # ATMP SNOW IWAT SLD IWG IQAL \*\*\*  
END ACTIVITY

PRINT-INFO  
<ILS > \*\*\*\*\* Print-flags \*\*\*\*\* PIVL PYR  
# - # ATMP SNOW IWAT SLD IWG IQAL \*\*\*\*\*  
END PRINT-INFO

IWAT-PARM1  
<PLS > IWATER variable monthly parameter value flags \*\*\*  
# - # CSNO RTOP VRS VNN RTLI \*\*\*  
END IWAT-PARM1

```

IWAT-PARM2
<PLS >          IWATER input info: Part 2          ***
# - # *** LSUR   SLSUR   NSUR   RETSC
END IWAT-PARM2

```

```

IWAT-PARM3
<PLS >          IWATER input info: Part 3          ***
# - # ***PETMAX  PETMIN
END IWAT-PARM3

```

```

IWAT-STATE1
<PLS > *** Initial conditions at start of simulation
# - # *** RETS    SURS
END IWAT-STATE1

```

END IMPLND

```

SCHEMATIC
<-Source->          <--Area-->          <-Target->          MBLK          ***
<Name> #          <-factor->          <Name> #          Tbl#          ***
Basin 1***
PERLND 2          0.355          COPY 501          12
PERLND 2          0.355          COPY 501          13
Basin 2***
PERLND 2          0.143          COPY 502          12
PERLND 2          0.143          COPY 502          13
Basin 3***
PERLND 2          0.116          COPY 503          12
PERLND 2          0.116          COPY 503          13
EX Site***
PERLND 2          0.954          COPY 504          12
PERLND 2          0.954          COPY 504          13

```

```

*****Routing*****
END SCHEMATIC

```

```

NETWORK
<-Volume-> <-Grp> <-Member-><--Mult-->Tran <-Target vols> <-Grp> <-Member-> ***
<Name> # <Name> # #<-factor->strg <Name> # # <Name> # # ***
COPY 501 OUTPUT MEAN 1 1 48.4 DISPLY 1 INPUT TIMSER 1
COPY 502 OUTPUT MEAN 1 1 48.4 DISPLY 2 INPUT TIMSER 1
COPY 503 OUTPUT MEAN 1 1 48.4 DISPLY 3 INPUT TIMSER 1
COPY 504 OUTPUT MEAN 1 1 48.4 DISPLY 4 INPUT TIMSER 1

```

```

<-Volume-> <-Grp> <-Member-><--Mult-->Tran <-Target vols> <-Grp> <-Member-> ***
<Name> # <Name> # #<-factor->strg <Name> # # <Name> # # ***
END NETWORK

```

```

RCHRES
GEN-INFO
RCHRES          Name          Nexits          Unit Systems          Printer          ***
# - #<-----><----> User T-series Engl Metr LKFG          ***
in out          ***
END GEN-INFO
*** Section RCHRES***

```

```

ACTIVITY
<PLS > ***** Active Sections *****
# - # HYFG ADFG CNFG HTFG SDFG GQFG OXFG NUFG PKFG PHFG ***
END ACTIVITY

```

```

PRINT-INFO
<PLS > ***** Print-flags ***** PIVL PYR
# - # HYDR ADCA CONS HEAT SED GQL OXRX NUTR PLNK PHCB PIVL PYR *****
END PRINT-INFO

```

```

HYDR-PARM1
RCHRES          Flags for each HYDR Section          ***

```

```

# - # VC A1 A2 A3 ODFVFG for each *** ODGTFG for each FUNCT for each
      FG FG FG FG possible exit *** possible exit possible exit
      * * * * * * * * * * * * * * * * * * * * * * * * * * * * * * * * * *
END HYDR-PARM1

HYDR-PARM2
# - # FTABNO LEN DELTH STCOR KS DB50 ***
<-----><-----><-----><-----><-----><-----><-----><-----> ***
END HYDR-PARM2
HYDR-INIT
RCHRES Initial conditions for each HYDR section ***
# - # *** VOL Initial value of COLIND Initial value of OUTDGT
      *** ac-ft for each possible exit for each possible exit
<-----><-----> <-----><-----><-----><-----> *** <-----><-----><-----><----->
END HYDR-INIT
END RCHRES

SPEC-ACTIONS
END SPEC-ACTIONS
FTABLES
END FTABLES

EXT SOURCES
<-Volume-> <Member> SsysSgap<--Mult-->Tran <-Target vols> <-Grp> <-Member-> ***
<Name> # <Name> # tem strg<-factor->strg <Name> # # <Name> # # ***
WDM 2 PREC ENGL 1 PERLND 1 999 EXTNL PREC
WDM 2 PREC ENGL 1 IMPLND 1 999 EXTNL PREC
WDM 1 EVAP ENGL 0.76 PERLND 1 999 EXTNL PETINP
WDM 1 EVAP ENGL 0.76 IMPLND 1 999 EXTNL PETINP
END EXT SOURCES

EXT TARGETS
<-Volume-> <-Grp> <-Member-><--Mult-->Tran <-Volume-> <Member> Tsys Tgap Amd ***
<Name> # <Name> # #<-factor->strg <Name> # <Name> tem strg strg***
COPY 501 OUTPUT MEAN 1 1 48.4 WDM 501 FLOW ENGL REPL
COPY 502 OUTPUT MEAN 1 1 48.4 WDM 502 FLOW ENGL REPL
COPY 503 OUTPUT MEAN 1 1 48.4 WDM 503 FLOW ENGL REPL
COPY 504 OUTPUT MEAN 1 1 48.4 WDM 504 FLOW ENGL REPL
END EXT TARGETS

MASS-LINK
<Volume> <-Grp> <-Member-><--Mult--> <Target> <-Grp> <-Member->***
<Name> <Name> # #<-factor-> <Name> <Name> # #***
MASS-LINK 12
PERLND PWATER SURO 0.083333 COPY INPUT MEAN
END MASS-LINK 12

MASS-LINK 13
PERLND PWATER IFWO 0.083333 COPY INPUT MEAN
END MASS-LINK 13

END MASS-LINK
END RUN

```

# Mitigated UCI File

RUN

GLOBAL

WVHM4 model simulation  
START 1948 10 01 END 2009 09 30  
RUN INTERP OUTPUT LEVEL 3 0  
RESUME 0 RUN 1 UNIT SYSTEM 1  
END GLOBAL

FILES

<File>	<Un#>	<-----File Name----->	***
<-ID->			***
WDM	26	2018-2-16.wdm	
MESSU	25	Mit2018-2-16.MES	
	27	Mit2018-2-16.L61	
	28	Mit2018-2-16.L62	
	30	POC2018-2-161.dat	
	31	POC2018-2-162.dat	
	32	POC2018-2-163.dat	
	33	POC2018-2-164.dat	

END FILES

OPN SEQUENCE

INGRP INDELT 00:15

PERLND	8
IMPLND	8
IMPLND	11
PERLND	7
IMPLND	4
RCHRES	1
RCHRES	2
RCHRES	3
RCHRES	4
COPY	1
COPY	501
COPY	2
COPY	502
COPY	3
COPY	503
COPY	4
COPY	504
DISPLY	1
DISPLY	2
DISPLY	3
DISPLY	4

END INGRP

END OPN SEQUENCE

DISPLY

DISPLY-INFO1

#	-	#	<-----Title----->	***	TRAN	PIVL	DIG1	FIL1	PYR	DIG2	FIL2	YRND
1			Sand Filter 1		MAX				1	2	30	9
2			Sand Filter 2		MAX				1	2	31	9
3			Sand Filter 3		MAX				1	2	32	9
4			Gravel Trench Bed 1		MAX				1	2	33	9

END DISPLY-INFO1

END DISPLY

COPY

TIMESERIES

#	-	#	NPT	NMN	***
1			1	1	
501			1	1	
2			1	1	
502			1	1	
3			1	1	
503			1	1	
4			1	1	
504			1	1	

END TIMESERIES



END COPY

GENER

OPCODE

# # OPCD \*\*\*

END OPCODE

PARM

# # K \*\*\*

END PARM

END GENER

PERLND

GEN-INFO

<PLS ><-----Name----->		NBLKS	Unit-systems		Printer		***	
#	#	User	t-series	Engl	Metr	***		
		in out		***				
8	A/B, Lawn, Mod	1	1	1	1	27	0	
7	A/B, Lawn, Flat	1	1	1	1	27	0	

END GEN-INFO

\*\*\* Section PWATER\*\*\*

ACTIVITY

<PLS > ***** Active Sections *****														***	
#	#	ATMP	SNOW	PWAT	SED	PST	PWG	PQAL	MSTL	PEST	NITR	PHOS	TRAC	***	
8		0	0	1	0	0	0	0	0	0	0	0	0	0	0
7		0	0	1	0	0	0	0	0	0	0	0	0	0	0

END ACTIVITY

PRINT-INFO

<PLS > ***** Print-flags *****														PIVL	PYR	***	
#	#	ATMP	SNOW	PWAT	SED	PST	PWG	PQAL	MSTL	PEST	NITR	PHOS	TRAC	*****			
8		0	0	4	0	0	0	0	0	0	0	0	0	1	9		
7		0	0	4	0	0	0	0	0	0	0	0	0	1	9		

END PRINT-INFO

PWAT-PARM1

<PLS > PWATER variable monthly parameter value flags ***														
#	#	CSNO	RTOP	UZFG	VCS	VUZ	VNM	VIFW	VIRC	VLE	INFC	HWT	***	
8		0	0	0	0	0	0	0	0	0	0	0		
7		0	0	0	0	0	0	0	0	0	0	0		

END PWAT-PARM1

PWAT-PARM2

<PLS > PWATER input info: Part 2 ***										
#	#	***FOREST	LZSN	INFILT	LSUR	SLSUR	KVARY	AGWRC		
8		0	5	0.8	400	0.1	0.3	0.996		
7		0	5	0.8	400	0.05	0.3	0.996		

END PWAT-PARM2

PWAT-PARM3

<PLS > PWATER input info: Part 3 ***										
#	#	***PETMAX	PETMIN	INFEXP	INFILD	DEEPPFR	BASETP	AGWETP		
8		0	0	2	2	0	0	0		
7		0	0	2	2	0	0	0		

END PWAT-PARM3

PWAT-PARM4

<PLS > PWATER input info: Part 4 ***									
#	#	CEPSC	UZSN	NSUR	INTFW	IRC	LZETP	***	
8		0.1	0.5	0.25	0	0.7	0.25		
7		0.1	0.5	0.25	0	0.7	0.25		

END PWAT-PARM4

PWAT-STATE1

<PLS > *** Initial conditions at start of simulation									
ran from 1990 to end of 1992 (pat 1-11-95) RUN 21 ***									
#	#	***	CEPS	SURS	UZS	IFWS	LZS	AGWS	GWVS
8		0	0	0	0	3	1	0	
7		0	0	0	0	3	1	0	

END PWAT-STATE1

END PERLND

IMPLND

GEN-INFO

<PLS ><-----Name----->		Unit-systems		Printer		***
#	#	User	t-series	Engl	Metr	***
		in	out	***		
8	SIDEWALKS/FLAT	1	1	1	27	0
11	PARKING/FLAT	1	1	1	27	0
4	ROOF TOPS/FLAT	1	1	1	27	0

END GEN-INFO

\*\*\* Section IWATER\*\*\*

ACTIVITY

<PLS > ***** Active Sections *****								***
#	#	ATMP	SNOW	IWAT	SLD	IWG	IQAL	***
8		0	0	1	0	0	0	
11		0	0	1	0	0	0	
4		0	0	1	0	0	0	

END ACTIVITY

PRINT-INFO

<ILS > ***** Print-flags ***** PIVL PYR									
#	#	ATMP	SNOW	IWAT	SLD	IWG	IQAL	*****	
8		0	0	4	0	0	0	1	9
11		0	0	4	0	0	0	1	9
4		0	0	4	0	0	0	1	9

END PRINT-INFO

IWAT-PARM1

<PLS > IWATER variable monthly parameter value flags ***							
#	#	CSNO	RTOP	VRS	VNM	RTL	***
8		0	0	0	0	0	
11		0	0	0	0	0	
4		0	0	0	0	0	

END IWAT-PARM1

IWAT-PARM2

<PLS > IWATER input info: Part 2 ***						
#	#	***	LSUR	SLSUR	NSUR	RETSC
8			400	0.01	0.1	0.1
11			400	0.01	0.1	0.1
4			400	0.01	0.1	0.1

END IWAT-PARM2

IWAT-PARM3

<PLS > IWATER input info: Part 3 ***				
#	#	***	PETMAX	PETMIN
8			0	0
11			0	0
4			0	0

END IWAT-PARM3

IWAT-STATE1

<PLS > *** Initial conditions at start of simulation				
#	#	***	RETS	SURS
8			0	0
11			0	0
4			0	0

END IWAT-STATE1

END IMPLND

SCHEMATIC

<-Source->	<--Area-->	<-Target->	MBLK	***
<Name> #	<-factor->	<Name> #	Tbl#	***
Basin 1***				
PERLND 8	0.161	RCHRES 1	2	
PERLND 8	0.161	RCHRES 1	3	
IMPLND 8	0.036	RCHRES 1	5	
IMPLND 11	0.158	RCHRES 1	5	
Basin 2***				

```

PERLND 7 0.009 RCHRES 2 2
PERLND 7 0.009 RCHRES 2 3
IMPLND 8 0.003 RCHRES 2 5
IMPLND 11 0.131 RCHRES 2 5
Basin 3***
PERLND 7 0.01 RCHRES 3 2
PERLND 7 0.01 RCHRES 3 3
IMPLND 8 0.007 RCHRES 3 5
IMPLND 11 0.099 RCHRES 3 5
Roof+Playground***
PERLND 7 0.11 RCHRES 4 2
PERLND 7 0.11 RCHRES 4 3
IMPLND 4 0.23 RCHRES 4 5

```

\*\*\*\*\*Routing\*\*\*\*\*

```

PERLND 8 0.161 COPY 1 12
IMPLND 8 0.036 COPY 1 15
IMPLND 11 0.158 COPY 1 15
PERLND 8 0.161 COPY 1 13
PERLND 7 0.009 COPY 2 12
IMPLND 8 0.003 COPY 2 15
IMPLND 11 0.131 COPY 2 15
PERLND 7 0.009 COPY 2 13
PERLND 7 0.01 COPY 3 12
IMPLND 8 0.007 COPY 3 15
IMPLND 11 0.099 COPY 3 15
PERLND 7 0.01 COPY 3 13
PERLND 7 0.11 COPY 4 12
IMPLND 4 0.23 COPY 4 15
PERLND 7 0.11 COPY 4 13
RCHRES 1 1 COPY 4 17
RCHRES 1 RCHRES 4 7
RCHRES 1 1 COPY 4 18
RCHRES 1 RCHRES 4 8
RCHRES 2 1 COPY 4 17
RCHRES 2 RCHRES 4 7
RCHRES 2 1 COPY 4 18
RCHRES 2 RCHRES 4 8
RCHRES 3 1 COPY 4 17
RCHRES 3 RCHRES 4 7
RCHRES 3 1 COPY 4 18
RCHRES 3 RCHRES 4 8
RCHRES 4 1 COPY 504 17
RCHRES 1 1 COPY 501 17
RCHRES 2 1 COPY 502 17
RCHRES 3 1 COPY 503 17

```

END SCHEMATIC

NETWORK

```

<-Volume-> <-Grp> <-Member-><--Mult-->Tran <-Target vols> <-Grp> <-Member-> ***
<Name> # <Name> # #<-factor-->strg <Name> # # <Name> # # ***
COPY 501 OUTPUT MEAN 1 1 48.4 DISPLY 1 INPUT TIMSER 1
COPY 502 OUTPUT MEAN 1 1 48.4 DISPLY 2 INPUT TIMSER 1
COPY 503 OUTPUT MEAN 1 1 48.4 DISPLY 3 INPUT TIMSER 1
COPY 504 OUTPUT MEAN 1 1 48.4 DISPLY 4 INPUT TIMSER 1

```

```

<-Volume-> <-Grp> <-Member-><--Mult-->Tran <-Target vols> <-Grp> <-Member-> ***
<Name> # <Name> # #<-factor-->strg <Name> # # <Name> # # ***
END NETWORK

```

RCHRES

GEN-INFO

```

RCHRES Name Nexits Unit Systems Printer ***
# - #<-----><----> User T-series Engl Metr LKFG ***
1 Sand Filter 1 2 1 1 1 28 0 1 ***
2 Sand Filter 2 2 1 1 1 28 0 1 ***
3 Sand Filter 3 2 1 1 1 28 0 1 ***

```



0.611111	0.071626	0.017508	0.000000	0.023833
0.672222	0.071626	0.019259	0.000000	0.023833
0.733333	0.071626	0.021010	0.000000	0.023833
0.794444	0.071626	0.024599	0.000000	0.023833
0.855556	0.071626	0.028189	0.000000	0.023833
0.916667	0.071626	0.031778	0.000000	0.023833
0.977778	0.071626	0.035367	0.000000	0.023833
1.038889	0.071626	0.038957	0.000000	0.023833
1.100000	0.071627	0.042546	0.000000	0.023833
1.161111	0.071627	0.046135	0.000000	0.023833
1.222222	0.071627	0.049724	0.000000	0.023833
1.283333	0.071627	0.053314	0.000000	0.023833
1.344444	0.071627	0.056903	0.000000	0.023833
1.405556	0.071627	0.060492	0.000000	0.023833
1.466667	0.071627	0.064082	0.000000	0.023833
1.527778	0.071627	0.067671	0.000000	0.023833
1.588889	0.071627	0.071260	0.000000	0.023833
1.650000	0.071627	0.074850	0.000000	0.023833
1.711111	0.071627	0.078439	0.000000	0.023833
1.772222	0.071627	0.082028	0.000000	0.023833
1.833333	0.071627	0.085618	0.000000	0.023833
1.894444	0.071627	0.089207	0.000000	0.023833
1.955556	0.071627	0.092796	0.000000	0.023833
2.016667	0.071628	0.096386	0.000000	0.023833
2.077778	0.071628	0.099975	0.000000	0.023833
2.138889	0.071628	0.103564	0.000000	0.023833
2.200000	0.071628	0.107154	0.000000	0.023833
2.261111	0.071628	0.110743	0.000000	0.023833
2.322222	0.071628	0.114332	0.000000	0.023833
2.383333	0.071628	0.117922	0.000000	0.023833
2.444444	0.071628	0.121511	0.000000	0.023833
2.505556	0.071628	0.125100	0.000000	0.023833
2.566667	0.071628	0.128690	0.000000	0.023833
2.627778	0.071628	0.132279	0.000000	0.023833
2.688889	0.071628	0.135868	0.000000	0.023833
2.750000	0.071628	0.139458	0.000000	0.023833
2.811111	0.071628	0.143047	0.000000	0.023833
2.872222	0.071629	0.146637	0.000000	0.023833
2.933333	0.071629	0.150226	0.000000	0.023833
2.994444	0.071629	0.153815	0.000000	0.023833
3.055556	0.071629	0.157405	0.000000	0.023833
3.116667	0.071629	0.160994	0.000000	0.023833
3.177778	0.071629	0.164584	0.000000	0.023833
3.238889	0.071629	0.168173	0.000000	0.023833
3.300000	0.071629	0.171762	0.000000	0.023833
3.361111	0.071629	0.175352	0.000000	0.023833
3.422222	0.071629	0.178941	0.000000	0.023833
3.483333	0.071629	0.182531	0.000000	0.023833
3.544444	0.071629	0.186120	0.000000	0.023833
3.605556	0.071629	0.189709	0.000000	0.023833
3.666667	0.071629	0.193299	0.000000	0.023833
3.727778	0.071629	0.196888	0.000000	0.023833
3.788889	0.071630	0.200478	0.000000	0.023833
3.850000	0.071630	0.204067	0.000000	0.023833
3.911111	0.071630	0.207657	0.000000	0.023833
3.972222	0.071630	0.211246	0.000000	0.023833
4.033333	0.071630	0.214836	0.000000	0.023833
4.094444	0.071630	0.218425	0.000000	0.023833
4.155556	0.071630	0.222014	0.000000	0.023833
4.216667	0.071630	0.225604	0.000000	0.023833
4.277778	0.071630	0.229193	0.000000	0.023833
4.338889	0.071630	0.232783	0.000000	0.023833
4.400000	0.071630	0.236372	0.000000	0.023833
4.461111	0.071630	0.239962	0.000000	0.023833
4.522222	0.071630	0.241713	0.016181	0.023833
4.583333	0.071630	0.243464	0.031335	0.023833
4.644444	0.071630	0.245215	0.041254	0.023833
4.705556	0.071631	0.246966	0.049213	0.023833
4.766667	0.071631	0.248717	0.056054	0.023833
4.827778	0.071631	0.250468	0.062145	0.023833

4.888889	0.071631	0.252219	0.067691	0.023833
4.950000	0.071631	0.253969	0.072816	0.023833
5.011111	0.071631	0.255720	0.087962	0.023833
5.072222	0.071631	0.257471	0.253019	0.023833
5.133333	0.071631	0.259222	0.507071	0.023833
5.194444	0.071631	0.260973	0.797319	0.023833
5.255556	0.071631	0.262724	1.074444	0.023833
5.316667	0.071631	0.264475	1.294887	0.023833
5.377778	0.071631	0.266226	1.438794	0.023833
5.438889	0.071631	0.267977	1.554198	0.023833
5.500000	0.071631	0.269728	1.655162	0.023833
5.561111	0.071631	0.271406	1.750221	0.023833

END FTABLE 4  
 FTABLE 1  
 91 5

Depth (ft)	Area (acres)	Volume (acre-ft)	Outflow1 (cfs)	Outflow2 (cfs)	Velocity (ft/sec)	Travel Time*** (Minutes)***
0.000000	0.000367	0.000000	0.000000	0.000000		
0.008333	0.000367	0.000003	0.000000	0.026388		
0.016667	0.000367	0.000006	0.000000	0.026510		
0.025000	0.000367	0.000009	0.000000	0.026631		
0.033333	0.000367	0.000012	0.000000	0.026753		
0.041667	0.000367	0.000015	0.000000	0.026875		
0.050000	0.000367	0.000018	0.000000	0.026996		
0.058333	0.000367	0.000021	0.000000	0.027118		
0.066667	0.000367	0.000024	0.000000	0.027240		
0.075000	0.000367	0.000028	0.000000	0.027361		
0.083333	0.000367	0.000031	0.000000	0.027483		
0.091667	0.000367	0.000034	0.000000	0.027604		
0.100000	0.000367	0.000037	0.000000	0.027726		
0.108333	0.000367	0.000040	0.000000	0.027848		
0.116667	0.000367	0.000043	0.000000	0.027969		
0.125000	0.000367	0.000046	0.000000	0.028091		
0.133333	0.000367	0.000049	0.000000	0.028212		
0.141667	0.000367	0.000052	0.000000	0.028334		
0.150000	0.000367	0.000055	0.000000	0.028456		
0.158333	0.000367	0.000058	0.000000	0.028577		
0.166667	0.000367	0.000061	0.000000	0.028699		
0.175000	0.000367	0.000064	0.000000	0.028820		
0.183333	0.000367	0.000067	0.000000	0.028942		
0.191667	0.000367	0.000070	0.000000	0.029064		
0.200000	0.000367	0.000073	0.000000	0.029185		
0.208333	0.000367	0.000077	0.000000	0.029307		
0.216667	0.000367	0.000080	0.000000	0.029428		
0.225000	0.000367	0.000083	0.000000	0.029550		
0.233333	0.000367	0.000086	0.000000	0.029672		
0.241667	0.000367	0.000089	0.000000	0.029793		
0.250000	0.000367	0.000092	0.000000	0.029915		
0.258333	0.000367	0.000095	0.000000	0.030036		
0.266667	0.000367	0.000098	0.000000	0.030158		
0.275000	0.000367	0.000101	0.000000	0.030280		
0.283333	0.000367	0.000104	0.000000	0.030401		
0.291667	0.000367	0.000107	0.000000	0.030523		
0.300000	0.000367	0.000110	0.000000	0.030644		
0.308333	0.000367	0.000113	0.000000	0.030766		
0.316667	0.000367	0.000116	0.000000	0.030888		
0.325000	0.000367	0.000119	0.000000	0.031009		
0.333333	0.000367	0.000122	0.000000	0.031131		
0.341667	0.000367	0.000125	0.000000	0.031252		
0.350000	0.000367	0.000129	0.000000	0.031374		
0.358333	0.000367	0.000132	0.000000	0.031496		
0.366667	0.000367	0.000135	0.000000	0.031617		
0.375000	0.000367	0.000138	0.000000	0.031739		
0.383333	0.000367	0.000141	0.000000	0.031860		
0.391667	0.000367	0.000144	0.000000	0.031982		
0.400000	0.000367	0.000147	0.000000	0.032104		
0.408333	0.000367	0.000150	0.000000	0.032225		
0.416667	0.000367	0.000153	0.000000	0.032347		
0.425000	0.000367	0.000156	0.000000	0.032469		
0.433333	0.000367	0.000159	0.000000	0.032590		

0.441667	0.000367	0.000162	0.000000	0.032712
0.450000	0.000367	0.000165	0.000000	0.032833
0.458333	0.000367	0.000168	0.000000	0.032955
0.466667	0.000367	0.000171	0.000000	0.033077
0.475000	0.000367	0.000174	0.000000	0.033198
0.483333	0.000367	0.000178	0.000000	0.033320
0.491667	0.000367	0.000181	0.000000	0.033441
0.500000	0.000367	0.000184	0.000000	0.033563
0.508333	0.000367	0.000187	0.000000	0.033685
0.516667	0.000367	0.000190	0.000000	0.033806
0.525000	0.000367	0.000193	0.000000	0.033928
0.533333	0.000367	0.000196	0.000000	0.034049
0.541667	0.000367	0.000199	0.000000	0.034171
0.550000	0.000367	0.000202	0.000000	0.034293
0.558333	0.000367	0.000205	0.000000	0.034414
0.566667	0.000367	0.000208	0.000000	0.034536
0.575000	0.000367	0.000211	0.000000	0.034657
0.583333	0.000367	0.000214	0.000000	0.034779
0.591667	0.000367	0.000217	0.000000	0.034901
0.600000	0.000367	0.000220	0.000000	0.035022
0.608333	0.000367	0.000223	0.000000	0.035144
0.616667	0.000367	0.000227	0.000000	0.035265
0.625000	0.000367	0.000230	0.000000	0.035387
0.633333	0.000367	0.000233	0.000000	0.035509
0.641667	0.000367	0.000236	0.000000	0.035630
0.650000	0.000367	0.000239	0.000000	0.035752
0.658333	0.000367	0.000242	0.000000	0.035873
0.666667	0.000367	0.000245	0.000000	0.035995
0.675000	0.000367	0.000248	0.000000	0.036117
0.683333	0.000367	0.000251	0.000000	0.036238
0.691667	0.000367	0.000254	0.000000	0.036360
0.700000	0.000367	0.000257	0.000000	0.036481
0.708333	0.000367	0.000260	0.067333	0.036603
0.716667	0.000367	0.000263	0.190433	0.036725
0.725000	0.000367	0.000266	0.349825	0.036846
0.733333	0.000367	0.000269	0.538557	0.036968
0.741667	0.000367	0.000272	0.752610	0.037090
0.750000	0.000367	0.000275	0.989273	0.037211

END FTABLE 1

FTABLE 2

91 5

Depth (ft)	Area (acres)	Volume (acre-ft)	Outflow1 (cfs)	Outflow2 (cfs)	Velocity (ft/sec)	Travel Time*** (Minutes)***
0.000000	0.000367	0.000000	0.000000	0.000000		
0.008333	0.000367	0.000003	0.000000	0.026388		
0.016667	0.000367	0.000006	0.000000	0.026510		
0.025000	0.000367	0.000009	0.000000	0.026631		
0.033333	0.000367	0.000012	0.000000	0.026753		
0.041667	0.000367	0.000015	0.000000	0.026875		
0.050000	0.000367	0.000018	0.000000	0.026996		
0.058333	0.000367	0.000021	0.000000	0.027118		
0.066667	0.000367	0.000024	0.000000	0.027240		
0.075000	0.000367	0.000028	0.000000	0.027361		
0.083333	0.000367	0.000031	0.000000	0.027483		
0.091667	0.000367	0.000034	0.000000	0.027604		
0.100000	0.000367	0.000037	0.000000	0.027726		
0.108333	0.000367	0.000040	0.000000	0.027848		
0.116667	0.000367	0.000043	0.000000	0.027969		
0.125000	0.000367	0.000046	0.000000	0.028091		
0.133333	0.000367	0.000049	0.000000	0.028212		
0.141667	0.000367	0.000052	0.000000	0.028334		
0.150000	0.000367	0.000055	0.000000	0.028456		
0.158333	0.000367	0.000058	0.000000	0.028577		
0.166667	0.000367	0.000061	0.000000	0.028699		
0.175000	0.000367	0.000064	0.000000	0.028820		
0.183333	0.000367	0.000067	0.000000	0.028942		
0.191667	0.000367	0.000070	0.000000	0.029064		
0.200000	0.000367	0.000073	0.000000	0.029185		
0.208333	0.000367	0.000077	0.000000	0.029307		
0.216667	0.000367	0.000080	0.000000	0.029428		

0.225000	0.000367	0.000083	0.000000	0.029550
0.233333	0.000367	0.000086	0.000000	0.029672
0.241667	0.000367	0.000089	0.000000	0.029793
0.250000	0.000367	0.000092	0.000000	0.029915
0.258333	0.000367	0.000095	0.000000	0.030036
0.266667	0.000367	0.000098	0.000000	0.030158
0.275000	0.000367	0.000101	0.000000	0.030280
0.283333	0.000367	0.000104	0.000000	0.030401
0.291667	0.000367	0.000107	0.000000	0.030523
0.300000	0.000367	0.000110	0.000000	0.030644
0.308333	0.000367	0.000113	0.000000	0.030766
0.316667	0.000367	0.000116	0.000000	0.030888
0.325000	0.000367	0.000119	0.000000	0.031009
0.333333	0.000367	0.000122	0.000000	0.031131
0.341667	0.000367	0.000125	0.000000	0.031252
0.350000	0.000367	0.000129	0.000000	0.031374
0.358333	0.000367	0.000132	0.000000	0.031496
0.366667	0.000367	0.000135	0.000000	0.031617
0.375000	0.000367	0.000138	0.000000	0.031739
0.383333	0.000367	0.000141	0.000000	0.031860
0.391667	0.000367	0.000144	0.000000	0.031982
0.400000	0.000367	0.000147	0.000000	0.032104
0.408333	0.000367	0.000150	0.000000	0.032225
0.416667	0.000367	0.000153	0.000000	0.032347
0.425000	0.000367	0.000156	0.000000	0.032469
0.433333	0.000367	0.000159	0.000000	0.032590
0.441667	0.000367	0.000162	0.000000	0.032712
0.450000	0.000367	0.000165	0.000000	0.032833
0.458333	0.000367	0.000168	0.000000	0.032955
0.466667	0.000367	0.000171	0.000000	0.033077
0.475000	0.000367	0.000174	0.000000	0.033198
0.483333	0.000367	0.000178	0.000000	0.033320
0.491667	0.000367	0.000181	0.000000	0.033441
0.500000	0.000367	0.000184	0.000000	0.033563
0.508333	0.000367	0.000187	0.000000	0.033685
0.516667	0.000367	0.000190	0.000000	0.033806
0.525000	0.000367	0.000193	0.000000	0.033928
0.533333	0.000367	0.000196	0.000000	0.034049
0.541667	0.000367	0.000199	0.000000	0.034171
0.550000	0.000367	0.000202	0.000000	0.034293
0.558333	0.000367	0.000205	0.000000	0.034414
0.566667	0.000367	0.000208	0.000000	0.034536
0.575000	0.000367	0.000211	0.000000	0.034657
0.583333	0.000367	0.000214	0.000000	0.034779
0.591667	0.000367	0.000217	0.000000	0.034901
0.600000	0.000367	0.000220	0.000000	0.035022
0.608333	0.000367	0.000223	0.000000	0.035144
0.616667	0.000367	0.000227	0.000000	0.035265
0.625000	0.000367	0.000230	0.000000	0.035387
0.633333	0.000367	0.000233	0.000000	0.035509
0.641667	0.000367	0.000236	0.000000	0.035630
0.650000	0.000367	0.000239	0.000000	0.035752
0.658333	0.000367	0.000242	0.000000	0.035873
0.666667	0.000367	0.000245	0.000000	0.035995
0.675000	0.000367	0.000248	0.000000	0.036117
0.683333	0.000367	0.000251	0.000000	0.036238
0.691667	0.000367	0.000254	0.000000	0.036360
0.700000	0.000367	0.000257	0.000000	0.036481
0.708333	0.000367	0.000260	0.067333	0.036603
0.716667	0.000367	0.000263	0.190433	0.036725
0.725000	0.000367	0.000266	0.349825	0.036846
0.733333	0.000367	0.000269	0.538557	0.036968
0.741667	0.000367	0.000272	0.752610	0.037090
0.750000	0.000367	0.000275	0.989273	0.037211

END FTABLE 2

FTABLE 3

91 5

Depth (ft)	Area (acres)	Volume (acre-ft)	Outflow1 (cfs)	Outflow2 (cfs)	Velocity (ft/sec)	Travel Time*** (Minutes)***
0.000000	0.000367	0.000000	0.000000	0.000000		



0.008333	0.000367	0.000003	0.000000	0.026388
0.016667	0.000367	0.000006	0.000000	0.026510
0.025000	0.000367	0.000009	0.000000	0.026631
0.033333	0.000367	0.000012	0.000000	0.026753
0.041667	0.000367	0.000015	0.000000	0.026875
0.050000	0.000367	0.000018	0.000000	0.026996
0.058333	0.000367	0.000021	0.000000	0.027118
0.066667	0.000367	0.000024	0.000000	0.027240
0.075000	0.000367	0.000028	0.000000	0.027361
0.083333	0.000367	0.000031	0.000000	0.027483
0.091667	0.000367	0.000034	0.000000	0.027604
0.100000	0.000367	0.000037	0.000000	0.027726
0.108333	0.000367	0.000040	0.000000	0.027848
0.116667	0.000367	0.000043	0.000000	0.027969
0.125000	0.000367	0.000046	0.000000	0.028091
0.133333	0.000367	0.000049	0.000000	0.028212
0.141667	0.000367	0.000052	0.000000	0.028334
0.150000	0.000367	0.000055	0.000000	0.028456
0.158333	0.000367	0.000058	0.000000	0.028577
0.166667	0.000367	0.000061	0.000000	0.028699
0.175000	0.000367	0.000064	0.000000	0.028820
0.183333	0.000367	0.000067	0.000000	0.028942
0.191667	0.000367	0.000070	0.000000	0.029064
0.200000	0.000367	0.000073	0.000000	0.029185
0.208333	0.000367	0.000077	0.000000	0.029307
0.216667	0.000367	0.000080	0.000000	0.029428
0.225000	0.000367	0.000083	0.000000	0.029550
0.233333	0.000367	0.000086	0.000000	0.029672
0.241667	0.000367	0.000089	0.000000	0.029793
0.250000	0.000367	0.000092	0.000000	0.029915
0.258333	0.000367	0.000095	0.000000	0.030036
0.266667	0.000367	0.000098	0.000000	0.030158
0.275000	0.000367	0.000101	0.000000	0.030280
0.283333	0.000367	0.000104	0.000000	0.030401
0.291667	0.000367	0.000107	0.000000	0.030523
0.300000	0.000367	0.000110	0.000000	0.030644
0.308333	0.000367	0.000113	0.000000	0.030766
0.316667	0.000367	0.000116	0.000000	0.030888
0.325000	0.000367	0.000119	0.000000	0.031009
0.333333	0.000367	0.000122	0.000000	0.031131
0.341667	0.000367	0.000125	0.000000	0.031252
0.350000	0.000367	0.000129	0.000000	0.031374
0.358333	0.000367	0.000132	0.000000	0.031496
0.366667	0.000367	0.000135	0.000000	0.031617
0.375000	0.000367	0.000138	0.000000	0.031739
0.383333	0.000367	0.000141	0.000000	0.031860
0.391667	0.000367	0.000144	0.000000	0.031982
0.400000	0.000367	0.000147	0.000000	0.032104
0.408333	0.000367	0.000150	0.000000	0.032225
0.416667	0.000367	0.000153	0.000000	0.032347
0.425000	0.000367	0.000156	0.000000	0.032469
0.433333	0.000367	0.000159	0.000000	0.032590
0.441667	0.000367	0.000162	0.000000	0.032712
0.450000	0.000367	0.000165	0.000000	0.032833
0.458333	0.000367	0.000168	0.000000	0.032955
0.466667	0.000367	0.000171	0.000000	0.033077
0.475000	0.000367	0.000174	0.000000	0.033198
0.483333	0.000367	0.000178	0.000000	0.033320
0.491667	0.000367	0.000181	0.000000	0.033441
0.500000	0.000367	0.000184	0.000000	0.033563
0.508333	0.000367	0.000187	0.000000	0.033685
0.516667	0.000367	0.000190	0.000000	0.033806
0.525000	0.000367	0.000193	0.000000	0.033928
0.533333	0.000367	0.000196	0.000000	0.034049
0.541667	0.000367	0.000199	0.000000	0.034171
0.550000	0.000367	0.000202	0.000000	0.034293
0.558333	0.000367	0.000205	0.000000	0.034414
0.566667	0.000367	0.000208	0.000000	0.034536
0.575000	0.000367	0.000211	0.000000	0.034657
0.583333	0.000367	0.000214	0.000000	0.034779

```

0.591667 0.000367 0.000217 0.000000 0.034901
0.600000 0.000367 0.000220 0.000000 0.035022
0.608333 0.000367 0.000223 0.000000 0.035144
0.616667 0.000367 0.000227 0.000000 0.035265
0.625000 0.000367 0.000230 0.000000 0.035387
0.633333 0.000367 0.000233 0.000000 0.035509
0.641667 0.000367 0.000236 0.000000 0.035630
0.650000 0.000367 0.000239 0.000000 0.035752
0.658333 0.000367 0.000242 0.000000 0.035873
0.666667 0.000367 0.000245 0.000000 0.035995
0.675000 0.000367 0.000248 0.000000 0.036117
0.683333 0.000367 0.000251 0.000000 0.036238
0.691667 0.000367 0.000254 0.000000 0.036360
0.700000 0.000367 0.000257 0.000000 0.036481
0.708333 0.000367 0.000260 0.067333 0.036603
0.716667 0.000367 0.000263 0.190433 0.036725
0.725000 0.000367 0.000266 0.349825 0.036846
0.733333 0.000367 0.000269 0.538557 0.036968
0.741667 0.000367 0.000272 0.752610 0.037090
0.750000 0.000367 0.000275 0.989273 0.037211

```

END FTABLE 3

END FTABLES

EXT SOURCES

```

<-Volume-> <Member> SsysSgap<--Mult-->Tran <-Target vols> <-Grp> <-Member-> ***
<Name> # <Name> # tem strg<-factor->strg <Name> # # <Name> # # ***
WDM 2 PREC ENGL 1 PERLND 1 999 EXTNL PREC
WDM 2 PREC ENGL 1 IMPLND 1 999 EXTNL PREC
WDM 1 EVAP ENGL 0.76 PERLND 1 999 EXTNL PETINP
WDM 1 EVAP ENGL 0.76 IMPLND 1 999 EXTNL PETINP

```

END EXT SOURCES

EXT TARGETS

```

<-Volume-> <-Grp> <-Member-><--Mult-->Tran <-Volume-> <Member> Tsys Tgap Amd ***
<Name> # <Name> # #<-factor->strg <Name> # <Name> tem strg strg***
RCHRES 4 HYDR RO 1 1 1 WDM 1000 FLOW ENGL REPL
RCHRES 4 HYDR O 1 1 1 WDM 1002 FLOW ENGL REPL
RCHRES 4 HYDR O 2 1 1 WDM 1003 FLOW ENGL REPL
RCHRES 4 HYDR STAGE 1 1 1 WDM 1001 STAG ENGL REPL
COPY 4 OUTPUT MEAN 1 1 48.4 WDM 704 FLOW ENGL REPL
COPY 504 OUTPUT MEAN 1 1 48.4 WDM 804 FLOW ENGL REPL
RCHRES 1 HYDR RO 1 1 1 WDM 1004 FLOW ENGL REPL
RCHRES 1 HYDR O 1 1 1 WDM 1005 FLOW ENGL REPL
RCHRES 1 HYDR O 2 1 1 WDM 1006 FLOW ENGL REPL
RCHRES 1 HYDR STAGE 1 1 1 WDM 1007 STAG ENGL REPL
COPY 1 OUTPUT MEAN 1 1 48.4 WDM 701 FLOW ENGL REPL
COPY 501 OUTPUT MEAN 1 1 48.4 WDM 801 FLOW ENGL REPL
RCHRES 2 HYDR RO 1 1 1 WDM 1008 FLOW ENGL REPL
RCHRES 2 HYDR O 1 1 1 WDM 1009 FLOW ENGL REPL
RCHRES 2 HYDR O 2 1 1 WDM 1010 FLOW ENGL REPL
RCHRES 2 HYDR STAGE 1 1 1 WDM 1011 STAG ENGL REPL
COPY 2 OUTPUT MEAN 1 1 48.4 WDM 702 FLOW ENGL REPL
COPY 502 OUTPUT MEAN 1 1 48.4 WDM 802 FLOW ENGL REPL
RCHRES 3 HYDR RO 1 1 1 WDM 1012 FLOW ENGL REPL
RCHRES 3 HYDR O 1 1 1 WDM 1013 FLOW ENGL REPL
RCHRES 3 HYDR O 2 1 1 WDM 1014 FLOW ENGL REPL
RCHRES 3 HYDR STAGE 1 1 1 WDM 1015 STAG ENGL REPL
COPY 3 OUTPUT MEAN 1 1 48.4 WDM 703 FLOW ENGL REPL
COPY 503 OUTPUT MEAN 1 1 48.4 WDM 803 FLOW ENGL REPL

```

END EXT TARGETS

MASS-LINK

```

<Volume> <-Grp> <-Member-><--Mult--> <Target> <-Grp> <-Member->***
<Name> <Name> # #<-factor-> <Name> <Name> # #***
MASS-LINK 2
PERLND PWATER SURO 0.083333 RCHRES INFLOW IVOL
END MASS-LINK 2

```

MASS-LINK 3

```

PERLND      PWATER  IFWO      0.083333      RCHRES      INFLOW  IVOL
END MASS-LINK      3

      MASS-LINK      5
IMPLND      IWATER  SURO      0.083333      RCHRES      INFLOW  IVOL
END MASS-LINK      5

      MASS-LINK      7
RCHRES      OFLOW   OVOL      1              RCHRES      INFLOW  IVOL
END MASS-LINK      7

      MASS-LINK      8
RCHRES      OFLOW   OVOL      2              RCHRES      INFLOW  IVOL
END MASS-LINK      8

      MASS-LINK      12
PERLND      PWATER  SURO      0.083333      COPY        INPUT   MEAN
END MASS-LINK      12

      MASS-LINK      13
PERLND      PWATER  IFWO      0.083333      COPY        INPUT   MEAN
END MASS-LINK      13

      MASS-LINK      15
IMPLND      IWATER  SURO      0.083333      COPY        INPUT   MEAN
END MASS-LINK      15

      MASS-LINK      17
RCHRES      OFLOW   OVOL      1              COPY        INPUT   MEAN
END MASS-LINK      17

      MASS-LINK      18
RCHRES      OFLOW   OVOL      2              COPY        INPUT   MEAN
END MASS-LINK      18

END MASS-LINK

END RUN

```

## *Disclaimer*

### *Legal Notice*

This program and accompanying documentation are provided 'as-is' without warranty of any kind. The entire risk regarding the performance and results of this program is assumed by End User. Clear Creek Solutions Inc. and the governmental licensee or sublicensees disclaim all warranties, either expressed or implied, including but not limited to implied warranties of program and accompanying documentation. In no event shall Clear Creek Solutions Inc. be liable for any damages whatsoever (including without limitation to damages for loss of business profits, loss of business information, business interruption, and the like) arising out of the use of, or inability to use this program even if Clear Creek Solutions Inc. or their authorized representatives have been advised of the possibility of such damages. Software Copyright © by : Clear Creek Solutions, Inc. 2005-2018; All Rights Reserved.

Clear Creek Solutions, Inc.  
6200 Capitol Blvd. Ste F  
Olympia, WA. 98501  
Toll Free 1(866)943-0304  
Local (360)943-0304

[www.clearcreeksolutions.com](http://www.clearcreeksolutions.com)

## ***Appendix C***

### ***SSA Conveyance System Analysis***

\*\*\*\*\*

Project Description

\*\*\*\*\*

File Name ..... BACKWATER SBUH\_ARC.SPF

\*\*\*\*\*

Analysis Options

\*\*\*\*\*

Flow Units ..... cfs  
 Link Routing Method ..... Hydrodynamic  
 Storage Node Exfiltration.. Horton, projected area  
 Starting Date ..... JAN-12-2018 00:00:00  
 Ending Date ..... JAN-13-2018 00:00:00  
 Report Time Step ..... 00:05:00

\*\*\*\*\*

Element Count

\*\*\*\*\*

Number of rain gages ..... 0  
 Number of subbasins ..... 0  
 Number of nodes ..... 8  
 Number of links ..... 5

\*\*\*\*\*

Node Summary

\*\*\*\*\*

Node ID	Element Type	Invert Elevation ft	Maximum Elev. ft	Ponded Area ft <sup>2</sup>	External Inflow
1	JUNCTION	268.31	273.20	0.00	
2	JUNCTION	269.14	272.57	0.00	Yes
3	JUNCTION	269.44	272.97	0.00	Yes
4	JUNCTION	268.32	272.92	0.00	Yes
5	JUNCTION	265.00	273.30	0.00	
Out-11	OUTFALL	266.50	269.00	0.00	
Out-14	OUTFALL	266.50	269.00	0.00	
Out-15	OUTFALL	264.09	265.09	0.00	

\*\*\*\*\*

Link Summary

\*\*\*\*\*

Link ID	From Node	To Node Type	Element ft	Length %	Slope	Manning's Roughness
---------	-----------	--------------	------------	----------	-------	---------------------

---

1	1	Out-11	CONDUIT	14.1	2.2056	0.0130
2	2	1	CONDUIT	31.5	1.9969	0.0130
3	3	1	CONDUIT	92.8	1.0000	0.0130
4	4	Out-14	CONDUIT	6.5	5.0000	0.0120
5	5	Out-15	CONDUIT	45.3	2.0000	0.0120

\*\*\*\*\*

Cross Section Summary

\*\*\*\*\*

Link ID	Shape	Depth/ Diameter ft	Width Barrels ft	No. of Sectional Area ft <sup>2</sup>	Cross Radius ft	Full Flow Hydraulic Capacity cfs	Design Flow
1	CIRCULAR	1.00	1.00	1	0.79	0.25	5.29
2	CIRCULAR	1.00	1.00	1	0.79	0.25	5.03
3	CIRCULAR	1.00	1.00	1	0.79	0.25	3.56
4	CIRCULAR	1.00	1.00	1	0.79	0.25	8.63
5	CIRCULAR	1.00	1.00	1	0.79	0.25	5.46

Flow Routing Continuity	Volume acre-ft	Volume Mgallons
External Inflow .....	0.951	0.310
External Outflow .....	0.948	0.309
Initial Stored Volume ....	0.000	0.000
Final Stored Volume .....	0.003	0.001
Continuity Error (%) .....	0.001	

\*\*\*\*\*

Node Depth Summary

\*\*\*\*\*

Node ID	Average Depth ft	Maximum Depth ft	Maximum HGL ft	Time of Max Occurrence days	Max Volume Flooded acre-in	Total Time Flooded minutes	Total Retention Time hh:mm:ss	
1	1.94	2.34	270.66	0	00:00	0	0	0:00:00
2	1.11	2.64	271.78	0	00:00	0	0	0:00:00
3	0.82	1.61	271.05	0	00:00	0	0	0:00:00
4	1.92	4.59	272.92	0	00:00	0.00	0	0:00:00
5	0.00	0.00	265.00	0	00:00	0	0	0:00:00
Out-11	3.75	3.75	270.25	0	00:00	0	0	0:00:00
Out-14	3.75	3.75	270.25	0	00:00	0	0	0:00:00
Out-15	0.00	0.00	264.09	0	00:00	0	0	0:00:00

\*\*\*\*\*

Node Flow Summary

\*\*\*\*\*

Node ID	Element Type	Maximum Lateral Inflow cfs	Peak Inflow Occurrence days hh:mm	Time of Peak Inflow Overflow cfs	Maximum Flooding Occurrence days hh:mm	Time of Peak Flooding
1	JUNCTION	0.00	5.41	0	00:00	0.00
2	JUNCTION	0.15	2.10	0	00:00	0.00
3	JUNCTION	0.22	1.66	0	00:00	0.00
4	JUNCTION	0.12	5.45	0	00:00	3.70 0 00:00
5	JUNCTION	0.00	0.00	0	00:00	0.00
Out-11	OUTFALL	0.00	5.37	0	00:00	0.00
Out-14	OUTFALL	0.00	5.33	0	00:00	0.00
Out-15	OUTFALL	0.00	0.00	0	00:00	0.00

\*\*\*\*\*

Outfall Loading Summary

\*\*\*\*\*

Outfall Node ID	Flow Frequency (%)	Average Flow cfs	Peak Inflow cfs
Out-11	100.00	0.37	5.37
Out-14	100.00	0.12	5.33
Out-15	0.00	0.00	0.00
System	66.67	0.49	8.29

\*\*\*\*\*

Link Flow Summary

\*\*\*\*\*

Link ID Reported	Element Type	Time of Peak Occurrence days hh:mm	Maximum Flow Velocity Attained ft/sec	Length Factor Analysis cfs	Peak Flow during Flow Capacity /Design Flow cfs	Design Maximum Flow Depth	Ratio of Maximum Flow Surcharged minutes	Ratio of Maximum Flow Surcharged	Total Time Condition
1	CONDUIT	0 00:00	7.25	1.00	5.37	5.29	1.01	1.00	1440 SURCHARGED
2	CONDUIT	0 00:00	3.09	1.00	1.95	5.03	0.39	1.00	1440 SURCHARGED
3	CONDUIT	0 00:00	2.10	1.00	1.44	3.56	0.40	1.00	1 SURCHARGED
4	CONDUIT	0 00:00	7.03	1.00	5.33	8.63	0.62	1.00	1440 SURCHARGED
5	CONDUIT	0 00:00	0.00	1.00	0.00	5.46	0.00	0.00	0 Calculated

\*\*\*\*\*

Highest Flow Instability Indexes



\*\*\*\*\*

All links are stable.

Analysis began on: Tue Feb 20 08:43:28 2018  
Analysis ended on: Tue Feb 20 08:43:29 2018  
Total elapsed time: 00:00:01

## ***Appendix D***

# ***Geotechnical Memo***

# GEOTECHNICAL ENGINEERING REPORT

PROPOSED EARLY CHILDHOOD FACILITY  
17512 BOTHELL-EVERETT HIGHWAY  
MILL CREEK, SNOHOMISH COUNTY, WASHINGTON

ZGA Project No. 1878.01  
January 10, 2018

Prepared for:  
**970 Elevation Development, LLC**



Prepared by:

**ZipperGeo**

Geoprofessional Consultants  
19019 36th Avenue W., Suite E  
Lynnwood, WA 98036

January 10, 2018

970 Elevation Development, LLC  
PO Box 1757  
Glenwood Springs, Co 81602



Attn: Mr. Bill Crowley

RE: Geotechnical Engineering Report  
Proposed Early Childhood Facility  
17512 Bothell Everett Highway  
Mill Creek, Snohomish County, Washington  
ZGA Project No. 1878.01

Dear Mr. Crowley:

In accordance with your request and written authorization, Zipper Geo Associates, LLC (ZGA) has completed the subsurface evaluation and geotechnical engineering report for the proposed Early Childhood Development Center project. This report presents the findings of the subsurface evaluation and geotechnical recommendations for the project. Our work was completed in general accordance with our *Revised Proposal for Subsurface Exploration and Geotechnical Engineering Services* (Proposal No. P17202) dated August 22, 2017. Written authorization to proceed was provided by you on August 22, 2017. We appreciate the opportunity to be of service to you on this project. If you have any questions concerning this report, or if we may be of further service, please contact us.

Sincerely,  
Zipper Geo Associates LLC

Thomas A. Jones, P.E.  
Principal



Ryan M. Scheffler, P.E.  
Senior Geotechnical Engineer

## TABLE OF CONTENTS

INTRODUCTION .....	1
SITE DESCRIPTION.....	1
PROJECT UNDERSTANDING .....	2
SUBSURFACE EXPLORATIONS.....	2
SUBSURFACE CONDITIONS .....	2
Published Geologic Mapping .....	2
Soil Conditions .....	2
Groundwater.....	3
Summary of Laboratory Testing.....	3
CONCLUSIONS AND RECOMMENDATIONS.....	3
General Considerations.....	3
Geologic Hazards.....	4
Seismic Design Considerations .....	5
Stormwater Infiltration.....	6
Site Preparation.....	7
Structural Fill Materials and Placement.....	9
Utility Trenching and Backfilling .....	11
Temporary and Permanent Slopes .....	12
Shallow Building Foundations.....	12
On-Grade Concrete Slabs .....	13
Backfilled Permanent Retaining Walls .....	14
<b>Segmental Block Retaining Walls</b> .....	15
Drainage Considerations .....	15
Pavements .....	16
Asphalt Pavements .....	16
Concrete Pavements .....	17
CLOSURE .....	17

### **FIGURES**

Figure 1 – Site and Exploration Plan

### **APPENDICES**

Appendix A – Subsurface Exploration Procedures and Logs

Appendix B – Laboratory Testing Procedures and Results

**GEOTECHNICAL ENGINEERING REPORT  
PROPOSED EARLY CHILDHOOD FACILITY  
17512 BOTHELL EVERETT HIGHWAY  
MILL CREEK, SNOHOMISH COUNTY, WASHINGTON**

**Project No. 1878.01  
January 10, 2018**

## **INTRODUCTION**

This report presents the subsurface conditions encountered at the project site and our geotechnical engineering recommendations for the proposed project. Supporting data including field exploration procedures and detailed exploration logs, and results of laboratory testing are presented as appendices.

Our geotechnical engineering scope of services for the project included a site reconnaissance, subsurface evaluation, laboratory testing, analysis of the data, and preparation of this report. The subsurface evaluation consisted of completing one exploratory boring (designated B-1) and seven test pits (designated TP-1 through TP-7) across the site. The boring extended to a depth of approximately 30¾ feet below the existing ground surface (bgs) and the test pits were excavated to depths ranging from about 12 to 16 feet bgs.

Figure 1, the Site and Exploration Plan, presents the approximate locations of our subsurface explorations completed for this project. Appendix A contains a description of our field procedures and the exploration logs. Appendix B contains a description of the various laboratory testing procedures and the test results.

## **SITE DESCRIPTION**

The project site consists of an approximately 5-acre parcel developed with a 1,440 square-foot, two-story home with at least a partial basement. The house was reportedly built in 1926 and is currently unoccupied. Weeds, brush and trees surround the house and a concrete slab was observed on the west side of the house. Based on review of historical aerial photographs, it appears the structure associated with the concrete slab was demolished between July 2014 and April 2015. The originally developed portion of the site appears to be relatively flat with elevations between approximately 270 and 275 feet, but drops down to the south into a regional drainage feature and to the west into wetlands. According to topographic information obtained on the Snohomish County PDS Map Portal, site elevations vary from approximately 235 feet on the west side of the site to approximately 275 feet on the east side of the site. Several areas within the topographically lower portions of the site are designated as wetlands.

The site is bounded to the north by a commercial garden and landscape nursery, to the south by an undeveloped forested ravine, to the east by the Bothell-Everett Highway and residential housing beyond, and to the west by an undeveloped forested slope and wetland beyond.

## **PROJECT UNDERSTANDING**

We understand that the existing house will be demolished prior to redevelopment of the property. The Conceptual Site Plan provided to us indicates the project will consist of a 10,000 square-foot early childhood facility with a 5,400 square-foot playground, 40 parking spaces, and an underground stormwater detention system. Finish floor elevation is proposed at 275.00 feet. Based on the grading plan provided to us, it appears that cuts up to about 4 feet and fills up to about 8 feet are planned.

## **SUBSURFACE EXPLORATIONS**

The subsurface evaluation consisted of excavating seven test pits (TP-1 through TP-7) across the site and advancing one boring (B-1) in the southwest corner of the site on September 14 and 15, 2017. Subsequently, three additional test pits (ITP-1 through ITP-3) were completed on November 1, 2017 as part of our infiltration study for the project. The approximate locations of the explorations are presented on Figure 1, the Site and Exploration Plan, and were determined by a handheld GPS.

## **SUBSURFACE CONDITIONS**

### **Published Geologic Mapping**

According to the U.S. Geological Survey *Geologic Map of the Bothell Quadrangle, Snohomish and King Counties, Washington, MF-1747*, by J.P. Minard (1985) the area that includes the project site is underlain by Advance Outwash (Qva). These deposits are described as mostly clean, well stratified, unconsolidated sand with pebbles and some cobbles. The soil conditions encountered in our borings generally matched the mapped description, though some previously placed fill was encountered atop the Advance Outwash.

### **Soil Conditions**

Soils were visually classified in general accordance with the Unified Soil Classification System. Detailed, descriptive logs of the subsurface explorations and the procedures utilized in the subsurface exploration program are presented in Appendix A. Generalized descriptions of subsurface soil conditions observed in specific areas of the site are presented below.

At the time of our explorations, the site was generally covered with weeds and tall grass with trees and brush along the south and west sides of the property. We observed a roughly 5- to 8-inch thick layer of organic-rich topsoil and roots mantling the site. With the exception of TP-4, we encountered silty sand and sandy gravel interpreted as previously placed fill below the topsoil in the upper portions of each of our explorations. Fill depths generally ranged from about 2½ to 4 feet, though we encountered approximately 10½ feet of fill in TP-6 in the west side of the site. Below the fill, we encountered dense to very dense gravelly sand and sandy gravel with trace silt to the full depth of our explorations. Trace cobbles were encountered throughout the fill and native soils.

Test pits ITP-1 and ITP-2 were extended to depths of 17½ and 18 feet, respectively, to observe the subsurface conditions and the wetting of soils as a result of the infiltration tests. Approximately 5 feet of loose grading to medium dense sand with varying proportions of silt and gravel was encountered over dense sand with varying proportions of silt and gravel. The dense sand extended to the bottom of the test pits. Test pit ITP-3 was excavated between ITP-1 and ITP-2 to a depth of approximately 18 feet and approximately 3 feet of loose grading to medium dense sand with some silt and gravel was encountered over dense sand with varying proportions of silt and gravel that extended to the bottom of the test pit.

### **Groundwater**

Groundwater was encountered at approximately 18 feet below the ground surface in boring B-1 at the time of drilling. Groundwater was not encountered within the full depth of exploration in any of the test pits, though small seepage zones interpreted as perched groundwater were encountered at depths of 7 to 16½ feet in test pits TP-2, TP-3, TP-7, and ITP-1.

Groundwater levels, flow rates and soil moisture conditions should be expected to vary. Fluctuations of the groundwater levels will likely occur due to seasonal variations in the amount of rainfall, runoff and other factors not evident at the time the explorations were performed. Therefore, groundwater levels during construction or at other times in the life of the development may be higher than indicated on the logs.

### **Summary of Laboratory Testing**

Laboratory testing was completed on select soil samples obtained from our borings. Laboratory testing included moisture content and grain size analysis. The results of moisture content testing are shown on the boring logs in Appendix A. Results of the grain size analysis tests are provided in Appendix B.

Samples tested had moisture contents ranging from about 1 to 11 percent. Grain size distribution (sieve) tests indicated fines contents (silt and clay size particles passing the US No. 200 sieve) ranging from about ½ to 17½ percent for the site soils.

## **CONCLUSIONS AND RECOMMENDATIONS**

### **General Considerations**

Based on the results of our subsurface explorations, laboratory testing, and geotechnical engineering analyses, in our opinion the proposed building can be supported on shallow foundations bearing on at least medium dense existing fill or native soil.

We estimate the existing fill encountered in our explorations was likely placed during construction of the home to partially level the lot. As such, documentation regarding placement and compaction methods likely does not exist. Fill by nature can be highly variable and could vary greatly between exploration locations. Without completely removing the fill, there is a risk that compressible fill or unsuitable material buried within the fill could result in unpredictable



settlements. Based on the assumed age of the fill and the consistency of conditions observed within our explorations, we recommend that up to 4 feet of the loose fill be removed and replaced below building foundation and floor slab subgrade elevations. Where the fill is less than 4 feet thick, the over-excavation depth would be less than 4 feet. We estimate that over-excavation depths will vary from 2 to 4 feet. The existing fill is suitable for reuse as structural fill provided it is moisture conditioned and compacted to the minimum recommended levels.

The following sections of this report present specific geotechnical recommendations for the project. Our recommendations are based on the observed soil conditions at specific exploration locations. Differing soil conditions than those observed at the boring and test pit locations may become evident during construction. Our recommendations are further based on the assumption that earthwork for site grading, utilities, foundations, floor slabs, and pavements will be monitored by a geotechnical engineer from ZGA.

### **Geologic Hazards**

Based on our understanding of the Mill Creek Municipal Code, the development is within or adjacent to Geologically Hazardous Areas as defined by the Mill Creek Municipal Code, Chapter 18.06.1210. It appears that the classification is likely due to slopes along the south and west portions of the project meeting the description of Section 1(f) of the chapter that describes a potential landslide and erosion hazard area as “*Any area with a slope of 40 percent or steeper and a vertical relief of 10 or more feet...*” We did not observe indications of short- or long-term slope movement in the areas adjacent to the proposed area of development during our field investigation.

The approximate extents of the proposed building, playground, and parking areas are shown on the attached site and exploration plan. It appears that cuts up to about 4 feet and fills up to about 8 feet are planned. Based on our understanding of the project, we anticipate the slopes noted above will remain largely undisturbed. However, a small retaining wall up to about 6 feet in exposed height is planned along the south side of the parking lot, as well as a fill up to about 8 feet thick on a portion of the western side of the site. Additionally, we understand that an underground stormwater detention vault with infiltration is planned in the south/southwest portion of the project site.

In order to reduce the impact of infiltrated stormwater on the southern slope, we analyzed the stability of the nearby slope. Recommendations for embedment depth and setback from the slope are provided in the Stormwater Infiltration section of this report.

To reduce erosion potential, clearing limits should be minimized to the extent feasible along the south retaining wall and east fill slope. We recommend that plans be prepared for both temporary erosion control during construction and for permanent revegetation of the disturbed areas. In our opinion the proposed building location does not negatively impact the stability of the slopes. A discussion of global stability analyses performed for the slopes in the southwestern portion of the site are presented in the Stormwater Infiltration section of this report.

### Seismic Design Considerations

The seismic performance of the development was evaluated relative to seismic hazards resulting from ground shaking associated with a design seismic event with a 2,475-year return period determined in accordance with the 2015 International Building Code (IBC). Conformance to the above criteria for seismic excitation does not constitute any kind of guarantee or assurance that significant structural damage or ground failure will not occur if a maximum level earthquake occurs. The primary goal of the IBC seismic design procedure is to protect life and not to avoid all damage, since such design may be economically prohibitive. Following a major earthquake, a building may be damaged beyond repair, yet not collapse.

Ground Fault Rupture: Based on review of the Washington State Department of Natural Resources Geologic Hazards interactive map, the site lies within the South Whidbey Island fault zone. The nearest mapped trace of this fault lies approximately 2,000 feet northeast from the site. The age of the South Whidbey Island fault zone is less than 15,000 years and is in the slip rate category of between 0.2 and 1 mm/year. Based on the information described above, we estimate that the risk associated with fault surface rupture at the site is low.

Liquefaction: Liquefaction is a phenomenon wherein saturated cohesionless soils build up excess pore water pressures during earthquake loading. Liquefaction typically occurs in loose soils, but may occur in denser soils if the ground shaking is sufficiently strong. Based on our analysis, the risk of liquefaction at the site for soils located below the groundwater table is low due to the high relative density of the native soil.

IBC Seismic Design Parameters: The 2015 IBC indicates that the seismic site classification is based on the average soil and bedrock properties in the top 100 feet. The current scope does not include a 100-foot soil profile determination. The seismic site class definition recommended in the following table considers that soils encountered at depth in our borings continue below the termination depth.

IBC Seismic Design Criteria	
Parameter	Value
2015 International Building Code Site Classification (IBC)	Site Class C
Site Latitude/Longitude	47.8390 /-122.2157
Spectral Short-Period Acceleration, $S_s$	1.360g (Site Class B)
Spectral 1-Second Acceleration, $S_1$	0.534g (Site Class B)
Site Coefficient for a Short Period, $F_a$	1.000
Site Coefficient for a 1-Second Period, $F_v$	1.300
Spectral Acceleration for a 0.2-Second Period, $S_{MS}$	1.360g (Site Class C)
Spectral Acceleration for a 1-Second Period, $S_{M1}$	0.694g (Site Class C)
Design Short-Period Spectral Acceleration, $S_{DS}$	0.907g (Site Class C)
Design 1-Second Spectral Acceleration, $S_{D1}$	0.462g (Site Class C)

## **Stormwater Infiltration**

Two infiltration tests (ITP-1 and ITP-2) were completed at the site within the area of the proposed infiltration system. The tests were completed at a depth of approximately 7 feet below existing grade at each location. The tests were performed at the 7-foot depth in order to develop infiltration rates within the dense sands that will control vertical infiltration rates. The approximate locations of the tests are presented on Figure 1, the Site and Exploration Plan.

A third test pit (ITP-3) was completed between the infiltration test locations during the presoak phase of the testing in order to observe the subsurface conditions below the 7-foot test depth. Test pit ITP-3 was excavated to a depth of approximately 18 feet below existing grade. Approximately 3 feet of loose grading to medium dense sand with some silt and gravel was encountered over dense sand with varying proportions of silt and gravel. The dense sand extended to the bottom of the test pit. We did not observe groundwater seepage, although the soil became wet at a depth of about 17 feet. After the infiltration tests were completed, test pits ITP-1 and ITP-2 were extended to depths of 17½ and 18 feet, respectively, to observe the subsurface conditions and the wetting of soils as a result of the infiltration tests. Approximately 5 feet of loose grading to medium dense sand with varying proportions of silt and gravel was encountered over dense sand with varying proportions of silt and gravel. The dense sand extended to the bottom of the test pits. Minor perched groundwater seepage was observed in ITP-1 at depths of approximately 10 and 16½ feet and no seepage was observed in ITP-2. We did not observe soil staining or other indications of seasonal groundwater in the test pit excavations. The logs for the infiltration test pits are presented in Appendix A.

The City of Mill Creek has adopted the 2012 (with 2014 amendments) Washington State Department of Ecology (WSDOE) *Storm Water Management Manual for Western Washington* (SWMMWW). The 2014 SWMMWW presents two field testing methods for estimating long-term infiltration rates: Large- and Small-Scale Pilot Infiltration Tests (PITs). For this project, we elected to complete the infiltration tests using the small-scale method due to the depths of the tests.

After presoaking for a minimum of 4 hours and achieving relatively steady infiltration rates, the unfactored infiltration rates measured at the ITP-1 and ITP-2 test locations were 2.6 in/hr and 1.5 in/hr, respectively. Based on Table III-3.3.1, *Correction Factors to be Used With In-Situ Saturated Hydraulic Conductivity Measurements to Estimate Design Rates*, we recommend using the following Correction Factors:

Site variability and number of locations tested - CF<sub>v</sub> = 0.5

Small-scale Pit Test Method - CF<sub>t</sub> = 0.5

Degree of influent control to prevent siltation and bio-buildup - CF<sub>m</sub> = 0.9

Total Correction Factor CFT = CF<sub>v</sub> x CF<sub>t</sub> x CF<sub>m</sub> = 0.5 x 0.5 x 0.9 = .225 (FS = 4.4)

Using the correction factors, we recommend that the following infiltration rates be used for long-term design:

$$\text{ITP-1: } (2.6 \text{ in/hr})(0.225) = 0.58 \text{ in/hr}$$

$$\text{ITP-2: } (1.5 \text{ in/hr})(0.225) = 0.33 \text{ in/hr}$$

A retaining wall up to approximately 6 feet tall retaining wall is proposed along the south side and southwest corner of the parking area that will be underlain by the proposed infiltration system. Because of the slow infiltration rates in the dense sandy soils, we expect that stormwater runoff will build up within the detention system. We completed slope stability analyses using Slide software assuming that if perched stormwater were to develop, the flow path of a portion of the seepage would be towards the slope to the south of the proposed system and that the slope would be completely saturated. A static safety factor of 1.2 was obtained. In order to increase the static stability to an acceptable level, we recommend that the infiltration system be set back from the wall a minimum of 25 feet. We also recommend that the bottom elevation of the infiltration system be established a minimum of 2 feet below the bottom elevation of the proposed retaining wall.

The receptor soil infiltration rate will be reduced in the event that fine sediment or organic materials are allowed to accumulate on the native soils at the base of the infiltration system. This can occur if the infiltration system is used for temporary construction stormwater management. Minor amounts of sedimentation can substantially decrease the infiltration rate of the underlying soils. Using the infiltration system for temporary sedimentation purposes is not recommended. If site conditions are such that this cannot be avoided, it will be necessary to excavate the soils below the sedimentation feature bottom that have been contaminated with sediment, organic materials, or other deleterious materials that may reduce soil permeability before operation of the facility for infiltration purposes.

Operation of heavy equipment may densify the receptor soils below an infiltration feature. Soils exposed in the bottom of an infiltration feature should not be compacted. It may be necessary to scarify the infiltration feature subgrades to facilitate adequate infiltration.

Satisfactory long-term performance of the infiltration system will require some degree of maintenance. Sediment, organic materials, or other material that could build up on the receptor soil surface and reduce its permeability should be prevented from entering the infiltration system.

We recommend that ZGA observe the infiltration system subgrade during construction in order to assess the adequacy of the subgrade soils.

### **Site Preparation**

Existing Utility Removal: We recommend complete removal of existing underground utilities, such as sanitary sewer, water line, and septic tanks and drainfields below the proposed building. Utilities at least 5 feet outside the building envelope could be abandoned in place, provided they are fully grouted with controlled density fill (CDF). Localized excavations made for removal of

utilities or existing unsuitable trench backfill should be backfilled with structural fill as outlined subsequently in this report.

Erosion Control Measures: Stripped surfaces and soil stockpiles are typically a source of runoff sediment. We recommend that silt fences, berms, and/or swales be installed around the downslope side of stripped areas and stockpiles in order to capture runoff water and sediment. If earthwork occurs during wet weather, we recommend that all stripped surfaces be covered with straw to reduce runoff erosion, whereas soil stockpiles should be protected with anchored plastic sheeting. Particular care should be taken along the south and west sides of the site to prevent impacts to the neighboring wetlands.

Temporary Drainage: Stripping, excavation, grading, and subgrade preparation should be performed in a manner and sequence that will provide drainage at all times and provide proper control of erosion. The near-surface site soils have a moderate fines (silt and clay) content and are therefore susceptible to disturbance and erosion when wet. The site should be graded to prevent water from ponding in construction areas and/or flowing into and/or over excavations. Exposed grades should be crowned, sloped, and smooth-drum rolled at the end of each day to facilitate drainage if inclement weather is forecasted. Accumulated water must be removed from subgrades and work areas immediately and prior to performing further work in the area. Equipment access may be limited and the amount of soil rendered unfit for use as structural fill may be greatly increased if drainage efforts are not accomplished in a timely manner. Successful drainage of saturated zones due to accumulations of surface water would be relatively slow due to the fines content of the surficial soils. Instead, aeration, chemical treatment, or removal and replacement would be more expeditious.

Clearing and Stripping: Based on the conditions encountered in our explorations, we estimate at least the upper 5 to 8 inches of topsoil and roots will need to be removed from below areas of future pavements, structures, and areas of fill placement. Greater stripping depths may be necessary in areas with thicker vegetation and tree roots. These materials are not suitable for reuse as structural fill.

Subgrade Preparation: Once site preparation is complete, all areas that do not require over-excavation and are at design subgrade elevation or areas that will receive new structural fill should be compacted to a firm and unyielding condition. Depending on conditions encountered at the time of construction, some moisture conditioning (wetting) of subgrade soils may be required to achieve a moisture content appropriate for compaction. The extent of moisture conditioning will likely be a function of when the site earthwork takes place. A suitable moisture content is generally within  $\pm 2$  percent of the soil's optimum moisture content. Our laboratory testing indicates that, at the time our explorations were completed, in-situ moisture contents of the shallower native soils were slightly to substantially below optimum. We anticipate the optimum moisture content of much of the on-site upper soil is about 6 to 9 percent.

If possible, we recommend that earthwork be completed during drier periods of the year when the soil moisture content can be controlled by aeration and drying. If earthwork or construction activities take place during extended periods of wet weather, or if the in-situ moisture conditions are elevated above the optimum moisture content, the soils could become unstable or not be compactable. In the event the exposed subgrade becomes unstable, yielding, or unable to be compacted due to high moisture conditions, we recommend that the materials be removed to a sufficient depth in order to develop stable subgrade soils that can be compacted to the minimum recommended levels. The severity of construction problems will be dependent, in part, on the precautions that are taken by the contractor to protect the subgrade soils.

If protecting stable subgrades becomes necessary, either inside or outside the building pads, we recommend using crushed rock or crushed recycled concrete. The thickness of the protective layer should be determined by the contractor at the time of construction based on the moisture condition of the soil, weather conditions, and the amount of anticipated traffic.

Freezing Conditions: If earthwork takes place during freezing conditions, all exposed subgrades should be allowed to thaw and then be compacted prior to placing subsequent lifts of structural fill. Alternatively, the frozen material could be stripped from the subgrade to expose unfrozen soil prior to placing subsequent lifts of fill or foundation components. The frozen soil should not be reused as structural fill until allowed to thaw and adjusted to the proper moisture content, which may not be possible during winter months.

### **Structural Fill Materials and Placement**

Structural fill includes any material placed below foundations, floor slabs, and pavement sections, within utility trenches, and behind retaining walls. Prior to the placement of structural fill, all surfaces to receive fill should be prepared as previously recommended in the Site Preparation section of this report.

Laboratory Testing: Representative samples of on-site and imported soils to be used as structural fill should be submitted for laboratory testing at least four days in advance of its intended use in order to complete the necessary Proctor tests.

Re-Use of Site Soils as Structural Fill: It is our opinion that the non-organic soil encountered on the site is adequate for reuse as general structural fill from a compositional standpoint provided it is placed and compacted in accordance with the recommendations presented in this report. Some of the site soils may be dry of optimum and will require moisture conditioning (wetting) prior to use as structural fill, depending on weather conditions at the time of earthwork.

We recommend that site soils used as structural fill have less than 4 percent organics by weight, have no woody debris greater than ½-inch in diameter, and contain no other deleterious materials. We recommend that all pieces of organic material greater than ½-inch in diameter be picked out of the fill before it is compacted. Deleterious debris includes waste building materials, organics,



and trash and, if encountered, it should be removed from the soil prior to its reuse as structural fill.

Imported Structural Fill: If additional material is required for grading and fills, the appropriate type of imported structural fill will depend on the weather conditions. During extended periods of dry weather, we recommend imported fill meet the requirements of Common Borrow as specified in Section 9-03.14(3) of the 2016 Washington State Department of Transportation, *Standard Specifications for Road, Bridge, and Municipal Construction* (WSDOT Standard Specifications). The on-site soils would generally be classified as Common Borrow. During wet weather, higher-quality (lower fines content) structural fill might be required, as Common Borrow may contain sufficient fines to be moisture sensitive. During wet weather we recommend that imported structural fill meet the requirements of Gravel Borrow as specified in Section 9-03.14(1) of the WSDOT Standard Specifications.

Moisture Content: The suitability of soil for use as structural fill will depend on the prevailing weather at the time of construction, the moisture content of the soil, and the fines content (that portion passing the U.S. No. 200 sieve) of the soil. As the amount of fines increases, the soil becomes increasingly sensitive to small changes in moisture content. Soils containing more than about 5 percent fines (such as most of the on-site soils) cannot be consistently compacted to the appropriate levels when the moisture content is more than approximately 2 percent above or below the optimum moisture content (per ASTM D1557). Optimum moisture content is that moisture content which results in the greatest compacted dry density with a specified compactive effort.

Fill Placement: Structural fill should be placed in horizontal lifts not exceeding 8 inches in loose thickness. Each lift of fill should be compacted using compaction equipment suitable for the soil type and lift thickness. Each lift of fill should be compacted to the minimum levels recommended below based on the maximum laboratory dry density as determined by the ASTM D1557 Modified Proctor Compaction Test. The moisture content of fill at the time of placement should be within plus or minus 2 percent of optimum moisture content for compaction as determined by the ASTM D1557 test method.

Placing Fill on Slopes: It appears that some fill will be placed on the slopes along the south and west sides of the site. Permanent fill placed on slopes steeper than 5H:1V (Horizontal:Vertical), such as along the west side of the site, should be keyed and benched into soils comprising the underlying slope. We recommend that the base downslope key be cut into undisturbed native soil. The key slot should be at least 5 feet wide and 2 feet deep. The hillside benches cut into the native soil should be at least 4 feet in width. The intent of the benches is to provide a level surface onto which new fill can be placed and compacted. The face of the embankment should be compacted to the same relative compaction as the body of the fill. This may be accomplished by over-building the embankment and cutting back to the compacted core.

**Compaction Criteria:** Our recommendations for soil compaction are summarized in the following table. We recommend that a geotechnical engineer be present during grading so that an adequate number of density tests may be conducted as structural fill placement occurs.

<b>RECOMMENDED SOIL COMPACTION LEVELS</b>	
<b>Location</b>	<b>Minimum Percent Compaction*</b>
All fill below building floor slabs and foundations	95
Upper 2 feet of fill below exterior slabs and pavements	95
Pavement and exterior slab fill below two feet	92
Upper two feet of utility trench backfill	95
Utility trenches below two feet	92
Landscape areas	90
* ASTM D1557 Modified Proctor Maximum Dry Density	

**Utility Trenching and Backfilling**

We recommend that utility trenching conform to all applicable federal, state, and local regulations, such as OSHA and WISHA, for open excavations. Trench excavation safety guidelines are presented in WAC Chapter 296-155 and WISHA RCW Chapter 49.17.

**Trench Dewatering:** Groundwater was encountered in our boring at a depth of 18 feet below the ground surface. If dewatering becomes necessary for deeper buried utilities, the appropriate type of dewatering system should be determined by the contractor based on the conditions encountered.

**Utility Subgrade Preparation:** We recommend that all utility subgrades be firm and unyielding and free of soils that are loose, disturbed, or pumping. Soils that pump or yield should be removed and replaced. All structural fill used to replace over-excavated soils should be compacted as recommended in the Structural Fill section of this report.

**Bedding and Initial Backfill:** We recommend that a minimum of 4 inches of bedding material be placed above and below all utilities or in general accordance with the utility manufacturer’s recommendations and local ordinances. We recommend that pipe bedding consist of Gravel Backfill for Pipe Zone Bedding as specified in Section 9-03.12(3) of the WSDOT Standard Specifications. All trenches should be wide enough to allow for compaction around the haunches of the pipe, or material such as pea gravel should be used below the spring line of the pipes to eliminate the need for mechanical compaction in this portion of the trenches. If water is encountered in the excavations, it should be removed prior to fill placement.

**Trench Backfill:** Materials, placement and compaction of utility trench backfill should be in accordance with the recommendations presented in the Structural Fill section of this report. In our opinion, the initial lift thickness should not exceed 1 foot unless recommended by the manufacturer to protect utilities from damage by compacting equipment. Light, hand operated



compaction equipment may be utilized directly above utilities if damage resulting from heavier compaction equipment is of concern.

### **Temporary and Permanent Slopes**

Temporary excavation slope stability is a function of many factors, including:

- The presence and abundance of groundwater;
- The type and density of the various soil strata;
- The depth of cut;
- Surcharge loadings adjacent to the excavation; and
- The length of time the excavation remains open.

It is exceedingly difficult under the variable circumstances to pre-establish a safe and “maintenance-free” temporary cut slope angle. Therefore, it should be the responsibility of the contractor to maintain safe temporary slope configurations since the contractor is continuously at the job site, able to observe the nature and condition of the cut slopes, and able to monitor the subsurface materials and groundwater conditions encountered. Unsupported vertical slopes or cuts deeper than 4 feet are not recommended if worker access is necessary. The cuts should be adequately sloped, shored, or supported to prevent injury to personnel from local sloughing and spalling. The excavation should conform to applicable Federal, State, and Local regulations.

According to Chapter 296-155 of the Washington Administrative Code (WAC), the contractor should make a determination of excavation side slopes based on classification of soils encountered at the time of excavation. Temporary cuts may need to be constructed at flatter angles based upon the soil moisture and groundwater conditions at the time of construction. Adjustments to the slope angles should be determined by the contractor at that time.

We recommend that all permanent cut or fill slopes constructed in native soils be designed at a 2½H:1V (Horizontal:Vertical) inclination or flatter. All permanent cut and fill slopes should be adequately protected from erosion both temporarily and permanently.

### **Shallow Building Foundations**

We encountered loose to medium dense silty sand and sand that was interpreted as undocumented fill at anticipated footing depths within our explorations. In our opinion, conventional spread footings are suitable for support of the proposed structure provided that up to 4 feet of the loose fill is removed and replaced below building foundation and floor slab subgrade elevations. Where the fill is less than 4 feet thick, the over-excavation depth would be less than 4 feet and limited to the thickness of the fill and any underlying unsuitable native soil (such as topsoil). We estimate that over-excavation depths will vary from 2 to 4 feet. We recommend the over-excavation extend horizontally beyond the edges of footings 8 inches for every 1 foot of over-excavation depth. Once over-excavated, the exposed subgrade should be

compacted to a firm and unyielding condition. The over-excavation should then be backfilled with fill placed and compacted in accordance with the Structural Fill section of this report.

Allowable Bearing Pressure: In order to limit settlement to less than 1 inch total and 1 inch differential, we recommend that continuous and column footings bearing on subgrades prepared as recommended above be designed using a maximum allowable bearing capacity of 3,000 psf. If building foundations extend to the very dense Advance Outwash soils below the fill, they may be designed using a greater maximum allowable bearing capacity of 5,000 psf. A one-third increase of the bearing pressure may be used for short-term dynamic loads such as wind and seismic forces.

Shallow Foundation Depth and Width: For frost protection, the bottom of all exterior footings should bear at least 18 inches below the lowest adjacent outside grade, whereas the bottoms of interior footings should bear at least 12 inches below the surrounding slab surface level. We recommend that all continuous wall and isolated column footings be at least 12 and 24 inches wide, respectively.

Lateral Resistance: We recommend using allowable base friction and passive earth values of 0.40 and 300 pcf equivalent fluid pressure, respectively. We recommend that passive resistance be neglected in the upper 18 inches of embedment.

Estimated Settlement: Assuming the foundation subgrade soils and structural fill compaction are completed in accordance with recommendations presented herein, we estimate that total and differential static settlements will be less than 1 inch.

### **On-Grade Concrete Slabs**

Subgrade Preparation: After removal of topsoil, existing utilities, and other items noted in the Site Preparation section of this report, we recommend at least the upper 12 inches of material below the slab base be scarified and recompact to a minimum of 95 percent of the modified Proctor maximum dry density.

Slab Base: To provide a uniform slab bearing surface, capillary break, and even working surface, we recommend the on-grade slabs be underlain by a 6-inch thick layer of compacted crushed rock meeting the requirements of Crushed Surfacing Top Course as specified in Section 9-03.9(3) of the WSDOT Standard Specifications with the modification that a maximum of 7.5 percent of the material passes the U.S. No 200 sieve.

Vapor Barrier: A vapor barrier is not necessary beneath the slab on grade floor unless moisture sensitive floor coverings and/or adhesives are used. If a vapor barrier is used, we recommend using a 15-mil, puncture-resistant proprietary product such as Stego Wrap, or an approved equivalent that is classified as a Class A vapor retarder in accordance with ASTM E 1745. Overlap lengths and the appropriate tape used to seal the laps should be in accordance the vapor retarder manufacturer's recommendations. To avoid puncturing of the vapor barrier, a thin sand

layer placed over the crushed gravel is recommended. When conditions warrant the use of a vapor retarder, the slab designer and slab contractor should refer to ACI 302 and ACI 360 for procedures and cautions regarding the use and placement of a vapor retarder/barrier.

### **Backfilled Permanent Retaining Walls**

Lateral Earth Pressures: The lateral soil pressures acting on backfilled retaining walls will depend on the nature and density of the soil behind the wall, and the ability of the wall to yield in response to the earth loads. Yielding walls (i.e. walls that are free to translate or rotate) that are able to displace laterally at least  $0.001H$ , where  $H$  is the height of the wall, may be designed for active earth pressures. Non-yielding walls (i.e. walls that are not free to translate or rotate) should be designed for at-rest earth pressures. Non-yielding walls include walls that are braced to another wall or structure, and wall corners.

Assuming that walls are backfilled and drained as described in the following paragraphs, we recommend that yielding walls supporting horizontal backfill be designed using an equivalent fluid density of 35 pcf (active earth pressure). Non-yielding walls should be designed using an equivalent fluid density of 50 pcf (at-rest earth pressure).

Surcharge pressures due to sloping backfill, adjacent footings, vehicles, construction equipment, etc. must be added to these lateral earth pressure values. For traffic loads, we recommend using an equivalent two-foot soil surcharge of about 250 psf.

For yielding and non-yielding walls with level backfill conditions, we recommend that a uniformly distributed seismic pressure of  $4.5H$  psf for the active case and  $9.0H$  psf for the at-rest case, where  $H$  is the height of the wall, be applied to the walls.

The above equivalent fluid pressures are based on the assumption of no buildup of hydrostatic pressure behind the wall. If groundwater is allowed to saturate the backfill soils, hydrostatic pressures will act against a retaining wall; however, if the recommended drainage system is included with each retaining wall, we do *not* expect that hydrostatic pressures will develop.

Foundation Slope Setback: The continuous footing supporting the west and south retaining walls will be supported on existing slopes. In order to provide adequate foundation support, we recommend that the downslope edge of the wall foundations be embedded deep enough to develop a minimum horizontal setback of 5 feet from the face of the slope. This may require deepening the footing in order to develop the recommended setback.

Lateral Earth Resistance: For recommended bearing capacities and lateral resistance parameters, refer to the Shallow Foundations section above.

Drainage: Adequate drainage measures must be installed to collect and direct subsurface water away from subgrade walls. All backfilled walls should include a drainage aggregate zone extending a minimum of two feet from the back of wall for the full height of the wall and wide

enough at the base of the wall to allow seepage to flow to the footing drain. The drainage aggregate should consist of material meeting the requirements of WSDOT 9-03.12(2), Gravel Backfill for Walls. A minimum 4-inch diameter, perforated PVC drain pipe should be provided at the base of backfilled walls to collect and direct subsurface water to an appropriate discharge point. We recommend placing a non-woven geotextile, such as Mirafi 140N, or equivalent, around the free draining backfill material. Wall drainage systems should be independent of other drainage systems such as roof drains.

### Segmental Block Retaining Walls

A geogrid-reinforced segmental block wall is a suitable wall type for this project, provided the geogrid reinforcement does not interfere with other elements of the project. Given the presence of undocumented fill on the site, some remedial earthwork may be necessary to limit settlements under the weight of the new wall and backfill. We recommend using the same 5-foot horizontal setback from the face of the slope as described in the previous section of this report. We recommend that the following soil parameters be used for segmental block wall design. ZGA can provide wall design services that would include preparing all construction drawings for such walls.

<b>Segmental Block Wall Design Parameters</b>			
<b>Soil Properties</b>	<b>Reinforced Backfill</b>	<b>Retained Soil</b>	<b>Foundation Soil</b>
Unit Weight (pcf)	130	130	130
Friction Angle (deg)	34	34	34
Cohesion (psf)	0	0	0
Acceleration Coefficient ( $A_s$ )			0.57g

We recommend that segmental block walls be designed in accordance with the 2012 AASHTO LRFD Bridge Design Specifications, 6th Edition (AASHTO Specifications). If the wall can deflect up to about 5 inches, the Acceleration Coefficient can be reduced to approximately 0.28g. If automobile parking is provided immediately above the wall, we recommend that a guardrail or barrier be incorporated into the wall design per the AASHTO Design Specifications.

### Drainage Considerations

Surface Drainage: Final site grades should be sloped to carry surface water away from buildings and other drainage-sensitive areas. Additionally, site grades should be designed such that concentrated runoff on softscape surfaces is avoided. Any surface runoff directed towards softscaped slopes should be collected at the top of the slope and routed to the bottom of the slope and discharged in a manner that prevents erosion.

## **Pavements**

### **Asphalt Pavements**

Pavement Life and Maintenance: It should be realized that asphaltic pavements are not maintenance-free. The following pavement sections represent our minimum recommendations for an average level of performance during a 20-year design life; therefore, an average level of maintenance will likely be required. A 20-year pavement life typically assumes that an overlay will be placed after about 10 to 12 years. Thicker asphalt, base, and subbase courses would offer better long-term performance, but would cost more initially. Conversely, thinner courses would be more susceptible to “alligator” cracking and other failure modes. As such, pavement design can be considered a compromise between a high initial cost and low maintenance costs versus a low initial cost and higher maintenance costs.

Traffic Design Values: No traffic loading was provided for this project. We have assumed relatively low traffic volumes consisting primarily of passenger cars and trucks with occasional small delivery trucks for light- and heavy-duty pavements. If traffic routes are expected across the site that could increase the estimated traffic loading, ZGA should be notified so that we can re-analyze the pavement sections.

Recommended Pavement Sections: For light-duty pavements (parking space areas and low volume areas), we recommend a minimum of 2½ inches of asphalt concrete over 4 inches of crushed rock base course. For heavy-duty pavements (main access and travel paths, truck delivery areas, etc.), we recommend a minimum of 3 inches of asphalt concrete over 6 inches of crushed rock base course.

Materials and Construction: We recommend the following regarding asphalt pavement materials and pavement construction.

- Subgrade Preparation: We recommend the upper 12 inches of pavement subgrade be prepared in accordance with the recommendations presented in the Subgrade Preparation section of this report.
- Asphalt Concrete: We recommend that the asphalt concrete conform to Section 9-02.1(4) for PG 58-22 or PG 64-22 Performance Graded Asphalt Binder as presented in the 2016 WSDOT Standard Specifications. We also recommend that the gradation of the asphalt aggregate conform to the aggregate gradation control points for ½-inch mixes as presented in Section 9-03.8(6), HMA Proportions of Materials.
- Base Course: We recommend that the crushed aggregate base course conform to Section 9-03.9(3) of the WSDOT Standard Specifications.
- Compaction: All base material should be compacted to at least 95 percent of the maximum dry density determined in accordance with ASTM: D 1557. We recommend that asphalt be compacted to a minimum of 92 percent and a maximum of 97 percent of the theoretical maximum density.

### **Concrete Pavements**

Concrete Properties and Thickness: Concrete pavement design recommendations are based on an assumed modulus of rupture of 600 psi and a minimum compressive strength of 4,000 psi for the concrete. For concrete pavement areas, we recommend a minimum of 5 inches of concrete over 3 inches of crushed aggregate base. Although not required for structural support, the aggregate base layer is recommended to help reduce potentials for slab curl, shrinkage cracking, and subgrade “pumping” through joints.

Concrete Pavement Joints: Given the recommended thickness of the concrete pavements, we recommend the pavement have relatively closely spaced control joints on the order of 10 feet.


### **CLOSURE**

The analysis and recommendations presented in this report are based, in part, on the explorations completed for this study. The number, location, and depth of the explorations were completed within the constraints of budget and site access so as to yield the information to formulate our recommendations. Project plans were in the preliminary stage at the time this report was prepared. We therefore recommend we be provided an opportunity to review the final plans and specifications when they become available in order to assess that the recommendations and design considerations presented in this report have been properly interpreted and implemented into the project design.

The performance of earthwork, structural fill, foundations, and pavements depend greatly on proper site preparation and construction procedures. We recommend that Zipper Geo Associates, LLC be retained to provide geotechnical engineering services during the earthwork-related construction phases of the project. If variations in subsurface conditions are observed at that time, a qualified geotechnical engineer could provide additional geotechnical recommendations to the contractor and design team in a timely manner as the project construction progresses.

This report has been prepared for the exclusive use of 970 Elevation Development, LLC and their agents for specific application to the project discussed and has been prepared in accordance with generally accepted geotechnical engineering practices. No warranties, either express or implied, are intended or made. Site safety, excavation support, and dewatering requirements are the responsibility of others. In the event that changes in the nature, design, or location of the project as outlined in this report are planned, the conclusions and recommendations contained in this report shall not be considered valid unless Zipper Geo Associates, LLC reviews the changes and either verifies or modifies the conclusions of this report in writing.





- LEGEND**
- B-1 BORING NUMBER AND APPROXIMATE LOCATION 9-15-17
  - TP-1 TEST PIT NUMBER AND APPROXIMATE LOCATION 9-14-17
  - ▲ ITP-1 INFILTRATION TEST PIT NUMBER AND APPROXIMATE LOCATION 11-1-17

PROPOSED EARLY CHILDHOOD FACILITY 17512 BOTHELL-EVERETT HIGHWAY MILL CREEK, WA	
SITE AND EXPLORATION PLAN	
JANUARY 2018	Job No. 1878.01
<b>Zipper Geo Associates, LLC</b> 19019 36th Ave W., Suite E Lynnwood, WA	FIGURE SHT. 1 of 1

REFERENCE: GRADING AND DRAINAGE PLAN, SHEET C-2.0, PREPARED BY RIDGETOP ENGINEERING AND CONSULTING, DATED OCTOBER 3, 2017.

**APPENDIX A**  
**FIELD EXPLORATION PROCEDURES AND LOGS**



## **FIELD EXPLORATION PROCEDURES**

Our field exploration programs for this project included excavation of 7 test pits (TP-1 through TP-7) and advancement of one boring (B-1) on September 14 and 15, 2017. Subsequently, three additional test pits (ITP-1 through ITP-3) were completed on November 1, 2017 as part of our infiltration study for the project. The approximate locations of the explorations are presented on Figure 1, the Site and Exploration Plan. Exploration locations were determined in the field by a handheld GPS. As such, the exploration locations should be considered accurate to the degree implied by the measurement method. The following sections describe our procedures associated with the explorations. Descriptive logs of the explorations are enclosed in this appendix. Ground surface elevations of the explorations were not determined.

### **Soil Boring Procedures**

The boring was advanced with a hollow-stem auger, using a track-mounted drill rig operated by an independent drilling company (Holocene Drilling, Inc.) working under subcontract to our firm. A geotechnical engineer from our firm continuously observed the boring, logged the subsurface conditions encountered, and obtained representative soil samples. All samples were stored in moisture-tight containers and transported to our laboratory for further visual classification and testing. As part of the testing program, the samples were examined in the laboratory and classified in accordance with the attached General Notes.

The enclosed boring log describes the vertical sequence of soils and materials encountered in the boring, based primarily upon our field classifications and supported by our subsequent laboratory examination and testing. Where a soil contact was observed to be gradational, our log indicates the average contact depth. Where a soil type changed between sample intervals, we inferred the contact depth. Our log also graphically indicates the blow count, sample type, sample number, and approximate depth of each soil sample obtained from the boring, as well as any laboratory tests performed on these soil samples. If any groundwater was encountered in an exploration, the approximate groundwater depth and date of observation is depicted on the log. Groundwater depth estimates are typically based on the moisture content of soil samples, the wetted portion of the drilling rods, the water level measured in the borehole after the auger has been extracted, or through the use of an observation well.

Throughout the drilling operation, soil samples were obtained at 2½- to 5-foot intervals by means of the Standard Penetration Test (ASTM: D-1586). This testing and sampling procedure consists of driving a standard 2-inch outside diameter steel split spoon sampler 18 inches into the soil with a 140-pound hammer free falling 30 inches. The number of blows required to drive the sampler through each 6-inch interval is recorded, and the total number of blows struck during the final 12 inches is recorded as the Standard Penetration Resistance, or "blow count" (N value). If a total of 50 blows are struck within any 6-inch interval, the driving is stopped and the blow count is recorded as 50 blows for the actual penetration distance. The resulting Standard Penetration Resistance values indicate the relative density of granular soils and the relative consistency of cohesive soils.


## **Test Pits**

A local excavating company (Northwest Excavating) working under subcontract to our firm excavated the test pits using a trackhoe. A geotechnical engineer from our firm continuously observed the test pit excavations, logged the subsurface conditions, and obtained representative soil samples. The samples were stored in moisture tight containers and transported to our laboratory for further visual classification and testing. After we logged each test pit, the operator backfilled each with excavated soils tamped into place. Some settlement of the backfill should be expected over time.

The enclosed test pit logs indicate the vertical sequence of soils and materials encountered in each test pit, based primarily on our field classifications and supported by our subsequent laboratory testing. Where a soil contact was observed to be gradational or undulating, our logs indicate the average contact depth. We estimated the relative density and consistency of in situ soils by means of the excavation characteristics and by the sidewall stability. Our logs also indicate the approximate depths of any sidewall caving or groundwater seepage observed in the test pits, as well as all sample numbers and sampling locations.

**Boring Location:** See Figure 1, Site and Exploration Plan      **Drilling Company:** Holocene Drilling      **Bore Hole Dia.:** 6  
**Top Elevation:** N/A      **Drilling Method:** HAS      **Hammer Type:** Auto  
**Date Drilled:** 9/15/2017      **Drill Rig:** D-50 Track      **Logged by:** RMS

**B-1**



**SAMPLE LEGEND**

- ┃ 2-inch O.D. split spoon sample
- ┃┃ 3-inch I.D. Shelby tube sample

**GROUNDWATER LEGEND**

- ▨ Clean Sand
- ▩ Bentonite
- Grout/Concrete
- ▨ Screened Casing
- Blank Casing
- ▼ Groundwater level at time of drilling (ATD) or on date of measurement.

◇ % Fines (<0.075 mm)

○ % Water (Moisture) Content

Plastic Limit ———○——— Liquid Limit  
 Natural Water Content

**TESTING KEY**

- GSA = Grain Size Analysis
- 200W = 200 Wash Analysis
- Consol. = Consolidation Test
- Att. = Atterberg Limits

**Early Childhood Facility**  
 17512 Bothell-Everett Hwy  
 Mill Creek, WA

Date: Oct 2017      Project No.: 1878.01

Zipper Geo Associates LLC  
 19019 36th Ave. W, Suite E  
 Lynnwood, WA 98036

**BORING LOG: B-1**

Page 1 of 2

**Boring Location:** See Figure 1, Site and Exploration Plan      **Drilling Company:** Holocene Drilling      **Bore Hole Dia.:** 6  
**Top Elevation:** N/A      **Drilling Method:** HAS      **Hammer Type:** Auto  
**Date Drilled:** 9/15/2017      **Drill Rig:** D-50 Track      **Logged by:** RMS

**B-1**

Depth (ft)	SOIL DESCRIPTION	Sample Number SAMPLES Recovery (inches)	Groundwater	PENETRATION RESISTANCE (blows/foot)		Blowcounts	Testing
				▲ Standard Penetration Test	△ Hammer Weight and Drop: _____		
25	blow count overstated on gravel	S-7   2				50/6"	
30	blow count overstated on gravel	S-8   1				50/3"	
Boring completed at 30.75 feet on 9/15/17. Groundwater encountered at approximately 18 feet ATD.							
35							
40							
45							
50							

**SAMPLE LEGEND**

**GROUNDWATER LEGEND**

- | 2-inch O.D. split spoon sample
- || 3-inch I.D. Shelby tube sample

- Clean Sand
- ▣ Bentonite
- Grout/Concrete
- ▨ Screened Casing
- Blank Casing
- ▼ Groundwater level at time of drilling (ATD) or on date of measurement.

- ◇ % Fines (<0.075 mm)
- % Water (Moisture) Content
- Plastic Limit ———— ⊖ ———— Liquid Limit
- Natural Water Content

**TESTING KEY**

- GSA = Grain Size Analysis
- 200W = 200 Wash Analysis
- Consol. = Consolidation Test
- Att. = Atterberg Limits

**Early Childhood Facility**  
**17512 Bothell-Everett Hwy**  
**Mill Creek, WA**

Date: Oct 2017      Project No.: 1878.01

Zipper Geo Associates LLC  
 19019 36th Ave. W, Suite E  
 Lynnwood, WA 98036

**BORING LOG: B-1**

Page 2 of 2

# ZIPPER GEO ASSOCIATES, LLC

19019 36<sup>th</sup> Avenue West, Suite E, Lynnwood, Washington 98036

	<u>Test Pit TP-1</u>				
	<b>Location:</b> See Site and Exploration Plan, Figure 1 <b>Approx. Ground Surface Elevation:</b>	<b>Project:</b> Early Childhood Facility <b>Project No:</b> 1878.01 <b>Date Excavated:</b> 9-14-17			
Depth (ft)	Material Description	Sample	N <sub>c</sub>	%M	Testing
	Weeds over Topsoil/Root Zone. .....				
2	Loose, damp, tan, silty SAND with gravel, trace cobbles (FILL) .....				
	Medium dense, damp, brown, sandy GRAVEL, trace silt and cobbles (FILL) .....	S-1 @ 2.5 ft.		1	GSA
4	Medium dense, moist, gray, SAND with silt and gravel .....	S-2 @ 4 ft.		7	
6	Dense to very dense, moist, gray, SAND with gravel, trace silt and cobbles .....				
8					
10					
		S-3 @ 10 ft.			
12					
	TP-1 completed at approximately 12 feet. No groundwater seepage or caving observed at time of excavation.				
14					
16					
18					
20					

# ZIPPER GEO ASSOCIATES, LLC

19019 36<sup>th</sup> Avenue West, Suite E, Lynnwood, Washington 98036

	<u>Test Pit TP-2</u>				
	<b>Location:</b> See Site and Exploration Plan, Figure 1 <b>Approx. Ground Surface Elevation:</b>	<b>Project:</b> Early Childhood Facility <b>Project No:</b> 1878.01 <b>Date Excavated:</b> 9-14-17			
Depth (ft)	Material Description	Sample	N <sub>c</sub>	%M	Testing
	Weeds over Topsoil/Root Zone. .....				
2	Loose, damp, tan, silty SAND with gravel, trace cobbles (FILL) ..... Medium dense, damp, brown, sandy GRAVEL, trace silt and cobbles (FILL) .....	S-1 @ 2 ft.		2	GSA
4	Medium dense, moist, gray, SAND with silt and gravel .....	S-2 @ 3 ft.			
6	Dense to very dense, moist, gray, SAND with gravel, trace silt and cobbles .....	S-3 @ 6 ft.		8	
8					
10					
12	Grades to wet				
14	TP-2 completed at approximately 12.5 feet. Slight groundwater seepage observed at 11.5 feet at time of excavation. No caving observed.				
16					
18					
20					

# ZIPPER GEO ASSOCIATES, LLC

19019 36<sup>th</sup> Avenue West, Suite E, Lynnwood, Washington 98036

	<u>Test Pit TP-3</u>				
	<b>Location:</b> See Site and Exploration Plan, Figure 1 <b>Approx. Ground Surface Elevation:</b>	<b>Project:</b> Early Childhood Facility <b>Project No:</b> 1878.01 <b>Date Excavated:</b> 9-14-17			
Depth (ft)	Material Description	Sample	N <sub>c</sub>	%M	Testing
	Weeds over Topsoil/Root Zone.				
2	Loose, damp, tan, silty SAND with gravel, trace cobbles (FILL). Medium dense, damp, brown, sandy GRAVEL, trace silt and cobbles (FILL)	S-1 @ 1 ft.		3	
4		S-2 @ 3 ft.		2	
6	Dense to very dense, moist, gray, gravelly SAND with silt, trace cobbles				
8		S-3 @ 6 ft.		8	GSA
10					
12		S-4 @ 10 ft			
14	TP-3 completed at approximately 12 feet. Slight groundwater seepage observed from 7 to 7.5 feet at time of excavation. No caving observed.				
16					
18					
20					

# ZIPPER GEO ASSOCIATES, LLC

19019 36<sup>th</sup> Avenue West, Suite E, Lynnwood, Washington 98036

	<u>Test Pit TP-4</u>				
	<b>Location:</b> See Site and Exploration Plan, Figure 1 <b>Approx. Ground Surface Elevation:</b>	<b>Project:</b> Early Childhood Facility <b>Project No:</b> 1878.01 <b>Date Excavated:</b> 9-14-17			
Depth (ft)	Material Description	Sample	N <sub>c</sub>	%M	Testing
	Weeds over Topsoil/Root Zone.				
2	Loose, damp, tan, silty SAND with gravel, trace cobbles and roots				
	Dense to very dense, damp to moist, gray, sandy GRAVEL, some silt, trace cobbles				
4		S-1 @ 3 ft.		2	GSA
6					
8					
10					
12					
14		S-2 @ 12 ft			
16	TP-4 completed at approximately 15 feet. No groundwater or caving observed at time of excavation.				
18					
20					



# ZIPPER GEO ASSOCIATES, LLC

19019 36<sup>th</sup> Avenue West, Suite E, Lynnwood, Washington 98036

	<u>Test Pit TP-5</u>				
	<b>Location:</b> See Site and Exploration Plan, Figure 1 <b>Approx. Ground Surface Elevation:</b>	<b>Project:</b> Early Childhood Facility <b>Project No:</b> 1878.01 <b>Date Excavated:</b> 9-14-17			
Depth (ft)	Material Description	Sample	N <sub>c</sub>	%M	Testing
	.....Weeds over Topsoil/Root Zone.....				
2	.....Loose, damp, tan, silty SAND with gravel, trace cobbles (FILL).....				
	.....Medium dense, damp, brown, sandy GRAVEL, trace silt and cobbles (POSSIBLE FILL).....	S-1 @ 2.5 ft.			
4	.....Dense to very dense, damp, gray, gravelly SAND with silt, trace cobbles.....	S-2 @ 4 ft.		3	
6					
8					
10					
12					
		S-3 @ 12 ft		4	
14	Grades to moist				
16					
	TP-5 completed at approximately 16 feet.				
18	No groundwater or caving observed at time of excavation.				
20					



# ZIPPER GEO ASSOCIATES, LLC

19019 36<sup>th</sup> Avenue West, Suite E, Lynnwood, Washington 98036

	<u>Test Pit TP-7</u>				
	<b>Location:</b> See Site and Exploration Plan, Figure 1 <b>Approx. Ground Surface Elevation:</b>	<b>Project:</b> Early Childhood Facility <b>Project No:</b> 1878.01 <b>Date Excavated:</b> 9-14-17			
Depth (ft)	Material Description	Sample	N <sub>c</sub>	%M	Testing
	..... Weeds over Topsoil/Root Zone.....				
2	Loose, damp, tan, silty SAND with gravel, trace cobbles (FILL) .....	S-1 @ 1 ft.			
	Medium dense, damp, brown, sandy GRAVEL, trace silt and cobbles (FILL) .....	S-2 @ 2.5 ft.		2	GSA
4	.....				
	Medium dense, moist, light gray, SAND with silt and gravel, trace cobbles .....				
6	.....				
	Dense to very dense, moist, gray, SAND with gravel, some silt, trace cobbles .....				
8	.....				
	.....				
10	.....	S-3 @ 9 ft		9	GSA
	.....				
12	.....				
	.....				
14	Grades to wet .....				
16	TP-7 completed at approximately 14.5 feet. Slight groundwater seepage observed from 13.5 to 14 feet at time of excavation.				
18	No caving observed.				
	.....				
20	.....				
	.....				
	.....				

# ZIPPER GEO ASSOCIATES, LLC

19019 36<sup>th</sup> Avenue West, Suite E, Lynnwood, Washington 98036

	<u>Test Pit ITP-1</u>					
	<b>Location:</b> See Site and Exploration Plan, Figure 1 <b>Approx. Ground Surface Elevation:</b> 269 ft.	<b>Project:</b> Early Childhood Facility <b>Project No:</b> 1878.01 <b>Date Excavated:</b> 11-1-17				
Depth (ft)	Material Description	Sample	N <sub>c</sub>	%M	Testing	
	Weeds over Topsoil/Root Zone. .....					
2	Loose, damp, tan, silty SAND with gravel, trace cobbles (Possible Fill)					
4	Medium dense, damp, tan, SAND with gravel, trace silt and cobbles (Possible Fill) .....					
6	Dense, moist, gray, SAND with silt, some gravel	S-1 @ 6 ft		4.7	M	
8		Dense, wet, gray, SAND with gravel and silt	S-2 @ 7 ft		9.8	GSA
10		Dense, wet, gray-brown, SAND with gravel and silt	S-3 @ 9 ft		9.9	GSA
12		Dense, damp, gray-brown, SAND with gravel, some silt	S-4 @ 12 ft		2.9	M
14						
16	Dense, moist to wet, gray-brown, SAND with silt, some gravel		S-5 @ 16 ft		7.2	M
18	TP-1 completed at approximately 17 feet. Minor groundwater seepage was observed at approximately 16 ½ feet and at approximately 10 feet, sidewalls began to displace into excavation but did not cave. Infiltration testing was conducted at approximately 7 feet and the test pit was completed after the testing the soils.					
20						

# ZIPPER GEO ASSOCIATES, LLC

19019 36<sup>th</sup> Avenue West, Suite E, Lynnwood, Washington 98036

	<u>Test Pit ITP-2</u>				
	<b>Location:</b> See Site and Exploration Plan, Figure 1 <b>Approx. Ground Surface Elevation:</b> 274 ft.	<b>Project:</b> Early Childhood Facility <b>Project No:</b> 1878.01 <b>Date Excavated:</b> 11-1-17			
Depth (ft)	Material Description	Sample	N <sub>c</sub>	%M	Testing
	Weeds over Topsoil/Root Zone. .....				
2	Loose, damp, brown, SAND, with silt, some gravel, trace cobbles (Possible Fill)				
4	Medium dense, moist, tan, SAND, some silt and gravel (Possible Fill) .....				
6	Dense, gray, SAND, with silt, some gravel, trace cobbles				
8	Dense, damp to moist, gray, SAND with silt, some gravel	S-1 @ 6 ft		4.2	GSA
10	Dense, moist to wet, gray, SAND with gravel and silt	S-2 @ 9 ft		7.5	GSA
12	Dense, moist to wet, gray, SAND with silt, some gravel	S-3 @ 11 ft		7.9	M
14	Dense, wet, silty SAND	S-4 @ 14 ft		11.6	M
16	Dense, moist , silty SAND with gravel	S-5 @ 16 ft		6.5	M
18	Dense, moist to wet, SAND with gravel, some silt	S-6 @ 17 ft		8.1	M
20	TP-1 completed at approximately 18 feet. No groundwater seepage or caving was observed during excavation. Infiltration testing was conducted at approximately 7 feet and the test pit was completed after the testing the soils.				

# ZIPPER GEO ASSOCIATES, LLC

19019 36<sup>th</sup> Avenue West, Suite E, Lynnwood, Washington 98036

	<u>Test Pit ITP-3</u>				
	<b>Location:</b> See Site and Exploration Plan, Figure 1 <b>Approx. Ground Surface Elevation:</b> 275 ft.	<b>Project:</b> Early Childhood Facility <b>Project No:</b> 1878.01 <b>Date Excavated:</b> 11-1-2017			
Depth (ft)	Material Description	Sample	N <sub>c</sub>	%M	Testing
	..... Weeds over Topsoil/Root Zone.....				
2	Loose to medium dense, damp, reddish brown, SAND, some silt and gravel (Possible Fill)	S-1 @ 1 ft			
	..... Medium dense, dark brown, SAND, some silt and gravel (Possible Fill) .....				
4	Dense, damp, gray, SAND with silt, some gravel	S-2 @ 3 ft			
6					
8		S-3 @ 6 ft		3.3	M
10					
12	Dense, damp, gray, SAND, some silt, trace gravel	S-4 @ 10 ft		3.3	M
14	Dense, moist, gray, SAND with gravel, some silt	S-5 @ 13 ft		5.2	M
16					
18	Dense, wet, gray, SAND with gravel, some cobbles, trace silt	S-6 @ 17 ft			
20	ITP-3 completed at approximately 18 feet. No groundwater or caving observed at time of excavation. No Infiltration testing completed in this location.				

## **APPENDIX B**

### **LABORATORY TESTING PROCEDURES AND RESULTS**

## **LABORATORY TESTING PROCEDURES**

A series of laboratory tests were performed during the course of this study to evaluate the index and geotechnical engineering properties of the subsurface soils. Descriptions of the types of tests performed are given below.

### **Visual Classification**

Samples recovered from the exploration locations were visually classified in the field during the exploration program. Representative portions of the samples were carefully packaged in moisture tight containers and transported to our laboratory where the field classifications were verified or modified as required. Visual classification was generally done in accordance with ASTM D2488. Visual soil classification includes evaluation of color, relative moisture content, soil type based upon grain size, and accessory soil types included in the sample. Soil classifications are presented on the exploration logs in Appendix A.

### **Moisture Content Determinations**

Moisture content determinations were performed on representative samples obtained from the explorations in order to aid in identification and correlation of soil types. The determinations were made in general accordance with the test procedures described in ASTM D2216. Moisture contents are presented on the exploration logs in Appendix A.

### **Grain Size Analysis**


A grain size analysis indicates the range in diameter of soil particles included in a particular sample. Grain size analyses were performed on representative samples in general accordance with ASTM: D422. The results of the grain size determinations for the samples were used in classification of the soils, and are presented in this appendix.



# GRAIN SIZE ANALYSIS

Test Results Summary

ASTM D 422



BOULDERS	COBBLES	Coarse	Fine	Coarse	Medium	Fine	Silt	Clay
		GRAVEL		SAND			FINE GRAINED	

Comments:


Exploration	Sample	Depth (feet)	Moisture (%)	Fines (%)	Description
B-1	S-3	7.5	2.4	13.3	Gravelly SAND, with silt

<b>Zipper Geo Associates, LLC</b> Geotechnical and Environmental Consultants	Project No.: 1878.01	PROJECT NAME:
	DATE OF TESTING: 9/21/2017	Early Childhood Facility

# GRAIN SIZE ANALYSIS

Test Results Summary

ASTM D 422



BOULDERS	COBBLES	Coarse	Fine	Coarse	Medium	Fine	Silt	Clay
		GRAVEL		SAND			FINE GRAINED	

Comments:


Exploration	Sample	Depth (feet)	Moisture (%)	Fines (%)	Description
B-1	S-4	10.0	4.1	17.5	Gravelly SAND, with silt

<b>Zipper Geo Associates, LLC</b> Geotechnical and Environmental Consultants	Project No.: 1878.01	PROJECT NAME:
	DATE OF TESTING: 9/21/2017	Early Childhood Facility

# GRAIN SIZE ANALYSIS

Test Results Summary

ASTM D 422



BOULDERS	COBBLES	Coarse	Fine	Coarse	Medium	Fine	Silt	Clay
		GRAVEL		SAND			FINE GRAINED	

Comments:


Exploration	Sample	Depth (feet)	Moisture (%)	Fines (%)	Description
B-1	S-5	15.0	4.9	14.8	Gravelly SAND, with silt

<b>Zipper Geo Associates, LLC</b> Geotechnical and Environmental Consultants	Project No.: 1878.01	PROJECT NAME:
	DATE OF TESTING: 9/21/2017	Early Childhood Facility

# GRAIN SIZE ANALYSIS

Test Results Summary

ASTM D 422



BOULDERS	COBBLES	Coarse	Fine	Coarse	Medium	Fine	Silt	Clay
		GRAVEL		SAND			FINE GRAINED	

Comments:


Exploration	Sample	Depth (feet)	Moisture (%)	Fines (%)	Description
TP-1	S-1	2.5	1.4	0.5	Sandy GRAVEL, trace silt

<b>Zipper Geo Associates, LLC</b> Geotechnical and Environmental Consultants	Project No.: 1878.01	PROJECT NAME:
	DATE OF TESTING: 9/21/2017	Early Childhood Facility

# GRAIN SIZE ANALYSIS

Test Results Summary

ASTM D 422



BOULDERS	COBBLES	Coarse	Fine	Coarse	Medium	Fine	Silt	Clay
		GRAVEL		SAND			FINE GRAINED	

Comments:


Exploration	Sample	Depth (feet)	Moisture (%)	Fines (%)	Description
TP-3	S-3	6.0	7.8	14.9	Gravelly SAND, with silt

<b>Zipper Geo Associates, LLC</b> Geotechnical and Environmental Consultants	Project No.: 1878.01	PROJECT NAME:
	DATE OF TESTING: 9/21/2017	Early Childhood Facility

# GRAIN SIZE ANALYSIS

Test Results Summary

ASTM D 422



BOULDERS	COBBLES	Coarse	Fine	Coarse	Medium	Fine	Silt	Clay
		GRAVEL		SAND			FINE GRAINED	

Comments:


Exploration	Sample	Depth (feet)	Moisture (%)	Fines (%)	Description
TP-4	S-1	3.0	2.1	10.9	Sandy GRAVEL, some silt

<b>Zipper Geo Associates, LLC</b> Geotechnical and Environmental Consultants	Project No.: 1878.01	PROJECT NAME:
	DATE OF TESTING: 9/26/2017	Early Childhood Facility

# GRAIN SIZE ANALYSIS

Test Results Summary

ASTM D 422



BOULDERS	COBBLES	Coarse	Fine	Coarse	Medium	Fine	Silt	Clay
		GRAVEL		SAND			FINE GRAINED	

Comments:


Exploration	Sample	Depth (feet)	Moisture (%)	Fines (%)	Description
TP-6	S-2	4.0	5.5	10.2	Sandy GRAVEL, some silt

<b>Zipper Geo Associates, LLC</b> Geotechnical and Environmental Consultants	Project No.: 1878.01	PROJECT NAME:
	DATE OF TESTING: 9/21/2017	Early Childhood Facility

# GRAIN SIZE ANALYSIS

Test Results Summary

ASTM D 422



BOULDERS	COBBLES	Coarse	Fine	Coarse	Medium	Fine	Silt	Clay
		GRAVEL		SAND			FINE GRAINED	

Comments:

Exploration	Sample	Depth (feet)	Moisture (%)	Fines (%)	Description
TP-6	S-3	10.0	1.4	0.6	Gravelly SAND, trace silt


<b>Zipper Geo Associates, LLC</b> Geotechnical and Environmental Consultants	Project No.: 1878.01	PROJECT NAME:
	DATE OF TESTING: 9/21/2017	Early Childhood Facility



# GRAIN SIZE ANALYSIS

Test Results Summary

ASTM D 422



BOULDERS	COBBLES	Coarse	Fine	Coarse	Medium	Fine	Silt	Clay
		GRAVEL		SAND			FINE GRAINED	

Comments:


Exploration	Sample	Depth (feet)	Moisture (%)	Fines (%)	Description
TP-7	S-2	2.5	1.8	0.4	Sandy GRAVEL, trace silt

<b>Zipper Geo Associates, LLC</b> Geotechnical and Environmental Consultants	Project No.: 1878.01	PROJECT NAME:
	DATE OF TESTING: 9/21/2017	Early Childhood Facility

# GRAIN SIZE ANALYSIS

Test Results Summary

ASTM D 422



BOULDERS	COBBLES	Coarse	Fine	Coarse	Medium	Fine	Silt	Clay
		GRAVEL		SAND			FINE GRAINED	

Comments:


Exploration	Sample	Depth (feet)	Moisture (%)	Fines (%)	Description
TP-7	S-3	9.0	8.5	6.4	SAND with gravel, some silt

<b>Zipper Geo Associates, LLC</b> Geotechnical and Environmental Consultants	Project No.: 1878.01	PROJECT NAME:
	DATE OF TESTING: 9/21/2017	Early Childhood Facility

# GRAIN SIZE ANALYSIS

Test Results Summary

ASTM D 422



BOULDERS	COBBLES	Coarse	Fine	Coarse	Medium	Fine	Silt	Clay
		GRAVEL		SAND			FINE GRAINED	

Comments:


Exploration	Sample	Depth (feet)	Moisture (%)	Fines (%)	Description
ITP-1	S-2	7.0	9.8	19.6	SAND, with gravel and silt

<b>Zipper Geo Associates, LLC</b> Geotechnical and Environmental Consultants	Project No.: 1878.01	PROJECT NAME:
	DATE OF TESTING: 12/29/2017	Early Childhood Facility

# GRAIN SIZE ANALYSIS

Test Results Summary

ASTM D 422



BOULDERS	COBBLES	Coarse	Fine	Coarse	Medium	Fine	Silt	Clay
		GRAVEL		SAND			FINE GRAINED	

Comments:


Exploration	Sample	Depth (feet)	Moisture (%)	Fines (%)	Description
ITP-1	S-3	9.0	9.9	12.0	SAND, with gravel and silt

<b>Zipper Geo Associates, LLC</b> Geotechnical and Environmental Consultants	Project No.: 1878.01	PROJECT NAME:
	DATE OF TESTING: 12/29/2017	Early Childhood Facility

# GRAIN SIZE ANALYSIS

Test Results Summary

ASTM D 422



BOULDERS	COBBLES	Coarse	Fine	Coarse	Medium	Fine	Silt	Clay
		GRAVEL		SAND			FINE GRAINED	

Comments:


Exploration	Sample	Depth (feet)	Moisture (%)	Fines (%)	Description
ITP-2	S-1	6.0	4.2	17.3	SAND with silt, some gravel

<b>Zipper Geo Associates, LLC</b> Geotechnical and Environmental Consultants	Project No.: 1878.01	PROJECT NAME:
	DATE OF TESTING: 12/29/2017	Early Childhood Facility

# GRAIN SIZE ANALYSIS

Test Results Summary

ASTM D 422



BOULDERS	COBBLES	Coarse	Fine	Coarse	Medium	Fine	Silt	Clay
		GRAVEL		SAND			FINE GRAINED	

Comments:

Exploration	Sample	Depth (feet)	Moisture (%)	Fines (%)	Description
ITP-2	S-2	9.0	7.5	16.8	SAND with gravel and silt

<b>Zipper Geo Associates, LLC</b> Geotechnical and Environmental Consultants	Project No.: 1878.01	PROJECT NAME:
	DATE OF TESTING: 12/29/2017	Early Childhood Facility

## ***Appendix E***

### ***Operation and Maintenance Schedules***

Mill Creek TLE  
*Mill Creek, Washington*

***Operations and Maintenance Plan***

***October 12, 2017***





## **Maintenance**

### ***Section 1 – Required Maintenance:***

The on-site storm drainage facilities will require occasional maintenance. The following is based on minimum requirements as set forth in the Mill Creek Design Guidelines. The required maintenance and frequency of maintenance are as follows:

The following pages contain maintenance needs for most of the components that are part of your drainage system, as well as for some components that you may not have. Let us know if there are any components that are missing from these pages. Ignore the requirements that do not apply to your system. You should plan to complete a checklist for all system components on the following schedule:

Monthly from November through April.

Once in late summer (preferably September).

After any major storm (use 1" in 24 hours as a guideline), items marked "S" only.

Using photocopies of these pages check off the problems you looked for each time you perform an inspection. Add comments on problems found and actions taken. Keep these "Checked" sheets in your files, as they will be used to write your annual report (due in May). Some items do not need to be looked at every time an inspection is done. Use the suggested frequency at the left of each item as a guideline for your inspection.

You may call the jurisdiction for technical assistance. Please do not hesitate to call, especially if you are unsure whether a situation you have discovered may be a problem.

## Table of Contents

<b>INTRODUCTION .....</b>	<b>3</b>
<b>WHAT IS STORMWATER RUNOFF? .....</b>	<b>3</b>
<b>WHAT IS A STORM DRAIN SYSTEM AND HOW DOES IT WORK?.....</b>	<b>3</b>
<b>WHAT DOES STORMWATER RUNOFF HAVE TO DO WITH WATER QUALITY? .....</b>	<b>3</b>
<b>YOUR STORMWATER FACILITY .....</b>	<b>3</b>
<b>WHO IS RESPONSIBLE FOR MAINTAINING STORMWATER FACILITIES?.....</b>	<b>3</b>
<b>MAINTENANCE CHECKLISTS .....</b>	<b>4</b>
<b>RESOURCE LISTING .....</b>	<b>4</b>
<b>CHECKLIST INSTRUCTIONS .....</b>	<b>5</b>
<b>LOG SHEET.....</b>	<b>6</b>
<del><b>PONDS .....</b></del>	<del><b>7</b></del>
<del><b>ENERGY DISSIPATORS.....</b></del>	<del><b>9</b></del>
<b>CATCH BASINS AND INLETS .....</b>	<b>10</b>
<b>CONVEYANCE PIPES, DITCHES, AND SWALES.....</b>	<b>12</b>
<del><b>DEBRIS BARRIERS (E.G., TRASH RACKS).....</b></del>	<del><b>13</b></del>
<b>CONTROL STRUCTURES AND FLOW RESTRICTORS.....</b>	<b>14</b>
<b>CLOSED DETENTION SYSTEMS (PIPES, TANKS, &amp; VAULTS).....</b>	<b>15</b>
<del><b>WET VAULTS .....</b></del>	<del><b>16</b></del>
<del><b>BAFFLE OIL/WATER SEPARATORS (API TYPE).....</b></del>	<del><b>17</b></del>
<del><b>COALESCING PLATE OIL/WATER SEPARATORS .....</b></del>	<del><b>18</b></del>
<b>CATCH BASIN INSERTS .....</b>	<b>19</b>
<b>STORMFILTER™ (LEAF COMPOST FILTER).....</b>	<b>20</b>
<del><b>ACCESS ROADS AND EASEMENTS .....</b></del>	<del><b>21</b></del>
<del><b>FENCING, SHRUBBERY SCREENS, AND GATES .....</b></del>	<del><b>22</b></del>
<b>GROUNDS AND LANDSCAPING .....</b>	<b>23</b>
<del><b>SAND FILTERS .....</b></del>	<del><b>24</b></del>
<b>DRYWELLS, FRENCH DRAINS, OR DOWNSPOUTS .....</b>	<b>25</b>
<del><b>GLOSSARY .....</b></del>	<del><b>26</b></del>

## Introduction

### What is Stormwater Runoff?

When urban and suburban development covers the land with buildings, houses, streets and parking lots, much of the native topsoil, duff, trees, shrubs, and grass are replaced by asphalt and concrete. Rainfall that would have directly soaked into the ground instead stays on the surface as *stormwater runoff* making its way into storm drains (including man-made pipes, ditches, or swale networks), stormwater ponds, surface and groundwater, and eventually to Puget Sound.

### What is a Storm Drain System and how does it work?

The storm drain system for most developments includes components *that carry, store, cleanse, and release* the stormwater. These components work together to reduce the impacts of development on the environment. These impacts can include *flooding* which results in property damage and blocked emergency routes, *erosion* which can cause damage to salmon spawning habitat, and *pollution* which harms fish and/or drinking water supplies.

The storm drain system provides a safe method to carry stormwater to the treatment and storage areas. Swales and ponds filter pollutants from the stormwater by *physically* settling out particles, *chemically* binding pollutants to pond sediments, and *biologically* converting pollutants to less-harmful compounds. The ponds also store the treated water, releasing it gradually to a nearby stream or to groundwater. The various components of storm drain systems are described in the glossary.

### What does Stormwater Runoff have to do with Water Quality?

Stormwater runoff needs to be treated because it carries litter, oil, gasoline, fertilizers, pesticides, pet wastes, sediments, and anything else that can float, dissolve, or be swept along by the moving water. Left untreated, polluted stormwater can reach nearby waterways where it can harm and even kill aquatic life. It can also pollute groundwater to the extent that it must be treated before it can be used for drinking, which has actually happened in Pierce County. Nationally, stormwater is recognized as a major threat to water quality. Remember to keep everything out of stormwater systems except the rainwater they are designed to collect.

### Your Stormwater Facility

Stormwater facilities can be attractive as well as functional. They can provide both active and passive-use recreation areas and open space for wildlife. Perhaps you've noticed a wet or dry pond in your neighborhood. These different types of ponds are designed for different purposes. For example, wet ponds primarily provide treatment of stormwater. They also provide good cover and habitat for birds and small mammals, making them fine "wildlife preserves". Dry ponds or infiltration ponds are designed to provide storage for stormwater and gradually release it downstream or allow it to filter into the ground. These types of ponds can be maintained as grassy play areas, and may even be modified to house more formal play equipment.

### Who is Responsible for Maintaining Stormwater Facilities?

All stormwater facilities need to be maintained. Regular maintenance ensures proper functioning and keeps the facility visually appealing. This Stormwater Facility Maintenance Guide was designed to help explain how stormwater facilities work and provide user-friendly, straightforward guidance on how to maintain them.

As a homeowner or homeowner's association, you are responsible for regularly maintaining privately owned ponds, catch basins, pipes and other drainage facilities within your subdivision. Local governments maintain stormwater facilities located in public right-of-ways.



## Checklist Instructions

The following pages contain maintenance checklists covering most of the needs for the components of your drainage system, as well as for some components that you may not have. Let us know if there are any components missing from these pages. Ignore the requirements that are not part of your system. You should plan to complete a check for all system components on the following schedule:

1. Quarterly – plan to inspect the facility at least once during the following months – January, May, August, and November.
2. Annually – The best time for an annual inspection is in the late summer, preferably September.
3. Items marked “After Major Storm Event”, use 1-inch in 24 hours as a guideline.

Using photocopies of these checklists and log sheet below, check off the problems that you look for each time you do an inspection. Add comments on problems found and actions taken on the log sheet. Keep the completed forms in your files for future reference.

Call one of the numbers listed above for technical guidance. Please do not hesitate to call, especially if you are unsure whether a situation you have discovered may be a problem.



## Catch Basins and Inlets

These structures are typically located in the streets and public right-of-ways. The City is responsible for routine maintenance of the pipes and catch basins in the right-of-ways, while the homeowners association is responsible for keeping the grates clear of debris in all areas as well as pipes and catch basins in private areas.

Part of Structure To Check	How Often	Completed (Date/By)	Problem	Conditions to Check For	What to do
Grate	During and After Major Storms		Trash & Debris	Trash or debris accumulating in front of the catch basin opening and not allowing waters to flow in.	Remove blocking trash or debris with a rake and clean off the grate.
Grate	Quarterly		Vegetation	Vegetation is growing across and blocking more than 10% of the basin opening.	Remove vegetation.
Catch Basin	Quarterly		Sediments	Sediment or debris in the basin should be kept under 50% of the depth from the bottom of the pipe to the bottom of the basin. Use a long stick or broom handle to poke into sediment and determine depth.	Clean out the catch basin of sediment and debris.
Inlet and Outlet Pipes	Quarterly		Trash & Debris	Trash or debris in the pipes should not be more than 1/5 of its height. Also there should not be any roots or vegetation growing in the pipes.	Clean out the inlet and outlet pipes from trash, debris, or vegetation.
Inlet and Outlet Pipes Joints	Annually		Structural Damage	There should be no cracks wider than 0.5" and longer than 1 foot at the joint of any inlet or outlet pipe. Also, check for evidence of sediment entering the catch basin through the cracks.	Repair cracks or replace the joints. Contact the City for technical guidance.
Grate	Quarterly		Structural Damage	The grate should not have any cracks longer than 2". There should not be multiple cracks. There should be no opening wider than 7/8"	Replace the grate.
Frame	Quarterly		Structural Damage	Ensure that the frame is sitting flush on top of the concrete structure (slab). A separation of more than 3/4" between the frame and the slab should be corrected.	Repair or replace the frame so that it is flush with the slab.
Catch Basin	Annually		Structural Damage	Inspect the walls of the catch basin for cracks wider than 0.5" and longer than 3 feet. Also check for evidence of sediment entering the catch basin through the cracks. Determine whether or not the structure is sound.	Repair or replace the basin. Contact a professional engineer for evaluation.
Catch Basin	Quarterly		Pollution and Fire Hazard	There should be no chemicals such as natural gas, oil, and gasoline in the catch basin. Check for obnoxious color, odor, or oily sludge.	Clean out catch basin. Contact Thurston County Environmental Health if you detect a color, odor, or oily sludge.

Oil/Water Separator (down-turned elbow or "T" in catch basin)	Quarterly		Pollution	Water surface in catch basin has significant sludge, oil, grease, or scum layer covering all or most of the water surface.	Remove catch basin cover and skim off oil layer. Pour oil into disposable container, seal container, wrap securely in newspaper, and contact Thurston County Environmental Health for proper disposal methods. Water surface should be clear of oily layer.
Pipe Elbow	Quarterly		Structural Damage	Top or bottoms of pipe appear to have broken off. Check for any apparent damage and check to see if it's plumb.	Remove the catch basin lid and examine the pipe for damage. If broken, hire a contractor to replace pipe in accordance to approved system design.
Ladder (if applicable)	Annually		Ladder Rungs Unsafe	Ladder is unsafe due to missing rungs, not securely attached to basin wall, misalignment, rust, cracks, or sharp edges.	Replace ladder.
Catch Basin Cover	Annually		Structural Damage	Some catch basins have covers. In this case, check to make sure that the cover is properly placed, not difficult to remove using normal lifting pressure, and the locking mechanism (if applicable) is functioning properly.	Sit cover properly or replace if necessary. If difficult to remove, tap a few times with a heavy sledgehammer to open and then clean lip edges. Replace locking mechanism if necessary.

Comments:

---



---



---



## Conveyance Pipes, Ditches, and Swales

Part of Structure To Check	How Often	Completed (Date/By)	Problem	Conditions to Check For	What to do
Pipes	Annually		Sediment, Debris, & Vegetation	Accumulated sediment should not exceed 20% of the diameter of the pipe. Vegetation should not reduce free movement of water through pipes. Ensure that the protective coating is not damaged or rusted. Dents should not significantly impede flow. Pipe should not have major cracks or tears allowing water to leak out.	Clean out pipes of all sediment and debris. Remove all vegetation so that water flows freely through pipes. Repair or replace pipe.
Open Ditches	Quarterly		Trash & Debris	There should not be any yard waste or litter in the ditch.	Remove trash and debris and dispose of them properly.
Open Ditches	Annually		Sediment Buildup	Accumulated sediment should not exceed 20% of the depth of the ditch.	Clean out ditch of all sediment and debris.
Open Ditches and Swales	Annually		Overgrowth of Vegetation	Check for vegetation (e.g., weedy shrubs or saplings) that reduces the free movement of water through ditches or swales.	Clear blocking vegetation so that water moves freely through the ditches. Grassy vegetation should be left alone.
Open Ditches and Swales	Quarterly		Erosion / Scouring	Check around inlets, outlets, and swale bottoms for signs of erosion. Check slopes for signs of sloughing or settling. Action is needed where eroded damage is over 2" deep and where there is potential for continued erosion.	Eliminate causes of erosion. Stabilize slopes by using the appropriate erosion control procedure (e.g., reinforce with rock, plant grass, and compact soil).
Open Ditches and Swales	Annually		Missing Rocks	Native soil beneath the rock splash pad, check dam, or lining should not be visible.	Replace rocks to design standard.
Swales	Quarterly		Vegetation	Grass cover is sparse and weedy, or areas are overgrown with woody vegetation. Overhanging limbs are shading out the grass.	Aerate soils and re-seed and mulch bare areas. Keep grass less than 8" high. Remove woody growth, re-contour, and re-seed as necessary. Trim back overhanging limbs to allow for more light.
Swales	Quarterly		Homeowner Conversion	Swale has been filled in or blocked by shed, woodpile, shrubbery, etc.	If possible, speak with the homeowner and request that the swale area be restored. Contact the City to report the problem if not rectified voluntarily.
Swales	Annually		Swale does not drain	Water stands in the swale or flow velocity is very slow. Stagnation occurs.	A survey may be needed to check grades. Grades need to be in 1-5% range if possible. If grade is less than 1%, under-drains may need to be installed.

Comments:

---



---

## Control Structures and Flow Restrictors

These types of structures are usually placed out of sight in manholes that could be locked. They typically consist of two pipes, one placed above the other. The lower pipe will typically have a cover and a small hole drilled in it to allow for slow release of water. The upper pipe is usually larger to provide for emergency overflows.

Part of Structure To Check	How Often	Completed (Date/By)	Problem	Conditions to Check For	What to do
Orifice	Quarterly		Trash, Debris, & Sediment Buildup	Check to see if trash or debris is blocking orifice plate. There should be enough space to get the orifice plate open for maintenance.	Remove trash and debris and dispose of property.
Outlet Pipe	Annually		Structural Damage	Open the manhole lid but do not put your head down it. You may need to use a flashlight in order to see down the manhole. While standing above the opening, check to see that the pipe is securely attached to the manhole wall. This "T" type pipe should be in an upright position. Check for rust holes that don't seem part of the design.	If you observe any of the preceding conditions, call the City for technical guidance.
Cleanout Gate	Quarterly		Structural Damage	Ensure that the cleanout gate is in place, watertight, and free of rust. You should be able to open the gate alone. Make sure the pull chain leading to the gate is intact and within reach. Check for trash, debris, sediment, or vegetation that is blocking the plate.	If you observe any of the preceding conditions or can't get the cleanout gate open, call the City for technical guidance.
Overflow Pipe	Quarterly		Obstructions	Trash, debris, sediment, or vegetation should not be blocking the overflow pipe.	Use a long-handled rake or pitchfork to remove all such obstructions. If you can't get the debris cleared, contact the City for technical guidance.

Comments:

---



---



---

## Closed Detention Systems (Pipes, Tanks, & Vaults)

These types of structures are usually underground and are accessed by some kind of manhole.

Part of Structure To Check	How Often	Completed (Date/By)	Problem	Conditions to Check For	What to do
Air Vent in Storage Pipe or Tank	Annually		Plugged Air Vent (small pipe that connects catch basin to storage pipe)	A plugged vent can cause the storage area to collapse. Check to ensure that the end area of vents is free from debris and sediment.	Clean out the vents so that they are free from debris and sediment.
Storage Pipe or Tank	Annually		Debris and Sediment	Too much sediment should not accumulate in the bottom of the pipe or tank. If the pipe or tank is more than 1/4 full of sediment, it should be cleaned.	Remove all sediment and debris from the storage area.
Storage Pipe or Tank	Annually		Joints between tank/pipe section	Check for cracks in the tank or pipe wall or joints in the facility that would allow material to leak into the facility.	Seal all joints and cracks between tank and pipe sections
Storage Pipe or Tank	Annually		Structural damage	Look and see if any part of the tank or pipe is noticeably bent out of shape.	Repair or replace the tank or pipe. You will either need to contact a professional engineer for evaluation or call the City for technical guidance.
Manhole Cover	Quarterly		Missing/Unsafe Manhole covers	Check to ensure that all manhole covers are securely in place. Some covers have locking bolts that may need to be unscrewed.	If a cover is only partially in place, try and slide it into a secure position. If a cover is missing, replace it with a new one.
Manhole	Annually		Unsafe Ladder	Ensure that the ladder along the manhole wall is safe and that there are no missing rungs, misalignment, rust, or cracks. To do this without entering the manhole, you may need a flashlight.	Contact the City for technical guidance.

Comments:

---



---



---

## Catch Basin Inserts

Part of Structure To Check	How Often	Completed (Date/By)	Problem	Conditions to Check For	What to do
Insert	Semi-Annually		Sediment Accumulation	Sediment forms a cap over the insert media and/or the unit.	Remove sediment.
Insert	Semi-Annually		Trash and Debris Accumulation	Trash and debris accumulates in the unit creating a blockage and/or restriction.	Remove trash and debris so that runoff may flow freely.
Insert	Semi-Annually		Oil Removal Performance	The media insert is not removing oil, and the discharge water has a visible sheen.	Contact Insert Company for guidance and/or replace insert.
Insert	Semi-Annually		Water Saturation	Catch basin insert is saturated with water and no longer has the capacity to absorb water.	Remove and replace media.
Insert	Semi-Annually		Oil Saturation	Catch basin insert media is saturated with oil possibly due to a petroleum spill.	Remove and replace media insert. Contact your local hazardous waste regulators for guidance on proper disposal.
Insert	Semi-Annually		Normal Product Life Exceeded	Catch basin insert media has been used beyond the typical average life of the media insert product.	Remove and replace media. Develop a schedule to insure timely replacement of media.

Comments:

---



---



---

## Stormfilter™ (Leaf Compost Filter)

A proprietary device that may have been installed, the Stormfilter™ needs regular maintenance. The suggested maintenance guidelines provided below are not meant to supercede the Manufacturer's Guidelines, but are provided for guidance only. Please refer to the Maintenance Guidelines provided by the manufacturer for the proper maintenance schedule.

Part of Structure To Check	How Often	Completed (Date/By)	Problem	Conditions to Check For	What to do
Vault	Annually		Sediment Accumulation	Sediment depth exceeds 6" in the first chamber of the vault.	Remove sediments.
Media Cartridge	Quarterly		Sediment Accumulation	Sediment depth exceeds 0.25" on the media and is impeding the water flow.	Remove sediments.
Entire Vault	Quarterly		Trash/Debris Accumulation	Trash and/or debris have accumulated on the vault floor.	Remove trash and debris and dispose of properly.
Drain Pipes	Annually		Sediment Accumulation	Drain pipes and/or clean-outs have become full with sediment and/or debris.	Remove debris and sediment.
Piping	Annually		Structural Damage	Pipes have become crushed, corroded, or damaged.	Repair or replace pipes as necessary.
Access Cover	Annually		Structural Damage	The access cover has become damaged, corroded, or deformed and cannot be opened by one person under normal pressure.	Repair or replace cover as necessary.
Entire Vault	Annually		Structural Damage	Cracks are found that are wider than ½" at the joint of any inlet/outlet pipe or there is evidence of soil entering the vault through cracks. The walls, bottom, frame, and/or top slab are damaged.	Replace vault or make repairs so that the vault becomes structurally sound and meets design criteria.
Baffles	Annually		Structural Damage	Baffles corroding, cracking, warping, and/or showing signs of failure.	Repair or replace baffles.
Access Ladder	Annually		Structural Damage	Ladder is corroded or deteriorated, not functioning properly, no longer attached to the wall, or missing rungs.	Repair or replace ladder as necessary.
Compost Media	Semi-Annually		Slow Drain	Drawdown of water through the media takes longer than 1 hour, and/or overflow occurs frequently.	Replace media cartridges.
Filter Cartridges	Semi-Annually		Short Circuiting	Flows do not properly enter the cartridges.	Replace filter cartridges.

Comments:

---



---



---

## Grounds and Landscaping

Part of Structure To Check	How Often	Completed (Date/By)	Problem	Conditions to Check For	What to do
Landscaped Areas	Quarterly		Weeds	Weeds growing out of control in landscaped area.	Pull weeds by hand, if possible, to avoid using chemical weed controls.
Landscaped Areas	Quarterly		Poisonous Plants & Insects	Check for any presence of poison ivy or any other poisonous vegetation or insect nests.	Remove any vegetation or insect nests that are present in landscaped areas.
Landscaped Areas	Quarterly		Litter	There should not be any litter or yard waste in the landscaped areas.	Remove and dispose of properly.
Landscaped Areas	Quarterly		Erosion	Noticeable rills are seen in the landscaped areas.	Identify the cause of erosion and take steps to slow down or disperse the water. Fill in contour and re-seed the area.
Trees & Shrubs	Annually		Damaged Trees	Limbs or parts of trees or shrubs that are split or broken.	Trim trees and shrubs to restore shape. Replace severely damaged trees and shrubs.
Trees & Shrubs	Annually		Damaged Trees	Trees and shrubs that have been blown down or knocked over.	Replant trees or shrubs, inspecting for injury to stem and roots. Replace if necessary.
Trees & Shrubs	Annually		Damaged Trees	Trees and shrubs which are not adequately supported or are leaning over, causing exposure of the roots.	Place stakes and rubber-coated ties around young trees/shrubs for support.

Comments:

---



---



---

## Drywells, French Drains, or Downspouts

Part of Structure To Check	How Often	Completed (Date/By)	Problem	Conditions to Check For	What to do
Downspout	Annually		Overflow	Water overflows from the gutter or downspout during rain.	First try cleaning out the gutter and downspouts. If this doesn't solve the problem, you may need to install a bigger drywell.
Roof	Annually		Moss	Moss and algae are taking over the shadier parts of the shingles.	Disconnect the flexible part of the downspout that leads to the drywell. Then perform moss removal as desired. Pressure wash or use fatty acid solutions instead of highly toxic pesticides or chlorine bleach. Install a zinc strip as a preventative.

Comments:

---



---



---

## ***Appendix F***

# ***Construction Stormwater Pollution Prevention Plan***



Construction Stormwater General Permit

# Stormwater Pollution Prevention Plan (SWPPP)

for  
The Learning Center

Prepared for:  
The Washington State Department of Ecology  
*Northwest Regional Office in Snohomish County*

Permittee / Owner	Developer	Operator / Contractor
970 Elevation Development, LLC.	970 Elevation Development, LLC.	TBD

Mill Creek, Washington

### Certified Erosion and Sediment Control Lead (CESCL)

Name	Organization	Contact Phone Number
TBD	TBD	TBD

### SWPPP Prepared By

Name	Organization	Contact Phone Number
Alexandra Campolongo	Ridgetop Engineering	(970) 663-452

### SWPPP Preparation Date

February 20, 2018

### Project Construction Dates

Activity / Phase	Start Date	End Date
Construction	2018	2019

## Table of Contents

1	Project Information.....	4
1.1	Existing Conditions .....	4
1.2	Proposed Construction Activities.....	4
2	Construction Stormwater Best Management Practices (BMPs) .....	6
2.1	The 13 Elements .....	6
2.1.1	Element 1: Preserve Vegetation / Mark Clearing Limits .....	6
2.1.2	Element 2: Establish Construction Access.....	7
2.1.3	Element 3: Control Flow Rates.....	8
2.1.4	Element 4: Install Sediment Controls .....	9
2.1.5	Element 5: Stabilize Soils .....	10
2.1.6	Element 6: Protect Slopes.....	11
2.1.7	Element 7: Protect Drain Inlets.....	12
2.1.8	Element 8: Stabilize Channels and Outlets .....	13
2.1.9	Element 9: Control Pollutants.....	13
2.1.10	Element 10: Control Dewatering .....	16
2.1.11	Element 11: Maintain BMPs .....	17
2.1.12	Element 12: Manage the Project .....	18
2.1.13	Element 13: Protect Low Impact Development (LID) BMPs.....	19
3	Pollution Prevention Team.....	20
4	Monitoring and Sampling Requirements.....	21
4.1	Site Inspection .....	21
4.2	Stormwater Quality Sampling .....	21
4.2.1	Turbidity Sampling.....	21
4.2.2	pH Sampling.....	23
5	Discharges to 303(d) or Total Maximum Daily Load (TMDL) Waterbodies .....	24
5.1	303(d) Listed Waterbodies .....	24
5.2	TMDL Waterbodies.....	24
6	Reporting and Record Keeping .....	25
6.1	Record Keeping.....	25
6.1.1	Site Log Book .....	25
6.1.2	Records Retention.....	25
6.1.3	Updating the SWPPP .....	25
6.2	Reporting .....	26
6.2.1	Discharge Monitoring Reports.....	26
6.2.2	Notification of Noncompliance .....	26

## List of Tables

Table 1 – Summary of Site Pollutant Constituents .....	4
Table 2 – Pollutants .....	13
Table 3 – pH-Modifying Sources.....	15
Table 4 – Dewatering BMPs .....	16
Table 5 – Management.....	18
Table 6 – BMP Implementation Schedule.....	<b>Error! Bookmark not defined.</b>
Table 7 – Team Information.....	20
Table 8 – Turbidity Sampling Method .....	21
Table 9 – pH Sampling Method .....	23

## List of Appendices

### Appendix/Glossary

---

- A. Site Map
- B. BMP Detail
- C. Correspondence
- D. Site Inspection Form
- E. Construction Stormwater General Permit (CSWGP)
- F. 303(d) List Waterbodies / TMDL Waterbodies Information
- G. Contaminated Site Information
- H. Engineering Calculations

## List of Acronyms and Abbreviations

---

<b>Acronym / Abbreviation</b>	<b>Explanation</b>
<b>303(d)</b>	Section of the Clean Water Act pertaining to Impaired Waterbodies
<b>BFO</b>	Bellingham Field Office of the Department of Ecology
<b>BMP(s)</b>	Best Management Practice(s)
<b>CESCL</b>	Certified Erosion and Sediment Control Lead
<b>CO<sub>2</sub></b>	Carbon Dioxide
<b>CRO</b>	Central Regional Office of the Department of Ecology
<b>CSWGP</b>	Construction Stormwater General Permit
<b>CWA</b>	Clean Water Act
<b>DMR</b>	Discharge Monitoring Report
<b>DO</b>	Dissolved Oxygen
<b>Ecology</b>	Washington State Department of Ecology
<b>EPA</b>	United States Environmental Protection Agency
<b>ERO</b>	Eastern Regional Office of the Department of Ecology
<b>ERTS</b>	Environmental Report Tracking System
<b>ESC</b>	Erosion and Sediment Control
<b>GULD</b>	General Use Level Designation
<b>NPDES</b>	National Pollutant Discharge Elimination System
<b>NTU</b>	Nephelometric Turbidity Units
<b>NWRO</b>	Northwest Regional Office of the Department of Ecology
<b>pH</b>	Power of Hydrogen
<b>RCW</b>	Revised Code of Washington
<b>SPCC</b>	Spill Prevention, Control, and Countermeasure
<b>su</b>	Standard Units
<b>SWMMEW</b>	Stormwater Management Manual for Eastern Washington
<b>SWMMWW</b>	Stormwater Management Manual for Western Washington
<b>SWPPP</b>	Stormwater Pollution Prevention Plan
<b>TESC</b>	Temporary Erosion and Sediment Control
<b>SWRO</b>	Southwest Regional Office of the Department of Ecology
<b>TMDL</b>	Total Maximum Daily Load
<b>VFO</b>	Vancouver Field Office of the Department of Ecology
<b>WAC</b>	Washington Administrative Code
<b>WSDOT</b>	Washington Department of Transportation
<b>WWHM</b>	Western Washington Hydrology Model

# 1 Project Information

Project/Site Name: The Learning Experience  
Street/Location: 17512 Bothel-Everett Hwy  
City: Mill Creek State: WA Zip code: 98012  
Subdivision: Compark Village  
Receiving waterbody: North Creek

## 1.1 Existing Conditions

Total acreage (including support activities such as off-site equipment staging yards, material storage areas, borrow areas).

Total acreage: 5.05 ac  
Disturbed acreage: 1.49 ac  
Existing structures: 2  
Landscape: TBD  
topography:  
Drainage patterns: Site drains to existintg Wetlands  
Existing Vegetation: Deciduous & evergreen trees, shrubs, & grass  
Critical Areas (wetlands, streams, high erosion Wetland risk, steep or difficult to stabilize slopes):

List of known impairments for 303(d) listed or Total Maximum Daily Load (TMDL) for the receiving waterbody: No known impairments.

Table 1 includes a list of suspected and/or known contaminants associated with the construction activity.

**Table 1 – Summary of Site Pollutant Constituents**

Constituent (Pollutant)	Location	Depth	Concentration
No Known Pollutants			

## 1.2 Proposed Construction Activities

Description of site development (example: subdivision):

The proposed development includes demolishing the existing residential building, constructing a new 10,000 SF Learning Center and parking lot, improving existing driveways, utilities, stormwater detention and treatment facilities, and other miscellaneous site improvements.

Description of construction activities (example: site preparation, demolition, excavation):

Demolition of existing structures, erosion and sediment control, site preparation, and excavation.

Description of site drainage including flow from and onto adjacent properties. Must be consistent with Site Map in Appendix A:

Stormwater management for this site will include conveyance via overland sheet flow, channel flow along concrete curb and gutter, and underground pipe, enhanced treatment via City of Mill Creek approved treatment facilities, and detention via an underground detention system.

Description of final stabilization (example: extent of revegetation, paving, landscaping):

Final stabilization will consist of landscaping and paving.

*Contaminated Site Information:*

Proposed activities regarding contaminated soils or groundwater (example: on-site treatment system, authorized sanitary sewer discharge):

No soils will be contaminated.

## **2 Construction Stormwater Best Management Practices (BMPs)**

The SWPPP is a living document reflecting current conditions and changes throughout the life of the project. These changes may be informal (i.e., hand-written notes and deletions). Update the SWPPP when the CESCL has noted a deficiency in BMPs or deviation from original design.

### **2.1 The 13 Elements**

#### **2.1.1 Element 1: Preserve Vegetation / Mark Clearing Limits**

To protect adjacent properties and to reduce the area of soil exposed to construction, the limits of construction will be clearly marked before land-disturbing activities begin. All sensitive areas and their buffers, shall be clearly delineated, both in the field and on the plans. In general, natural vegetation and native topsoil shall be retained in an undisturbed state to the maximum extent possible. The erosion control silt fence will serve as the clearing limits at the property line.

Installation Schedules: TBD

Inspection and Maintenance plan: TBD

Responsible Staff: TBD

### **2.1.2 Element 2: Establish Construction Access**

Construction access or activities occurring on unpaved areas shall be minimized, yet where necessary, access points shall be stabilized to minimize the tracking of sediment onto public roads, and wheel washing, street sweeping, and street cleaning shall be employed to prevent sediment from entering state waters. All wash wastewater shall be controlled on site. The specific BMPs related to establishing construction access that will be used on this project include:

- Stabilized Construction Entrance

Installation Schedules: TBD

Inspection and Maintenance plan: TBD

Responsible Staff: TBD



### **2.1.3 Element 3: Control Flow Rates**

The proposed silt fences will be implemented to control flow rates during construction.

Will you construct stormwater retention and/or detention facilities?

Yes  No

Will you use permanent infiltration ponds or other low impact development (example: rain gardens, bio-retention, porous pavement) to control flow during construction?

Yes  No

Installation Schedules: TBD

Inspection and Maintenance plan: TBD

Responsible Staff: TBD

#### **2.1.4 Element 4: Install Sediment Controls**

All stormwater runoff from disturbed areas shall pass through an appropriate sediment removal BMP before leaving the construction site. The specific BMPs to be used for controlling sediment on this project include:

- Silt Fence
- Slope Protection Blanket
- Storm Drain Inlet Protection
- Materials on Hand may also be applicable

In addition, sediment will be removed from paved areas in and adjacent to construction work areas manually or using mechanical sweepers, as needed, to minimize tracking of sediments on vehicle tires away from the site and to minimize washoff of sediments from adjacent streets in run-off.

Installation Schedules: TBD

Inspection and Maintenance plan: TBD

Responsible Staff: TBD

### 2.1.5 Element 5: Stabilize Soils

Exposed and unworked soils shall be stabilized with the application of effective BMPs to prevent erosion throughout the life of the project. The specific BMPs for soil stabilization that may be used on this project include:

- Temporary and Permanent Seeding
- Mulching
- Early application of gravel base on areas to be paved
- Materials on Hand (BMP C150) may also be applicable.

No soils shall remain exposed and unworked for more than 7 days during the dry season (May 1 to September 30) and 2 days during the wet season (October 1 to April 30). Regardless of the time of year, all soils shall be stabilized at the end of the shift before a holiday or weekend if needed based on weather forecasts.

In general, cut and fill slopes will be stabilized as soon as possible and soil stockpiles will be temporarily covered with plastic sheeting. All stockpiled soils shall be stabilized from erosion, protected with sediment trapping measures, and where possible, be located away from storm drain inlets, waterways, and drainage channels.

#### **West of the Cascade Mountains Crest**

<b>Season</b>	<b>Dates</b>	<b>Number of Days Soils Can be Left Exposed</b>
During the Dry Season	May 1 – September 30	7 days
During the Wet Season	October 1 – April 30	2 days

\*Note: The Central Basin is defined as the portions of Eastern Washington with mean annual precipitation of less than 12 inches.

Soils must be stabilized at the end of the shift before a holiday or weekend if needed based on the weather forecast.

Anticipated project dates: Start date: 2018 End date: 2019

Will you construct during the wet season?

Yes  No

Installation Schedules: TBD

Inspection and Maintenance plan: TBD

Responsible Staff: TBD

## **2.1.6 Element 6: Protect Slopes**

### **West of the Cascade Mountains Crest**

All cut and fill slopes will be designed, constructed, and protected in a manner that minimizes erosion. The following specific BMPs will be used to protect slopes for this project:

- Temporary and Permanent Seeding
- Materials on Hand

Will steep slopes be present at the site during construction?

Yes  No

Installation Schedules: TBD

Inspection and Maintenance plan: TBD

Responsible Staff: TBD

### **2.1.7 Element 7: Protect Drain Inlets**

The following specific BMP will be used to protect drain inlets for this project:

- Storm Drain Inlet Protection

All storm drain inlets and culverts made operable during construction shall be protected to prevent unfiltered or untreated water from entering the drainage conveyance system. However, the first priority is to keep all access roads clean of sediment and keep street wash water separate from entering storm drains until treatment can be provided. Storm Drain Inlet Protection will be implemented for all drainage inlets and culverts that could potentially be impacted by sediment-laden runoff on and near the project site. The following inlet protection measures will be applied on this project:

- Gravel Bag/ Rock Sock

Installation Schedules: TBD

Inspection and Maintenance plan: TBD

Responsible Staff: TBD

### 2.1.8 Element 8: Stabilize Channels and Outlets

Where site runoff is to be conveyed in channels, or discharged to a stream or some other natural drainage point, efforts must be taken to prevent downstream erosion. No BMPs have been prescribed for this element, as the construction stormwater will not be released to channels or outlets

Provide stabilization, including armoring material, adequate to prevent erosion of outlets, adjacent stream banks, slopes, and downstream reaches, will be installed at the outlets of all conveyance systems.

Installation Schedules: TBD

Inspection and Maintenance plan: TBD

Responsible Staff: TBD

### 2.1.9 Element 9: Control Pollutants

The following pollutants are anticipated to be present on-site:

**Table 2 – Pollutants**

Pollutant (List pollutants and source, if applicable)
No known pollutants at this time

All pollutants, including waste materials and demolition debris, that occur onsite shall be handled and disposed of in a manner that does not cause contamination of stormwater. Good housekeeping and preventative measures will be taken to ensure that the site will be kept clean, well organized, and free of debris. If required, BMPs to be implemented to control specific sources of pollutants are discussed below.

Vehicles, construction equipment, and/or petroleum product storage/dispensing:

- All vehicles and equipment will be inspected regularly to detect any leaks or spills, and to identify maintenance needs to prevent leaks or spills.
- Spill prevention measures, such as drip pans, will be used when conducting maintenance and repair of vehicles or equipment.
- In order to perform emergency repairs on site, temporary plastic will be placed beneath and, if raining, over the vehicle.
- Contaminated surfaces shall be cleaned immediately following any discharge or spill incident.

Demolition:

- Dust released from demolished sidewalks, buildings, or structures will be controlled using Dust Control measures.
- Storm drain inlets vulnerable to stormwater discharge carrying dust, soil, or debris will be protected using Storm Drain Inlet Protection.
- Process water and slurry resulting from sawcutting and surfacing operations will be prevented from leaving the site by implementing Sawcutting and Surfacing Pollution Prevention measures.

Concrete and grout:

- Process water and slurry resulting from concrete work will be prevented from leaving the site by implementing Concrete Handling measures.

Sanitary wastewater:

- Portable sanitation facilities will be firmly secured, regularly maintained, and emptied when necessary.

Solid Waste:

- Solid waste will be stored in secure, clearly marked containers.

Other:

- Other BMPs will be administered as necessary to address any additional pollutant sources on site. Installation Schedules: TBD

Inspection and Maintenance plan: TBD

Responsible Staff: TBD

Will maintenance, fueling, and/or repair of heavy equipment and vehicles occur on-site?

Yes  No

List and describe BMPs:

Will wheel wash or tire bath system BMPs be used during construction?

Yes  No

Will pH-modifying sources be present on-site?

Yes  No **If yes, check the source(s).**

**Table 3 – pH-Modifying Sources**

<input checked="" type="checkbox"/>	None
<input type="checkbox"/>	Bulk cement
<input type="checkbox"/>	Cement kiln dust
<input type="checkbox"/>	Fly ash
<input type="checkbox"/>	Other cementitious materials
<input type="checkbox"/>	New concrete washing or curing waters
<input type="checkbox"/>	Waste streams generated from concrete grinding and sawing
<input type="checkbox"/>	Exposed aggregate processes
<input type="checkbox"/>	Dewatering concrete vaults
<input type="checkbox"/>	Concrete pumping and mixer washout waters
<input type="checkbox"/>	Recycled concrete
<input type="checkbox"/>	Recycled concrete stockpiles
<input type="checkbox"/>	Other (i.e., calcium lignosulfate) [please describe:        ]

Concrete trucks must not be washed out onto the ground, or into storm drains, open ditches, streets, or streams. Excess concrete must not be dumped on-site, except in designated concrete washout areas with appropriate BMPs installed.

Will uncontaminated water from water-only based shaft drilling for construction of building, road, and bridge foundations be infiltrated provided the wastewater is managed in a way that prohibits discharge to surface waters?

Yes  No



### 2.1.10 Element 10: Control Dewatering

There will be no dewatering as part of this construction project.

Check treatment of disposal option for dewatering water, if applicable:

**Table 4 – Dewatering BMPs**

<input type="checkbox"/>	Infiltration
<input type="checkbox"/>	Transport off-site in a vehicle (vacuum truck for legal disposal)
<input type="checkbox"/>	Ecology-approved on-site chemical treatment or other suitable treatment technologies
<input type="checkbox"/>	Sanitary or combined sewer discharge with local sewer district approval (last resort)
<input type="checkbox"/>	Use of sedimentation bag with discharge to ditch or swale (small volumes of localized dewatering)

List and describe BMPs: NA

Installation Schedules: NA

Inspection and Maintenance plan: NA

Responsible Staff: NA

### **2.1.11 Element 11: Maintain BMPs**

This section is a list of permit requirements and does not have to be filled out.

All temporary and permanent Erosion and Sediment Control (ESC) BMPs shall be maintained and repaired as needed to ensure continued performance of their intended function.

Maintenance and repair shall be conducted in accordance with each particular BMP specification (see *Volume II of the SWMMWW* or *Chapter 7 of the SWMMEW*).

Visual monitoring of all BMPs installed at the site will be conducted at least once every calendar week and within 24 hours of any stormwater or non-stormwater discharge from the site. If the site becomes inactive and is temporarily stabilized, the inspection frequency may be reduced to once every calendar month.

All temporary ESC BMPs shall be removed within 30 days after final site stabilization is achieved or after the temporary BMPs are no longer needed.

Trapped sediment shall be stabilized on-site or removed. Disturbed soil resulting from removal of either BMPs or vegetation shall be permanently stabilized.

Additionally, protection must be provided for all BMPs installed for the permanent control of stormwater from sediment and compaction. BMPs that are to remain in place following completion of construction shall be examined and restored to full operating condition. If sediment enters these BMPs during construction, the sediment shall be removed and the facility shall be returned to conditions specified in the construction documents.

### 2.1.12 Element 12: Manage the Project

The project will be managed based on the following principles:

- Projects will be phased to the maximum extent practicable and seasonal work limitations will be taken into account.
- Inspection and monitoring:
  - Inspection, maintenance and repair of all BMPs will occur as needed to ensure performance of their intended function.
  - Site inspections and monitoring will be conducted in accordance with Special Condition S4 of the CSWGP. Sampling locations are indicated on the [Site Map](#). Sampling station(s) are located in accordance with applicable requirements of the CSWGP.
- Maintain an updated SWPPP.
  - The SWPPP will be updated, maintained, and implemented in accordance with Special Conditions S3, S4, and S9 of the CSWGP.

As site work progresses the SWPPP will be modified routinely to reflect changing site conditions. The SWPPP will be reviewed monthly to ensure the content is current.

Check all the management BMPs that apply at your site:

**Table 5 – Management**

<input checked="" type="checkbox"/>	Design the project to fit the existing topography, soils, and drainage patterns
<input type="checkbox"/>	Emphasize erosion control rather than sediment control
<input checked="" type="checkbox"/>	Minimize the extent and duration of the area exposed
<input checked="" type="checkbox"/>	Keep runoff velocities low
<input checked="" type="checkbox"/>	Retain sediment on-site
<input checked="" type="checkbox"/>	Thoroughly monitor site and maintain all ESC measures
<input checked="" type="checkbox"/>	Schedule major earthwork during the dry season
<input type="checkbox"/>	Other (please describe)

### **2.1.13 Element 13: Protect Low Impact Development (LID) BMPs**

There are no proposed bioretention or rain garden BMPs on this site. There we will not have to protect low impact development BMPs.

### 3 Pollution Prevention Team

Table 7 – Team Information

<b>Title</b>	<b>Name(s)</b>	<b>Phone Number</b>
<b>Certified Erosion and Sediment Control Lead (CESCL)</b>	TBD	TBD
<b>Resident Engineer</b>	TBD	TBD
<b>Emergency Ecology Contact</b>	TBD	TBD
<b>Emergency Permittee/ Owner Contact</b>	TBD	TBD
<b>Non-Emergency Owner Contact</b>	TBD	TBD
<b>Monitoring Personnel</b>	TBD	TBD
<b>Ecology Regional Office</b>	Northwestern Regional Office in Snohomish County	425-649-7000

## 4 Monitoring and Sampling Requirements

Monitoring includes visual inspection, sampling for water quality parameters of concern, and documentation of the inspection and sampling findings in a site log book. A site log book will be maintained for all on-site construction activities and will include:

- A record of the implementation of the SWPPP and other permit requirements
- Site inspections
- Stormwater sampling data

File a blank form under Appendix D.

The site log book must be maintained on-site within reasonable access to the site and be made available upon request to Ecology or the local jurisdiction.

Numeric effluent limits may be required for certain discharges to 303(d) listed waterbodies. See CSWGP Special Condition S8 and Section 5 of this template.

### 4.1 Site Inspection

Site inspections will be conducted at least once every calendar week and within 24 hours following any discharge from the site. For sites that are temporarily stabilized and inactive, the required frequency is reduced to once per calendar month.

The discharge point(s) are indicated on the [Site Map](#) (see Appendix A) and in accordance with the applicable requirements of the CSWGP.

### 4.2 Stormwater Quality Sampling

#### 4.2.1 Turbidity Sampling

Requirements include calibrated turbidity meter or transparency tube to sample site discharges for compliance with the CSWGP. Sampling will be conducted at all discharge points at least once per calendar week.

Method for sampling turbidity:

Check the analysis method you will use:

**Table 8 – Turbidity Sampling Method**

<input checked="" type="checkbox"/>	Turbidity Meter/Turbidimeter (required for disturbances 5 acres or greater in size)
<input type="checkbox"/>	Transparency Tube (option for disturbances less than 1 acre and up to 5 acres in size)

The benchmark for turbidity value is 25 nephelometric turbidity units (NTU) and a transparency less than 33 centimeters.

If the discharge's turbidity is 26 to 249 NTU or the transparency is less than 33 cm but equal to or greater than 6 cm, the following steps will be conducted:

1. Review the SWPPP for compliance with Special Condition S9. Make appropriate revisions within 7 days of the date the discharge exceeded the benchmark.
2. Immediately begin the process to fully implement and maintain appropriate source control and/or treatment BMPs as soon as possible. Address the problems within 10 days of the date the discharge exceeded the benchmark. If installation of necessary treatment BMPs is not feasible within 10 days, Ecology may approve additional time when the Permittee requests an extension within the initial 10-day response period.
3. Document BMP implementation and maintenance in the site log book.

If the turbidity exceeds 250 NTU or the transparency is 6 cm or less at any time, the following steps will be conducted:

1. Telephone or submit an electronic report to the applicable Ecology Region's Environmental Report Tracking System (ERTS) within 24 hours.
  - **Central Region** (Benton, Chelan, Douglas, Kittitas, Klickitat, Okanogan, Yakima): (509) 575-2490 or [http://www.ecy.wa.gov/programs/spills/forms/nerets\\_online/CRO\\_nerets\\_online.html](http://www.ecy.wa.gov/programs/spills/forms/nerets_online/CRO_nerets_online.html)
  - **Eastern Region** (Adams, Asotin, Columbia, Ferry, Franklin, Garfield, Grant, Lincoln, Pend Oreille, Spokane, Stevens, Walla Walla, Whitman): (509) 329-3400 or [http://www.ecy.wa.gov/programs/spills/forms/nerets\\_online/ERO\\_nerets\\_online.html](http://www.ecy.wa.gov/programs/spills/forms/nerets_online/ERO_nerets_online.html)
  - **Northwest Region** (King, Kitsap, Island, San Juan, Skagit, Snohomish, Whatcom): (425) 649-7000 or [http://www.ecy.wa.gov/programs/spills/forms/nerets\\_online/NWRO\\_nerets\\_online.html](http://www.ecy.wa.gov/programs/spills/forms/nerets_online/NWRO_nerets_online.html)
  - **Southwest Region** (Clallam, Clark, Cowlitz, Grays Harbor, Jefferson, Lewis, Mason, Pacific, Pierce, Skamania, Thurston, Wahkiakum,): (360) 407-6300 or [http://www.ecy.wa.gov/programs/spills/forms/nerets\\_online/SWRO\\_nerets\\_online.html](http://www.ecy.wa.gov/programs/spills/forms/nerets_online/SWRO_nerets_online.html)
2. Immediately begin the process to fully implement and maintain appropriate source control and/or treatment BMPs as soon as possible. Address the problems within 10 days of the date the discharge exceeded the benchmark. If installation of necessary treatment BMPs is not feasible within 10 days, Ecology may approve additional time when the Permittee requests an extension within the initial 10-day response period
3. Document BMP implementation and maintenance in the site log book.
4. Continue to sample discharges daily until one of the following is true:
  - Turbidity is 25 NTU (or lower).
  - Transparency is 33 cm (or greater).
  - Compliance with the water quality limit for turbidity is achieved.
    - 1 - 5 NTU over background turbidity, if background is less than 50 NTU
    - 1% - 10% over background turbidity, if background is 50 NTU or greater
  - The discharge stops or is eliminated.

### 4.2.2 pH Sampling

pH monitoring is required for “Significant concrete work” (i.e., greater than 1000 cubic yards poured concrete over the life of the project). The use of recycled concrete or engineered soils (soil amendments including but not limited to Portland cement-treated base [CTB], cement kiln dust [CKD] or fly ash) also requires pH monitoring.

For significant concrete work, pH sampling will start the first day concrete is poured and continue until it is cured, typically three (3) weeks after the last pour.

For engineered soils and recycled concrete, pH sampling begins when engineered soils or recycled concrete are first exposed to precipitation and continues until the area is fully stabilized.

If the measured pH is 8.5 or greater, the following measures will be taken:

1. Prevent high pH water from entering storm sewer systems or surface water.
2. Adjust or neutralize the high pH water to the range of 6.5 to 8.5 su using appropriate technology such as carbon dioxide (CO<sub>2</sub>) sparging (liquid or dry ice).
3. Written approval will be obtained from Ecology prior to the use of chemical treatment other than CO<sub>2</sub> sparging or dry ice.

Method for sampling pH:

**Table 9 – pH Sampling Method**

<input type="checkbox"/>	pH meter
<input checked="" type="checkbox"/>	pH test kit
<input type="checkbox"/>	Wide range pH indicator paper



## 5 Discharges to 303(d) or Total Maximum Daily Load (TMDL) Waterbodies

### 5.1 303(d) Listed Waterbodies

Circle the applicable answer, if necessary:

Is the receiving water 303(d) (Category 5) listed for turbidity, fine sediment, phosphorus, or pH?

Yes  No

### 5.2 TMDL Waterbodies

Waste Load Allocation for CWSGP discharges:

NA

Discharges to TMDL receiving waterbodies will meet in-stream water quality criteria at the point of discharge.

The Construction Stormwater General Permit Proposed New Discharge to an Impaired Water Body form is included in Appendix F.

## **6 Reporting and Record Keeping**

### **6.1 Record Keeping**

#### **6.1.1 Site Log Book**

A site log book will be maintained for all on-site construction activities and will include:

- A record of the implementation of the SWPPP and other permit requirements
- Site inspections
- Sample logs

#### **6.1.2 Records Retention**

Records will be retained during the life of the project and for a minimum of three (3) years following the termination of permit coverage in accordance with Special Condition S5.C of the CSWGP.

Permit documentation to be retained on-site:

- CSWGP
- Permit Coverage Letter
- SWPPP
- Site Log Book

Permit documentation will be provided within 14 days of receipt of a written request from Ecology. A copy of the SWPPP or access to the SWPPP will be provided to the public when requested in writing in accordance with Special Condition S5.G.2.b of the CSWGP.

#### **6.1.3 Updating the SWPPP**

The SWPPP will be modified if:

- Found ineffective in eliminating or significantly minimizing pollutants in stormwater discharges from the site.
- There is a change in design, construction, operation, or maintenance at the construction site that has, or could have, a significant effect on the discharge of pollutants to waters of the State.

The SWPPP will be modified within seven (7) days if inspection(s) or investigation(s) determine additional or modified BMPs are necessary for compliance. An updated timeline for BMP implementation will be prepared.

## 6.2 Reporting

### 6.2.1 Discharge Monitoring Reports

**Cumulative soil disturbance is one (1) acre or larger; therefore,** Discharge Monitoring Reports (DMRs) will be submitted to Ecology monthly. If there was no discharge during a given monitoring period the DMR will be submitted as required, reporting “No Discharge”. The DMR due date is fifteen (15) days following the end of each calendar month.

DMRs will be reported online through Ecology’s WQWebDMR System.

To sign up for WQWebDMR go to:

<http://www.ecy.wa.gov/programs/wq/permits/paris/webdmr.html>

### 6.2.2 Notification of Noncompliance

If any of the terms and conditions of the permit is not met, and the resulting noncompliance may cause a threat to human health or the environment, the following actions will be taken:

1. Ecology will be notified within 24-hours of the failure to comply by calling the applicable Regional office ERTS phone number (Regional office numbers listed below).
2. Immediate action will be taken to prevent the discharge/pollution or otherwise stop or correct the noncompliance. If applicable, sampling and analysis of any noncompliance will be repeated immediately and the results submitted to Ecology within five (5) days of becoming aware of the violation.
3. A detailed written report describing the noncompliance will be submitted to Ecology within five (5) days, unless requested earlier by Ecology.

Specific information to be included in the noncompliance report is found in Special Condition S5.F.3 of the CSWGP.

Anytime turbidity sampling indicates turbidity is 250 NTUs or greater, or water transparency is 6 cm or less, the Ecology Regional office will be notified by phone within 24 hours of analysis as required by Special Condition S5.A of the CSWGP.

- **Central Region** at (509) 575-2490 for Benton, Chelan, Douglas, Kittitas, Klickitat, Okanogan, or Yakima County
- **Eastern Region** at (509) 329-3400 for Adams, Asotin, Columbia, Ferry, Franklin, Garfield, Grant, Lincoln, Pend Oreille, Spokane, Stevens, Walla Walla, or Whitman County
- **Northwest Region** at (425) 649-7000 for Island, King, Kitsap, San Juan, Skagit, Snohomish, or Whatcom County

- **Southwest Region** at (360) 407-6300 for Clallam, Clark, Cowlitz, Grays Harbor, Jefferson, Lewis, Mason, Pacific, Pierce, Skamania, Thurston, or Wahkiakum

Include the following information:

1. Your name and / Phone number
2. Permit number
3. City / County of project
4. Sample results
5. Date / Time of call
6. Date / Time of sample
7. Project name

In accordance with Special Condition S4.D.5.b of the CSWGP, the Ecology Regional office will be notified if chemical treatment other than CO<sub>2</sub> sparging is planned for adjustment of high pH water.

### A. Site Map

The site map must meet the requirements of Special Condition S9.E of the CSWGP

### B. BMP Detail

Insert BMPs specification sheets here.

Download BMPs from the Ecology Construction Stormwater website at:

<http://www.ecy.wa.gov/programs/wq/stormwater/construction/index.html>

Select Resources and Guidance to find the links to the Stormwater Manuals.

### C. Correspondence

Ecology

EPA

Local Government

### D. Site Inspection Form

Create your own or download Ecology's template:

<http://www.ecy.wa.gov/programs/wq/stormwater/construction/index.html>

Select Permit, Forms and Application to find the link to the Construction Stormwater Site Inspection Form.

### E. Construction Stormwater General Permit (CSWGP)

Download the CSWGP:

<http://www.ecy.wa.gov/programs/wq/stormwater/construction/index.html>

### F. 303(d) List Waterbodies / TMDL Waterbodies Information

Proposed New Discharge to an Impaired Water Body form

SWPPP Addendum addressing impairment

### G. Contaminated Site Information

Administrative Order

Sanitary Discharge Permit

Soil Management Plan

Soil and Groundwater Reports

Maps and Figures Depicting Contamination

### H. Engineering Calculations

# ***Appendix A***

## ***Figures***

*Figure 1*

# **Temporary Erosion and Sediment Control Plan**

**LEGEND**

- EX. CONTOUR
- LIMITS OF DISTURBANCE
- PROPERTY LINE

**EROSION DETAILS**

- SILT FENCE
- GRAVEL BAG/ROCK SOCK
- CONCRETE WASHOUT
- CONSTRUCTION EXIT

**ACREAGE SUMMARY (IN ACRES)**



SITE AREA	5.05 AC±
ON-SITE DISTURBED AREA	1.26 AC±
OFF-SITE DISTURBED AREA	0.23 AC±
TOTAL DISTURBED AREA	1.49 AC±

**SEEDING NOTE:**


TEMPORARY SEEDING - WITHIN 14 DAYS AFTER CONSTRUCTION ACTIVITY CEASES ON ANY PARTICULAR AREA, ALL DISTURBED GROUND WHERE THERE WILL NOT BE CONSTRUCTION FOR LONGER THAN 21 DAYS MUST BE SEEDED WITH FAST-GERMINATING TEMPORARY SEED AND PROTECTED WITH MULCH.

PERMANENT SEEDING - ALL AREAS AT FINAL GRADE MUST BE SEEDED WITHIN 7 DAYS AFTER COMPLETION OF THE MAJOR CONSTRUCTION ACTIVITY.

CONTRACTOR SHALL ADHERE TO BMP 15.13 OF THE 2012 SWMMWV, VOLUME V. STRIP TOPSOIL AND STOCKPILE ONSITE, TO BE REAPPLIED TO OTHER PORTIONS OF THE SITE, TO THE EXTENT FEASIBLE. ENSURE SOIL QUALITY OF STOCKPILED SOILS, AS WELL AS IMPORTED TOPSOILS, MEET THE REQUIREMENTS OF BMP 15.13.







**LEGEND**

- EX. CONTOUR
- PROPOSED CONTOUR
- LIMITS OF DISTURBANCE
- LIMITS OF CONSTRUCTION
- PROPERTY LINE
- STD DUTY CONCRETE
- STD DUTY ASPHALT
- SIDEWALK

**EROSION DETAILS**

- SILT FENCE
  - GRAVEL BAG/ROCK SOCK
  - CONCRETE WASHOUT
  - CONSTRUCTION EXIT
  - SLOPE PROTECTION BLANKET
  - PROPOSED LANDSCAPING\*
  - PLAYGROUND AREA
- \* REFER TO LANDSCAPING PLANS BY OTHERS FOR EXACT TYPE OF PROPOSED LANDSCAPING.

**ACREAGE SUMMARY (IN ACRES)**

SITE AREA	5.05 AC±
ON-SITE DISTURBED AREA	1.26 AC±
OFF-SITE DISTURBED AREA	0.23 AC±
TOTAL DISTURBED AREA	1.49 AC±

**SEEDING NOTE:**

TEMPORARY SEEDING - WITHIN 14 DAYS AFTER CONSTRUCTION ACTIVITY CEASES ON ANY PARTICULAR AREA, ALL DISTURBED GROUND WHERE THERE WILL NOT BE CONSTRUCTION FOR LONGER THAN 21 DAYS MUST BE SEEDED WITH FAST-GERMINATING TEMPORARY SEED AND PROTECTED WITH MULCH.

PERMANENT SEEDING - ALL AREAS AT FINAL GRADE MUST BE SEEDED WITHIN 7 DAYS AFTER COMPLETION OF THE MAJOR CONSTRUCTION ACTIVITY.







Figure 2


***Erosion and Sediment Control Details***






CATCH BASIN INLET PROTECTION

1




CONSTRUCTION ENTRANCE

2




SILT FENCE

3




EROSION CONTROL BLANKET

4



CONCRETE WASHOUT

5



Know what's below.  
Call before you dig.



## ***Appendix B***

# ***Standards and Specifications for Best Management Practices***

The following pages are site specific Standards and Specifications for Best Management Practices (BMPs) taken directly from the City of Mill Creek's SWMMWW. The contractor shall reference these standards when constructing the stie temporary erosion and sediment control BMPs.

## Chapter 4 - Standards and Specifications for Best Management Practices

---

Best Management Practices (BMPs) are defined as schedules of activities, prohibitions of practices, maintenance procedures, and structural and/or managerial practices, that when used singly or in combination, prevent or reduce the release of pollutants to waters of Washington State. This chapter contains standards and specifications for temporary BMPs to be used as applicable during the construction phase of a project.

**Section 4.1** contains the standards and specifications for Source Control BMPs.

**Section 4.2** contains the standards and specifications for Runoff Conveyance and Treatment BMPs.

The standards for each individual BMP are divided into four sections:

1. Purpose
2. Conditions of Use
3. Design and Installation Specifications
4. Maintenance Standards

Note that the “Conditions of Use” always refers to site conditions. As site conditions change, BMPs must be changed to remain in compliance.

Information on streambank stabilization is available in the *Integrated Streambank Protection Guidelines*, Washington State Department of Fish and Wildlife, 2000.

## 4.1 Source Control BMPs

### BMP C101: Preserving Natural Vegetation

#### *Purpose*

The purpose of preserving natural vegetation is to reduce erosion wherever practicable. Limiting site disturbance is the single most effective method for reducing erosion. For example, conifers can hold up to about 50 percent of all rain that falls during a storm. Up to 20-30 percent of this rain may never reach the ground but is taken up by the tree or evaporates. Another benefit is that the rain held in the tree can be released slowly to the ground after the storm.

#### *Conditions of Use*

- Natural vegetation should be preserved on steep slopes, near perennial and intermittent watercourses or swales, and on building sites in wooded areas.
- As required by local governments.

#### *Design and Installation Specifications*

Natural vegetation can be preserved in natural clumps or as individual trees, shrubs and vines.

The preservation of individual plants is more difficult because heavy equipment is generally used to remove unwanted vegetation. The points to remember when attempting to save individual plants are:

- Is the plant worth saving? Consider the location, species, size, age, vigor, and the work involved. Local governments may also have ordinances to save natural vegetation and trees.
- Fence or clearly mark areas around trees that are to be saved. It is preferable to keep ground disturbance away from the trees at least as far out as the dripline.

Plants need protection from three kinds of injuries:

- *Construction Equipment* - This injury can be above or below the ground level. Damage results from scarring, cutting of roots, and compaction of the soil. Placing a fenced buffer zone around plants to be saved prior to construction can prevent construction equipment injuries.
- *Grade Changes* - Changing the natural ground level will alter grades, which affects the plant's ability to obtain the necessary air, water, and minerals. Minor fills usually do not cause problems although sensitivity between species does vary and should be checked. Trees can tolerate fill of 6 inches or less. For shrubs and other plants, the fill should be less.

When there are major changes in grade, it may become necessary to supply air to the roots of plants. This can be done by placing a layer of gravel and a tile system over the roots before the fill is made. A tile

system protects a tree from a raised grade. The tile system should be laid out on the original grade leading from a dry well around the tree trunk. The system should then be covered with small stones to allow air to circulate over the root area.

Lowering the natural ground level can seriously damage trees and shrubs. The highest percentage of the plant roots are in the upper 12 inches of the soil and cuts of only 2-3 inches can cause serious injury. To protect the roots it may be necessary to terrace the immediate area around the plants to be saved. If roots are exposed, construction of retaining walls may be needed to keep the soil in place. Plants can also be preserved by leaving them on an undisturbed, gently sloping mound. To increase the chances for survival, it is best to limit grade changes and other soil disturbances to areas outside the dripline of the plant.

- *Excavations* - Protect trees and other plants when excavating for drainfields, power, water, and sewer lines. Where possible, the trenches should be routed around trees and large shrubs. When this is not possible, it is best to tunnel under them. This can be done with hand tools or with power augers. If it is not possible to route the trench around plants to be saved, then the following should be observed:

Cut as few roots as possible. When you have to cut, cut clean. Paint cut root ends with a wood dressing like asphalt base paint.

Backfill the trench as soon as possible.

Tunnel beneath root systems as close to the center of the main trunk to preserve most of the important feeder roots.

Some problems that can be encountered with a few specific trees are:

- Maple, Dogwood, Red alder, Western hemlock, Western red cedar, and Douglas fir do not readily adjust to changes in environment and special care should be taken to protect these trees.
- The windthrow hazard of Pacific silver fir and madronna is high, while that of Western hemlock is moderate. The danger of windthrow increases where dense stands have been thinned. Other species (unless they are on shallow, wet soils less than 20 inches deep) have a low windthrow hazard.
- Cottonwoods, maples, and willows have water-seeking roots. These can cause trouble in sewer lines and infiltration fields. On the other hand, they thrive in high moisture conditions that other trees would not.
- Thinning operations in pure or mixed stands of Grand fir, Pacific silver fir, Noble fir, Sitka spruce, Western red cedar, Western hemlock,

Pacific dogwood, and Red alder can cause serious disease problems. Disease can become established through damaged limbs, trunks, roots, and freshly cut stumps. Diseased and weakened trees are also susceptible to insect attack.

***Maintenance  
Standards***

- Inspect flagged and/or fenced areas regularly to make sure flagging or fencing has not been removed or damaged. If the flagging or fencing has been damaged or visibility reduced, it shall be repaired or replaced immediately and visibility restored.
- If tree roots have been exposed or injured, “prune” cleanly with an appropriate pruning saw or loppers directly above the damaged roots and recover with native soils. Treatment of sap flowing trees (fir, hemlock, pine, soft maples) is not advised as sap forms a natural healing barrier.



## **BMP C102: Buffer Zones**

<b><i>Purpose</i></b>	An undisturbed area or strip of natural vegetation or an established suitable planting that will provide a living filter to reduce soil erosion and runoff velocities.
<b><i>Conditions of Use</i></b>	<p>Natural buffer zones are used along streams, wetlands and other bodies of water that need protection from erosion and sedimentation. Vegetative buffer zones can be used to protect natural swales and can be incorporated into the natural landscaping of an area.</p> <p>Critical-areas buffer zones should not be used as sediment treatment areas. These areas shall remain completely undisturbed. The local permitting authority may expand the buffer widths temporarily to allow the use of the expanded area for removal of sediment.</p>
<b><i>Design and Installation Specifications</i></b>	<ul style="list-style-type: none"><li>• Preserving natural vegetation or plantings in clumps, blocks, or strips is generally the easiest and most successful method.</li><li>• Leave all unstable steep slopes in natural vegetation.</li><li>• Mark clearing limits and keep all equipment and construction debris out of the natural areas. Steel construction fencing is the most effective method in protecting sensitive areas and buffers. Alternatively, wire-backed silt fence on steel posts is marginally effective. Flagging alone is typically not effective.</li><li>• Keep all excavations outside the dripline of trees and shrubs.</li><li>• Do not push debris or extra soil into the buffer zone area because it will cause damage from burying and smothering.</li><li>• Vegetative buffer zones for streams, lakes or other waterways shall be established by the local permitting authority or other state or federal permits or approvals.</li></ul>
<b><i>Maintenance Standards</i></b>	<ul style="list-style-type: none"><li>• Inspect the area frequently to make sure flagging remains in place and the area remains undisturbed.</li></ul>

## **BMP C103: High Visibility Plastic or Metal Fence**

***Purpose*** Fencing is intended to: (1) restrict clearing to approved limits; (2) prevent disturbance of sensitive areas, their buffers, and other areas required to be left undisturbed; (3) limit construction traffic to designated construction entrances or roads; and, (4) protect areas where marking with survey tape may not provide adequate protection.

***Conditions of Use*** To establish clearing limits, plastic or metal fence may be used:

- At the boundary of sensitive areas, their buffers, and other areas required to be left uncleared.
- As necessary to control vehicle access to and on the site.

***Design and  
Installation  
Specifications***

- High visibility plastic fence shall be composed of a high-density polyethylene material and shall be at least four feet in height. Posts for the fencing shall be steel or wood and placed every 6 feet on center (maximum) or as needed to ensure rigidity. The fencing shall be fastened to the post every six inches with a polyethylene tie. On long continuous lengths of fencing, a tension wire or rope shall be used as a top stringer to prevent sagging between posts. The fence color shall be high visibility orange. The fence tensile strength shall be 360 lbs./ft. using the ASTM D4595 testing method.
- Metal fences shall be designed and installed according to the manufacturer's specifications.
- Metal fences shall be at least 3 feet high and must be highly visible.
- Fences shall not be wired or stapled to trees.

***Maintenance  
Standards***

- If the fence has been damaged or visibility reduced, it shall be repaired or replaced immediately and visibility restored.

## BMP C104: Stake and Wire Fence

**Purpose** Fencing is intended to: (1) restrict clearing to approved limits; (2) prevent disturbance of sensitive areas, their buffers, and other areas required to be left undisturbed; (3) limit construction traffic to designated construction entrances or roads; and, (4) protect any areas where marking with survey tape may not provide adequate protection.

**Conditions of Use** To establish clearing limits, stake and wire fence may be used:

- At the boundary of sensitive areas, their buffers, and other areas required to be left uncleared.
- As necessary, to control vehicle access to and on the site.

**Design and  
Installation  
Specifications**

- See Figure 4.1 for details.
- More substantial fencing shall be used if the fence does not prevent encroachment into those areas that are not to be disturbed.

**Maintenance  
Standards**

- If the fence has been damaged or visibility reduced, it shall be repaired or replaced immediately and visibility restored.




Figure 4.1 – Stake and Wire Fence

## **BMP C105: Stabilized Construction Entrance**

**Purpose** Construction entrances are stabilized to reduce the amount of sediment transported onto paved roads by vehicles or equipment by constructing a stabilized pad of quarry spalls at entrances to construction sites.

**Conditions of Use** Construction entrances shall be stabilized wherever traffic will be leaving a construction site and traveling on paved roads or other paved areas within 1,000 feet of the site.

On large commercial, highway, and road projects, the designer should include enough extra materials in the contract to allow for additional stabilized entrances not shown in the initial Construction SWPPP. It is difficult to determine exactly where access to these projects will take place; additional materials will enable the contractor to install them where needed.

### **Design and Installation Specifications**


- See Figure 4.2 for details. Note: the 100' minimum length of the entrance shall be reduced to the maximum practicable size when the size or configuration of the site does not allow the full length (100').
- A separation geotextile shall be placed under the spalls to prevent fine sediment from pumping up into the rock pad. The geotextile shall meet the following standards:

Grab Tensile Strength (ASTM D4751)	200 psi min.
Grab Tensile Elongation (ASTM D4632)	30% max.
Mullen Burst Strength (ASTM D3786-80a)	400 psi min.
AOS (ASTM D4751)	20-45 (U.S. standard sieve size)

- Consider early installation of the first lift of asphalt in areas that will paved; this can be used as a stabilized entrance. Also consider the installation of excess concrete as a stabilized entrance. During large concrete pours, excess concrete is often available for this purpose.
- Hog fuel (wood-based mulch) may be substituted for or combined with quarry spalls in areas that will not be used for permanent roads. Hog fuel is generally less effective at stabilizing construction entrances and should be used only at sites where the amount of traffic is very limited. Hog fuel is not recommended for entrance stabilization in urban areas. The effectiveness of hog fuel is highly variable and it generally requires more maintenance than quarry spalls. The inspector may at any time require the use of quarry spalls if the hog fuel is not preventing sediment from being tracked onto pavement or if the hog fuel is being carried onto pavement. Hog fuel is prohibited in permanent roadbeds because organics in the subgrade soils cause degradation of the subgrade support over time.
- Fencing (see BMPs C103 and C104) shall be installed as necessary to restrict traffic to the construction entrance.

## ***Maintenance Standards***

- Whenever possible, the entrance shall be constructed on a firm, compacted subgrade. This can substantially increase the effectiveness of the pad and reduce the need for maintenance.
- Quarry spalls (or hog fuel) shall be added if the pad is no longer in accordance with the specifications.
- If the entrance is not preventing sediment from being tracked onto pavement, then alternative measures to keep the streets free of sediment shall be used. This may include street sweeping, an increase in the dimensions of the entrance, or the installation of a wheel wash.
- Any sediment that is tracked onto pavement shall be removed by shoveling or street sweeping. The sediment collected by sweeping shall be removed or stabilized on site. The pavement shall not be cleaned by washing down the street, except when sweeping is ineffective and there is a threat to public safety. If it is necessary to wash the streets, the construction of a small sump shall be considered. The sediment would then be washed into the sump where it can be controlled.
- Any quarry spalls that are loosened from the pad, which end up on the roadway shall be removed immediately.
- If vehicles are entering or exiting the site at points other than the construction entrance(s), fencing (see BMPs C103 and C104) shall be installed to control traffic.
- Upon project completion and site stabilization, all construction accesses intended as permanent access for maintenance shall be permanently stabilized.



**Figure 4.2 – Stabilized Construction Entrance**

## **BMP C107: Construction Road/Parking Area Stabilization**

### ***Purpose***

Stabilizing subdivision roads, parking areas, and other onsite vehicle transportation routes immediately after grading reduces erosion caused by construction traffic or runoff.

### ***Conditions of Use***

- Roads or parking areas shall be stabilized wherever they are constructed, whether permanent or temporary, for use by construction traffic.
- Fencing (see BMPs C103 and C104) shall be installed, if necessary, to limit the access of vehicles to only those roads and parking areas that are stabilized.

### ***Design and Installation Specifications***

- On areas that will receive asphalt as part of the project, install the first lift as soon as possible.
- A 6-inch depth of 2- to 4-inch crushed rock, gravel base, or crushed surfacing base course shall be applied immediately after grading or utility installation. A 4-inch course of asphalt treated base (ATB) may also be used, or the road/parking area may be paved. It may also be possible to use cement or calcium chloride for soil stabilization. If cement or cement kiln dust is used for roadbase stabilization, pH monitoring and BMPs are necessary to evaluate and minimize the effects on stormwater. If the area will not be used for permanent roads, parking areas, or structures, a 6-inch depth of hog fuel may also be used, but this is likely to require more maintenance. Whenever possible, construction roads and parking areas shall be placed on a firm, compacted subgrade.
- Temporary road gradients shall not exceed 15 percent. Roadways shall be carefully graded to drain. Drainage ditches shall be provided on each side of the roadway in the case of a crowned section, or on one side in the case of a super-elevated section. Drainage ditches shall be directed to a sediment control BMP.
- Rather than relying on ditches, it may also be possible to grade the road so that runoff sheet-flows into a heavily vegetated area with a well-developed topsoil. Landscaped areas are not adequate. If this area has at least 50 feet of vegetation, then it is generally preferable to use the vegetation to treat runoff, rather than a sediment pond or trap. The 50 feet shall not include wetlands. If runoff is allowed to sheetflow through adjacent vegetated areas, it is vital to design the roadways and parking areas so that no concentrated runoff is created.

### ***Maintenance Standards***

- Storm drain inlets shall be protected to prevent sediment-laden water entering the storm drain system (see BMP C220).
- Inspect stabilized areas regularly, especially after large storm events.
- Crushed rock, gravel base, hog fuel, etc. shall be added as required to maintain a stable driving surface and to stabilize any areas that have eroded.
- Following construction, these areas shall be restored to pre-construction condition or better to prevent future erosion.

## **BMP C120: Temporary and Permanent Seeding**

### ***Purpose***

Seeding is intended to reduce erosion by stabilizing exposed soils. A well-established vegetative cover is one of the most effective methods of reducing erosion.

### ***Conditions of Use***

- Seeding may be used throughout the project on disturbed areas that have reached final grade or that will remain unworked for more than 30 days.
- Channels that will be vegetated should be installed before major earthwork and hydroseeded with a Bonded Fiber Matrix. The vegetation should be well established (i.e., 75 percent cover) before water is allowed to flow in the ditch. With channels that will have high flows, erosion control blankets should be installed over the hydroseed. If vegetation cannot be established from seed before water is allowed in the ditch, sod should be installed in the bottom of the ditch over hydromulch and blankets.
- Retention/detention ponds should be seeded as required.
- Mulch is required at all times because it protects seeds from heat, moisture loss, and transport due to runoff.
- All disturbed areas shall be reviewed in late August to early September and all seeding should be completed by the end of September. Otherwise, vegetation will not establish itself enough to provide more than average protection.
- At final site stabilization, all disturbed areas not otherwise vegetated or stabilized shall be seeded and mulched. Final stabilization means the completion of all soil disturbing activities at the site and the establishment of a permanent vegetative cover, or equivalent permanent stabilization measures (such as pavement, riprap, gabions or geotextiles) which will prevent erosion.

### ***Design and Installation Specifications***

- Seeding should be done during those seasons most conducive to growth and will vary with the climate conditions of the region. Local experience should be used to determine the appropriate seeding periods.
- The optimum seeding windows for western Washington are April 1 through June 30 and September 1 through October 1. Seeding that occurs between July 1 and August 30 will require irrigation until 75 percent grass cover is established. Seeding that occurs between October 1 and March 30 will require a mulch or plastic cover until 75 percent grass cover is established.
- To prevent seed from being washed away, confirm that all required surface water control measures have been installed.

- The seedbed should be firm and rough. All soil should be roughened no matter what the slope. If compaction is required for engineering purposes, slopes must be track walked before seeding. Backblading or smoothing of slopes greater than 4:1 is not allowed if they are to be seeded.
- New and more effective restoration-based landscape practices rely on deeper incorporation than that provided by a simple single-pass rototilling treatment. Wherever practical the subgrade should be initially ripped to improve long-term permeability, infiltration, and water inflow qualities. At a minimum, permanent areas shall use soil amendments to achieve organic matter and permeability performance defined in engineered soil/landscape systems. For systems that are deeper than 8 inches the rototilling process should be done in multiple lifts, or the prepared soil system shall be prepared properly and then placed to achieve the specified depth.
- Organic matter is the most appropriate form of “fertilizer” because it provides nutrients (including nitrogen, phosphorus, and potassium) in the least water-soluble form. A natural system typically releases 2-10 percent of its nutrients annually. Chemical fertilizers have since been formulated to simulate what organic matter does naturally.
- In general, 10-4-6 N-P-K (nitrogen-phosphorus-potassium) fertilizer can be used at a rate of 90 pounds per acre. Slow-release fertilizers should always be used because they are more efficient and have fewer environmental impacts. It is recommended that areas being seeded for final landscaping conduct soil tests to determine the exact type and quantity of fertilizer needed. This will prevent the over-application of fertilizer. Fertilizer should not be added to the hydromulch machine and agitated more than 20 minutes before it is to be used. If agitated too much, the slow-release coating is destroyed.
- There are numerous products available on the market that take the place of chemical fertilizers. These include several with seaweed extracts that are beneficial to soil microbes and organisms. If 100 percent cottonseed meal is used as the mulch in hydroseed, chemical fertilizer may not be necessary. Cottonseed meal is a good source of long-term, slow-release, available nitrogen.
- Hydroseed applications shall include a minimum of 1,500 pounds per acre of mulch with 3 percent tackifier. Mulch may be made up of 100 percent: cottonseed meal; fibers made of wood, recycled cellulose, hemp, and kenaf; compost; or blends of these. Tackifier shall be plant-based, such as guar or alpha plantago, or chemical-based such as polyacrylamide or polymers. Any mulch or tackifier product used shall be installed per manufacturer’s instructions. Generally, mulches come in 40-50 pound bags. Seed and fertilizer are added at time of application.



- Mulch is always required for seeding. Mulch can be applied on top of the seed or simultaneously by hydroseeding.
- On steep slopes, Bonded Fiber Matrix (BFM) or Mechanically Bonded Fiber Matrix (MBFM) products should be used. BFM/MBFM products are applied at a minimum rate of 3,000 pounds per acre of mulch with approximately 10 percent tackifier. Application is made so that a minimum of 95 percent soil coverage is achieved. Numerous products are available commercially and should be installed per manufacturer's instructions. Most products require 24-36 hours to cure before a rainfall and cannot be installed on wet or saturated soils. Generally, these products come in 40-50 pound bags and include all necessary ingredients except for seed and fertilizer.

BFMs and MBFMs have some advantages over blankets:

- No surface preparation required;
- Can be installed via helicopter in remote areas;
- On slopes steeper than 2.5:1, blanket installers may need to be roped and harnessed for safety;
- They are at least \$1,000 per acre cheaper installed.

In most cases, the shear strength of blankets is not a factor when used on slopes, only when used in channels. BFMs and MBFMs are good alternatives to blankets in most situations where vegetation establishment is the goal.

- When installing seed via hydroseeding operations, only about 1/3 of the seed actually ends up in contact with the soil surface. This reduces the ability to establish a good stand of grass quickly. One way to overcome this is to increase seed quantities by up to 50 percent.
- Vegetation establishment can also be enhanced by dividing the hydromulch operation into two phases:
  1. Phase 1- Install all seed and fertilizer with 25-30 percent mulch and tackifier onto soil in the first lift;
  2. Phase 2- Install the rest of the mulch and tackifier over the first lift.

An alternative is to install the mulch, seed, fertilizer, and tackifier in one lift. Then, spread or blow straw over the top of the hydromulch at a rate of about 800-1000 pounds per acre. Hold straw in place with a standard tackifier. Both of these approaches will increase cost moderately but will greatly improve and enhance vegetative establishment. The increased cost may be offset by the reduced need for:

1. Irrigation
2. Reapplication of mulch
3. Repair of failed slope surfaces

This technique works with standard hydromulch (1,500 pounds per acre minimum) and BFM/MBFMs (3,000 pounds per acre minimum).

- Areas to be permanently landscaped shall provide a healthy topsoil that reduces the need for fertilizers, improves overall topsoil quality, provides for better vegetal health and vitality, improves hydrologic characteristics, and reduces the need for irrigation. This can be accomplished in a number of ways:

Recent research has shown that the best method to improve till soils is to amend these soils with compost. The optimum mixture is approximately two parts soil to one part compost. This equates to 4 inches of compost mixed to a depth of 12 inches in till soils. Increasing the concentration of compost beyond this level can have negative effects on vegetal health, while decreasing the concentrations can reduce the benefits of amended soils. Please note: The compost should meet specifications for Grade A quality compost in Ecology Publication 94-038.

Other soils, such as gravel or cobble outwash soils, may require different approaches. Organics and fines easily migrate through the loose structure of these soils. Therefore, the importation of at least 6 inches of quality topsoil, underlain by some type of filter fabric to prevent the migration of fines, may be more appropriate for these soils.

Areas that already have good topsoil, such as undisturbed areas, do not require soil amendments.

- Areas that will be seeded only and not landscaped may need compost or meal-based mulch included in the hydroseed in order to establish vegetation. Native topsoil should be re-installed on the disturbed soil surface before application.
- Seed that is installed as a temporary measure may be installed by hand if it will be covered by straw, mulch, or topsoil. Seed that is installed as a permanent measure may be installed by hand on small areas (usually less than 1 acre) that will be covered with mulch, topsoil, or erosion blankets. The seed mixes listed below include recommended mixes for both temporary and permanent seeding. These mixes, with the exception of the wetland mix, shall be applied at a rate of 120 pounds per acre. This rate can be reduced if soil amendments or slow-release fertilizers are used. Local suppliers or the local conservation district should be consulted for their recommendations because the appropriate mix depends on a variety of factors, including location, exposure, soil type, slope, and expected foot traffic. Alternative seed mixes approved by the local authority may be used.

Table 4.1 represents the standard mix for those areas where just a temporary vegetative cover is required.

<b>Table 4.1 Temporary Erosion Control Seed Mix</b>			
	<b>% Weight</b>	<b>% Purity</b>	<b>% Germination</b>
Chewings or annual blue grass <i>Festuca rubra var. commutata</i> or <i>Poa anna</i>	40	98	90
Perennial rye - <i>Lolium perenne</i>	50	98	90
Redtop or colonial bentgrass <i>Agrostis alba</i> or <i>Agrostis tenuis</i>	5	92	85
White dutch clover <i>Trifolium repens</i>	5	98	90

Table 4.2 provides just one recommended possibility for landscaping seed.

<b>Table 4.2 Landscaping Seed Mix</b>			
	<b>% Weight</b>	<b>% Purity</b>	<b>% Germination</b>
Perennial rye blend <i>Lolium perenne</i>	70	98	90
Chewings and red fescue blend <i>Festuca rubra var. commutata</i> or <i>Festuca rubra</i>	30	98	90

This turf seed mix in Table 4.3 is for dry situations where there is no need for much water. The advantage is that this mix requires very little maintenance.

<b>Table 4.3 Low-Growing Turf Seed Mix</b>			
	<b>% Weight</b>	<b>% Purity</b>	<b>% Germination</b>
Dwarf tall fescue (several varieties) <i>Festuca arundinacea var.</i>	45	98	90
Dwarf perennial rye (Barclay) <i>Lolium perenne var. barclay</i>	30	98	90
Red fescue <i>Festuca rubra</i>	20	98	90
Colonial bentgrass <i>Agrostis tenuis</i>	5	98	90

Table 4.4 presents a mix recommended for bioswales and other intermittently wet areas.

<b>Table 4.4 Bioswale Seed Mix*</b>			
	<b>% Weight</b>	<b>% Purity</b>	<b>% Germination</b>
Tall or meadow fescue <i>Festuca arundinacea</i> or <i>Festuca elatior</i>	75-80	98	90
Seaside/Creeping bentgrass <i>Agrostis palustris</i>	10-15	92	85
Redtop bentgrass <i>Agrostis alba</i> or <i>Agrostis gigantea</i>	5-10	90	80

\* Modified Briargreen, Inc. Hydroseeding Guide Wetlands Seed Mix

The seed mix shown in Table 4.5 is a recommended low-growing, relatively non-invasive seed mix appropriate for very wet areas that are not regulated wetlands. Other mixes may be appropriate, depending on the soil type and hydrology of the area. Recent research suggests that bentgrass (agrostis sp.) should be emphasized in wet-area seed mixes. Apply this mixture at a rate of 60 pounds per acre.

<b>Table 4.5 Wet Area Seed Mix*</b>			
	<b>% Weight</b>	<b>% Purity</b>	<b>% Germination</b>
Tall or meadow fescue <i>Festuca arundinacea</i> or <i>Festuca elatior</i>	60-70	98	90
Seaside/Creeping bentgrass <i>Agrostis palustris</i>	10-15	98	85
Meadow foxtail <i>Alepcurus pratensis</i>	10-15	90	80
Alsike clover <i>Trifolium hybridum</i>	1-6	98	90
Redtop bentgrass <i>Agrostis alba</i>	1-6	92	85

\* Modified Briargreen, Inc. Hydroseeding Guide Wetlands Seed Mix

The meadow seed mix in Table 4.6 is recommended for areas that will be maintained infrequently or not at all and where colonization by native plants is desirable. Likely applications include rural road and utility right-of-way. Seeding should take place in September or very early October in order to obtain adequate establishment prior to the winter months. The appropriateness of clover in the mix may need to be considered, as this can be a fairly invasive species. If the soil is amended, the addition of clover may not be necessary.

<b>Table 4.6 Meadow Seed Mix</b>			
	<b>% Weight</b>	<b>% Purity</b>	<b>% Germination</b>
Redtop or Oregon bentgrass <i>Agrostis alba</i> or <i>Agrostis oregonensis</i>	20	92	85
Red fescue <i>Festuca rubra</i>	70	98	90
White dutch clover <i>Trifolium repens</i>	10	98	90

**Maintenance Standards**

- Any seeded areas that fail to establish at least 80 percent cover (100 percent cover for areas that receive sheet or concentrated flows) shall be reseeded. If reseeding is ineffective, an alternate method, such as sodding, mulching, or nets/blankets, shall be used. If winter weather prevents adequate grass growth, this time limit may be relaxed at the discretion of the local authority when sensitive areas would otherwise be protected.

- After adequate cover is achieved, any areas that experience erosion shall be reseeded and protected by mulch. If the erosion problem is drainage related, the problem shall be fixed and the eroded area reseeded and protected by mulch.
- Seeded areas shall be supplied with adequate moisture, but not watered to the extent that it causes runoff.

## **BMP C121: Mulching**

### ***Purpose***

The purpose of mulching soils is to provide immediate temporary protection from erosion. Mulch also enhances plant establishment by conserving moisture, holding fertilizer, seed, and topsoil in place, and moderating soil temperatures. There is an enormous variety of mulches that can be used. Only the most common types are discussed in this section.

### ***Conditions of Use***

As a temporary cover measure, mulch should be used:

- On disturbed areas that require cover measures for less than 30 days.
- As a cover for seed during the wet season and during the hot summer months.
- During the wet season on slopes steeper than 3H:1V with more than 10 feet of vertical relief.
- Mulch may be applied at any time of the year and must be refreshed periodically.

### ***Design and Installation Specifications***

For mulch materials, application rates, and specifications, see Table 4.7. Note: Thicknesses may be increased for disturbed areas in or near sensitive areas or other areas highly susceptible to erosion.

Mulch used within the ordinary high-water mark of surface waters should be selected to minimize potential flotation of organic matter. Composted organic materials have higher specific gravities (densities) than straw, wood, or chipped material.

### ***Maintenance Standards***

- The thickness of the cover must be maintained.
- Any areas that experience erosion shall be remulched and/or protected with a net or blanket. If the erosion problem is drainage related, then the problem shall be fixed and the eroded area remulched.

**Table 4.7  
Mulch Standards and Guidelines**

<b>Mulch Material</b>	<b>Quality Standards</b>	<b>Application Rates</b>	<b>Remarks</b>
Straw	Air-dried; free from undesirable seed and coarse material.	2"-3" thick; 5 bales per 1000 sf or 2-3 tons per acre	Cost-effective protection when applied with adequate thickness. Hand-application generally requires greater thickness than blown straw. The thickness of straw may be reduced by half when used in conjunction with seeding. In windy areas straw must be held in place by crimping, using a tackifier, or covering with netting. Blown straw always has to be held in place with a tackifier as even light winds will blow it away. Straw, however, has several deficiencies that should be considered when selecting mulch materials. It often introduces and/or encourages the propagation of weed species and it has no significant long-term benefits. Straw should be used only if mulches with long-term benefits are unavailable locally. It should also not be used within the ordinary high-water elevation of surface waters (due to flotation).
Hydromulch	No growth inhibiting factors.	Approx. 25-30 lbs per 1000 sf or 1500 - 2000 lbs per acre	Shall be applied with hydromulcher. Shall not be used without seed and tackifier unless the application rate is at least doubled. Fibers longer than about ¾-1 inch clog hydromulch equipment. Fibers should be kept to less than ¾ inch.
Composted Mulch and Compost	No visible water or dust during handling. Must be purchased from supplier with Solid Waste Handling Permit (unless exempt).	2" thick min.; approx. 100 tons per acre (approx. 800 lbs per yard)	More effective control can be obtained by increasing thickness to 3". Excellent mulch for protecting final grades until landscaping because it can be directly seeded or tilled into soil as an amendment. Composted mulch has a coarser size gradation than compost. It is more stable and practical to use in wet areas and during rainy weather conditions.
Chipped Site Vegetation	Average size shall be several inches. Gradations from fines to 6 inches in length for texture, variation, and interlocking properties.	2" minimum thickness	This is a cost-effective way to dispose of debris from clearing and grubbing, and it eliminates the problems associated with burning. Generally, it should not be used on slopes above approx. 10% because of its tendency to be transported by runoff. It is not recommended within 200 feet of surface waters. If seeding is expected shortly after mulch, the decomposition of the chipped vegetation may tie up nutrients important to grass establishment.
Wood-based Mulch	No visible water or dust during handling. Must be purchased from a supplier with a Solid Waste Handling Permit or one exempt from solid waste regulations.	2" thick; approx. 100 tons per acre (approx. 800 lbs. per cubic yard)	This material is often called "hog or hogged fuel." It is usable as a material for Stabilized Construction Entrances (BMP C105) and as a mulch. The use of mulch ultimately improves the organic matter in the soil. Special caution is advised regarding the source and composition of wood-based mulches. Its preparation typically does not provide any weed seed control, so evidence of residual vegetation in its composition or known inclusion of weed plants or seeds should be monitored and prevented (or minimized).

## **BMP C122: Nets and Blankets**

### ***Purpose***

Erosion control nets and blankets are intended to prevent erosion and hold seed and mulch in place on steep slopes and in channels so that vegetation can become well established. In addition, some nets and blankets can be used to permanently reinforce turf to protect drainage ways during high flows. Nets (commonly called matting) are strands of material woven into an open, but high-tensile strength net (for example, coconut fiber matting). Blankets are strands of material that are not tightly woven, but instead form a layer of interlocking fibers, typically held together by a biodegradable or photodegradable netting (for example, excelsior or straw blankets). They generally have lower tensile strength than nets, but cover the ground more completely. Coir (coconut fiber) fabric comes as both nets and blankets.

### ***Conditions of Use***

Erosion control nets and blankets should be used:

- To aid permanent vegetated stabilization of slopes 2H:1V or greater and with more than 10 feet of vertical relief.
- For drainage ditches and swales (highly recommended). The application of appropriate netting or blanket to drainage ditches and swales can protect bare soil from channelized runoff while vegetation is established. Nets and blankets also can capture a great deal of sediment due to their open, porous structure. Synthetic nets and blankets can be used to permanently stabilize channels and may provide a cost-effective, environmentally preferable alternative to riprap. 100 percent synthetic blankets manufactured for use in ditches may be easily reused as temporary ditch liners.

Disadvantages of blankets include:

- Surface preparation required;
- On slopes steeper than 2.5:1, blanket installers may need to be roped and harnessed for safety;
- They cost at least \$4,000-6,000 per acre installed.

Advantages of blankets include:

- Can be installed without mobilizing special equipment;
- Can be installed by anyone with minimal training;
- Can be installed in stages or phases as the project progresses;
- Seed and fertilizer can be hand-placed by the installers as they progress down the slope;
- Can be installed in any weather;
- There are numerous types of blankets that can be designed with various parameters in mind. Those parameters include: fiber blend, mesh strength, longevity, biodegradability, cost, and availability.




***Design and  
Installation  
Specifications***


- See Figure 4.4 and Figure 4.5 for typical orientation and installation of blankets used in channels and as slope protection. Note: these are typical only; all blankets must be installed per manufacturer's installation instructions.
- Installation is critical to the effectiveness of these products. If good ground contact is not achieved, runoff can concentrate under the product, resulting in significant erosion.
- Installation of Blankets on Slopes:
  1. Complete final grade and track walk up and down the slope.
  2. Install hydromulch with seed and fertilizer.
  3. Dig a small trench, approximately 12 inches wide by 6 inches deep along the top of the slope.
  4. Install the leading edge of the blanket into the small trench and staple approximately every 18 inches. NOTE: Staples are metal,"U"-shaped, and a minimum of 6 inches long. Longer staples are used in sandy soils. Biodegradable stakes are also available.
  5. Roll the blanket slowly down the slope as installer walks backwards. NOTE: The blanket rests against the installer's legs. Staples are installed as the blanket is unrolled. It is critical that the proper staple pattern is used for the blanket being installed. The blanket is not to be allowed to roll down the slope on its own as this stretches the blanket making it impossible to maintain soil contact. In addition, no one is allowed to walk on the blanket after it is in place.
  6. If the blanket is not long enough to cover the entire slope length, the trailing edge of the upper blanket should overlap the leading edge of the lower blanket and be stapled. On steeper slopes, this overlap should be installed in a small trench, stapled, and covered with soil.
- With the variety of products available, it is impossible to cover all the details of appropriate use and installation. Therefore, it is critical that the design engineer consults the manufacturer's information and that a site visit takes place in order to insure that the product specified is appropriate. Information is also available at the following web sites:
  1. WSDOT: <http://www.wsdot.wa.gov/eesc/environmental/>
  2. Texas Transportation Institute:  
<http://www.dot.state.tx.us/insdtdot/orgchart/cmd/erosion/contents.htm>

- Jute matting must be used in conjunction with mulch (BMP C121). Excelsior, woven straw blankets and coir (coconut fiber) blankets may be installed without mulch. There are many other types of erosion control nets and blankets on the market that may be appropriate in certain circumstances.
- In general, most nets (e.g., jute matting) require mulch in order to prevent erosion because they have a fairly open structure. Blankets typically do not require mulch because they usually provide complete protection of the surface.
- Extremely steep, unstable, wet, or rocky slopes are often appropriate candidates for use of synthetic blankets, as are riverbanks, beaches and other high-energy environments. If synthetic blankets are used, the soil should be hydromulched first.
- 100 percent biodegradable blankets are available for use in sensitive areas. These organic blankets are usually held together with a paper or fiber mesh and stitching which may last up to a year.
- Most netting used with blankets is photodegradable, meaning they break down under sunlight (not UV stabilized). However, this process can take months or years even under bright sun. Once vegetation is established, sunlight does not reach the mesh. It is not uncommon to find non-degraded netting still in place several years after installation. This can be a problem if maintenance requires the use of mowers or ditch cleaning equipment. In addition, birds and small animals can become trapped in the netting.
- Good contact with the ground must be maintained, and erosion must not occur beneath the net or blanket.
- Any areas of the net or blanket that are damaged or not in close contact with the ground shall be repaired and stapled.
- If erosion occurs due to poorly controlled drainage, the problem shall be fixed and the eroded area protected.

***Maintenance  
Standards***



**Figure 4.4 – Channel Installation**



**Figure 4.5 – Slope Installation**

## **BMP C123: Plastic Covering**

### ***Purpose***

Plastic covering provides immediate, short-term erosion protection to slopes and disturbed areas.

### ***Conditions of Use***

- Plastic covering may be used on disturbed areas that require cover measures for less than 30 days, except as stated below.
- Plastic is particularly useful for protecting cut and fill slopes and stockpiles. Note: The relatively rapid breakdown of most polyethylene sheeting makes it unsuitable for long-term (greater than six months) applications.
- Clear plastic sheeting can be used over newly-seeded areas to create a greenhouse effect and encourage grass growth if the hydroseed was installed too late in the season to establish 75 percent grass cover, or if the wet season started earlier than normal. Clear plastic should not be used for this purpose during the summer months because the resulting high temperatures can kill the grass.
- Due to rapid runoff caused by plastic sheeting, this method shall not be used upslope of areas that might be adversely impacted by concentrated runoff. Such areas include steep and/or unstable slopes.
- While plastic is inexpensive to purchase, the added cost of installation, maintenance, removal, and disposal make this an expensive material, up to \$1.50-2.00 per square yard.
- Whenever plastic is used to protect slopes, water collection measures must be installed at the base of the slope. These measures include plastic-covered berms, channels, and pipes used to convey clean rainwater away from bare soil and disturbed areas. At no time is clean runoff from a plastic covered slope to be mixed with dirty runoff from a project.
- Other uses for plastic include:
  1. Temporary ditch liner;
  2. Pond liner in temporary sediment pond;
  3. Liner for bermed temporary fuel storage area if plastic is not reactive to the type of fuel being stored;
  4. Emergency slope protection during heavy rains; and,
  5. Temporary drainpipe (“elephant trunk”) used to direct water.

***Design and  
Installation  
Specifications***

- Plastic slope cover must be installed as follows:
  1. Run plastic up and down slope, not across slope;
  2. Plastic may be installed perpendicular to a slope if the slope length is less than 10 feet;
  3. Minimum of 8-inch overlap at seams;
  4. On long or wide slopes, or slopes subject to wind, all seams should be taped;
  5. Place plastic into a small (12-inch wide by 6-inch deep) slot trench at the top of the slope and backfill with soil to keep water from flowing underneath;
  6. Place sand filled burlap or geotextile bags every 3 to 6 feet along seams and pound a wooden stake through each to hold them in place;
  7. Inspect plastic for rips, tears, and open seams regularly and repair immediately. This prevents high velocity runoff from contacting bare soil which causes extreme erosion;
  8. Sandbags may be lowered into place tied to ropes. However, all sandbags must be staked in place.
- Plastic sheeting shall have a minimum thickness of 0.06 millimeters.
- If erosion at the toe of a slope is likely, a gravel berm, riprap, or other suitable protection shall be installed at the toe of the slope in order to reduce the velocity of runoff.

***Maintenance  
Standards***

- Torn sheets must be replaced and open seams repaired.
- If the plastic begins to deteriorate due to ultraviolet radiation, it must be completely removed and replaced.
- When the plastic is no longer needed, it shall be completely removed.
- Dispose of old tires appropriately.

## **BMP C124: Sodding**

<b><i>Purpose</i></b>	The purpose of sodding is to establish permanent turf for immediate erosion protection and to stabilize drainage ways where concentrated overland flow will occur.
<b><i>Conditions of Use</i></b>	Sodding may be used in the following areas: <ul style="list-style-type: none"><li>• Disturbed areas that require short-term or long-term cover.</li><li>• Disturbed areas that require immediate vegetative cover.</li><li>• All waterways that require vegetative lining. Waterways may also be seeded rather than sodded, and protected with a net or blanket.</li></ul>
<b><i>Design and Installation Specifications</i></b>	<p>Sod shall be free of weeds, of uniform thickness (approximately 1-inch thick), and shall have a dense root mat for mechanical strength.</p> <p>The following steps are recommended for sod installation:</p> <ul style="list-style-type: none"><li>• Shape and smooth the surface to final grade in accordance with the approved grading plan. The swale needs to be overexcavated 4 to 6 inches below design elevation to allow room for placing soil amendment and sod.</li><li>• Amend 4 inches (minimum) of compost into the top 8 inches of the soil if the organic content of the soil is less than ten percent or the permeability is less than 0.6 inches per hour. Compost used should meet Ecology publication 94-038 specifications for Grade A quality compost.</li><li>• Fertilize according to the supplier's recommendations.</li><li>• Work lime and fertilizer 1 to 2 inches into the soil, and smooth the surface.</li><li>• Lay strips of sod beginning at the lowest area to be sodded and perpendicular to the direction of water flow. Wedge strips securely into place. Square the ends of each strip to provide for a close, tight fit. Stagger joints at least 12 inches. Staple on slopes steeper than 3H:1V. Staple the upstream edge of each sod strip.</li><li>• Roll the sodded area and irrigate.</li><li>• When sodding is carried out in alternating strips or other patterns, seed the areas between the sod immediately after sodding.</li></ul>
<b><i>Maintenance Standards</i></b>	If the grass is unhealthy, the cause shall be determined and appropriate action taken to reestablish a healthy groundcover. If it is impossible to establish a healthy groundcover due to frequent saturation, instability, or some other cause, the sod shall be removed, the area seeded with an appropriate mix, and protected with a net or blanket.

## **BMP C125: Topsoiling**

### ***Purpose***

To provide a suitable growth medium for final site stabilization with vegetation. While not a permanent cover practice in itself, topsoiling is an integral component of providing permanent cover in those areas where there is an unsuitable soil surface for plant growth. Native soils and disturbed soils that have been organically amended not only retain much more stormwater, but they also serve as effective biofilters for urban pollutants and, by supporting more vigorous plant growth, reduce the water, fertilizer and pesticides needed to support installed landscapes. Topsoil does not include any subsoils but only the material from the top several inches including organic debris.

### ***Conditions of Use***

- Native soils should be left undisturbed to the maximum extent practicable. Native soils disturbed during clearing and grading should be restored, to the maximum extent practicable, to a condition where moisture-holding capacity is equal to or better than the original site conditions. This criterion can be met by using on-site native topsoil, incorporating amendments into on-site soil, or importing blended topsoil.
- Topsoiling is a required procedure when establishing vegetation on shallow soils, and soils of critically low pH (high acid) levels.
- Stripping of existing, properly functioning soil system and vegetation for the purpose of topsoiling during construction is not acceptable. If an existing soil system is functioning properly it shall be preserved in its undisturbed and uncompacted condition.
- Depending on where the topsoil comes from, or what vegetation was on site before disturbance, invasive plant seeds may be included and could cause problems for establishing native plants, landscaped areas, or grasses.
- Topsoil from the site will contain mycorrhizal bacteria that are necessary for healthy root growth and nutrient transfer. These native mycorrhiza are acclimated to the site and will provide optimum conditions for establishing grasses. Commercially available mycorrhiza products should be used when topsoil is brought in from off-site.

### ***Design and Installation Specifications***

If topsoiling is to be done, the following items should be considered:

- Maximize the depth of the topsoil wherever possible to provide the maximum possible infiltration capacity and beneficial growth medium. Topsoil depth shall be at least 8 inches with a minimum organic content of 10 percent dry weight and pH between 6.0 and 8.0 or matching the pH of the undisturbed soil. This can be accomplished either by returning native topsoil to the site and/or incorporating organic amendments. Organic amendments should be incorporated to a minimum 8-inch depth except where tree roots or other natural

features limit the depth of incorporation. Subsoils below the 12-inch depth should be scarified at least 2 inches to avoid stratified layers, where feasible. The decision to either layer topsoil over a subgrade or incorporate topsoil into the underlying layer may vary depending on the planting specified.

- If blended topsoil is imported, then fines should be limited to 25 percent passing through a 200 sieve.
- The final composition and construction of the soil system will result in a natural selection or favoring of certain plant species over time. For example, recent practices have shown that incorporation of topsoil may favor grasses, while layering with mildly acidic, high-carbon amendments may favor more woody vegetation.
- Locate the topsoil stockpile so that it meets specifications and does not interfere with work on the site. It may be possible to locate more than one pile in proximity to areas where topsoil will be used.
- Allow sufficient time in scheduling for topsoil to be spread prior to seeding, sodding, or planting.
- Care must be taken not to apply to subsoil if the two soils have contrasting textures. Sandy topsoil over clayey subsoil is a particularly poor combination, as water creeps along the junction between the soil layers and causes the topsoil to slough.
- If topsoil and subsoil are not properly bonded, water will not infiltrate the soil profile evenly and it will be difficult to establish vegetation. The best method to prevent a lack of bonding is to actually work the topsoil into the layer below for a depth of at least 6 inches.
- Ripping or re-structuring the subgrade may also provide additional benefits regarding the overall infiltration and interflow dynamics of the soil system.
- Field exploration of the site shall be made to determine if there is surface soil of sufficient quantity and quality to justify stripping. Topsoil shall be friable and loamy (loam, sandy loam, silt loam, sandy clay loam, clay loam). Areas of natural ground water recharge should be avoided.
- Stripping shall be confined to the immediate construction area. A 4- to 6- inch stripping depth is common, but depth may vary depending on the particular soil. All surface runoff control structures shall be in place prior to stripping.

Stockpiling of topsoil shall occur in the following manner:

- Side slopes of the stockpile shall not exceed 2:1.
- An interceptor dike with gravel outlet and silt fence shall surround all topsoil stockpiles between October 1 and April 30. Between May 1



and September 30, an interceptor dike with gravel outlet and silt fence shall be installed if the stockpile will remain in place for a longer period of time than active construction grading.

- Erosion control seeding or covering with clear plastic or other mulching materials of stockpiles shall be completed within 2 days (October 1 through April 30) or 7 days (May 1 through September 30) of the formation of the stockpile. Native topsoil stockpiles shall not be covered with plastic.
- Topsoil shall not be placed while in a frozen or muddy condition, when the subgrade is excessively wet, or when conditions exist that may otherwise be detrimental to proper grading or proposed sodding or seeding.
- Previously established grades on the areas to be topsoiled shall be maintained according to the approved plan.
- When native topsoil is to be stockpiled and reused the following should apply to ensure that the mycorrhizal bacterial, earthworms, and other beneficial organisms will not be destroyed:
  1. Topsoil is to be re-installed within 4 to 6 weeks;
  2. Topsoil is not to become saturated with water;
  3. Plastic cover is not allowed.
- Inspect stockpiles regularly, especially after large storm events. Stabilize any areas that have eroded.

***Maintenance  
Standards***

5 lbs. per acre, which can be too much. In addition, pump problems can occur at higher rates due to increased viscosity.

***Maintenance  
Standards***

- PAM may be reapplied on actively worked areas after a 48-hour period.
- Reapplication is not required unless PAM treated soil is disturbed or unless turbidity levels show the need for an additional application. If PAM treated soil is left undisturbed a reapplication may be necessary after two months. More PAM applications may be required for steep slopes, silty and clayey soils (USDA Classification Type "C" and "D" soils), long grades, and high precipitation areas. When PAM is applied first to bare soil and then covered with straw, a reapplication may not be necessary for several months.
- Loss of sediment and PAM may be a basis for penalties per RCW 90.48.080.

## **BMP C130: Surface Roughening**

### ***Purpose***

Surface roughening aids in the establishment of vegetative cover, reduces runoff velocity, increases infiltration, and provides for sediment trapping through the provision of a rough soil surface. Horizontal depressions are created by operating a tiller or other suitable equipment on the contour or by leaving slopes in a roughened condition by not fine grading them.

### ***Conditions for Use***

- All slopes steeper than 3:1 and greater than 5 vertical feet require surface roughening.
- Areas with grades steeper than 3:1 should be roughened to a depth of 2 to 4 inches prior to seeding.
- Areas that will not be stabilized immediately may be roughened to reduce runoff velocity until seeding takes place.
- Slopes with a stable rock face do not require roughening.
- Slopes where mowing is planned should not be excessively roughened.


### ***Design and Installation Specifications***

There are different methods for achieving a roughened soil surface on a slope, and the selection of an appropriate method depends upon the type of slope. Roughening methods include stair-step grading, grooving, contour furrows, and tracking. See Figure 4.6 for tracking and contour furrows. Factors to be considered in choosing a method are slope steepness, mowing requirements, and whether the slope is formed by cutting or filling.

- Disturbed areas that will not require mowing may be stair-step graded, grooved, or left rough after filling.
- Stair-step grading is particularly appropriate in soils containing large amounts of soft rock. Each "step" catches material that sloughs from above, and provides a level site where vegetation can become established. Stairs should be wide enough to work with standard earth moving equipment. Stair steps must be on contour or gullies will form on the slope.
- Areas that will be mowed (these areas should have slopes less steep than 3:1) may have small furrows left by disking, harrowing, raking, or seed-planting machinery operated on the contour.
- Graded areas with slopes greater than 3:1 but less than 2:1 should be roughened before seeding. This can be accomplished in a variety of ways, including "track walking," or driving a crawler tractor up and down the slope, leaving a pattern of cleat imprints parallel to slope contours.
- Tracking is done by operating equipment up and down the slope to leave horizontal depressions in the soil.
- Areas that are graded in this manner should be seeded as quickly as possible.
- Regular inspections should be made of the area. If rills appear, they should be re-graded and re-seeded immediately.


### ***Maintenance Standards***

## Tracking



'TRACKING' with machinery up and down the slope provides grooves that will catch seed, rainfall and reduce runoff.

## Contour Furrows



Grooves Will Catch Seed, Fertilizer, Mulch, Rainfall and Decrease Runoff.

Figure 4.6 – Surface Roughening by Tracking and Contour Furrows

## **BMP C140: Dust Control**

- Purpose*** Dust control prevents wind transport of dust from disturbed soil surfaces onto roadways, drainage ways, and surface waters.
- Conditions of Use***
- In areas (including roadways) subject to surface and air movement of dust where on-site and off-site impacts to roadways, drainage ways, or surface waters are likely.
- Design and Installation Specifications***
- Vegetate or mulch areas that will not receive vehicle traffic. In areas where planting, mulching, or paving is impractical, apply gravel or landscaping rock.
  - Limit dust generation by clearing only those areas where immediate activity will take place, leaving the remaining area(s) in the original condition, if stable. Maintain the original ground cover as long as practical.
  - Construct natural or artificial windbreaks or windscreens. These may be designed as enclosures for small dust sources.
  - Sprinkle the site with water until surface is wet. Repeat as needed. To prevent carryout of mud onto street, refer to Stabilized Construction Entrance (BMP C105).
  - Irrigation water can be used for dust control. Irrigation systems should be installed as a first step on sites where dust control is a concern.
  - Spray exposed soil areas with a dust palliative, following the manufacturer's instructions and cautions regarding handling and application. Used oil is prohibited from use as a dust suppressant. Local governments may approve other dust palliatives such as calcium chloride or PAM.
  - PAM (BMP C126) added to water at a rate of 0.5 lbs. per 1,000 gallons of water per acre and applied from a water truck is more effective than water alone. This is due to the increased infiltration of water into the soil and reduced evaporation. In addition, small soil particles are bonded together and are not as easily transported by wind. Adding PAM may actually reduce the quantity of water needed for dust control, especially in eastern Washington. Since the wholesale cost of PAM is about \$ 4.00 per pound, this is an extremely cost-effective dust control method.
- Techniques that can be used for unpaved roads and lots include:
- Lower speed limits. High vehicle speed increases the amount of dust stirred up from unpaved roads and lots.
  - Upgrade the road surface strength by improving particle size, shape, and mineral types that make up the surface and base materials.

- Add surface gravel to reduce the source of dust emission. Limit the amount of fine particles (those smaller than .075 mm) to 10 to 20 percent.
- Use geotextile fabrics to increase the strength of new roads or roads undergoing reconstruction.
- Encourage the use of alternate, paved routes, if available.
- Restrict use by tracked vehicles and heavy trucks to prevent damage to road surface and base.
- Apply chemical dust suppressants using the admix method, blending the product with the top few inches of surface material. Suppressants may also be applied as surface treatments.
- Pave unpaved permanent roads and other trafficked areas.
- Use vacuum street sweepers.
- Remove mud and other dirt promptly so it does not dry and then turn into dust.
- Limit dust-causing work on windy days.
- Contact your local Air Pollution Control Authority for guidance and training on other dust control measures. Compliance with the local Air Pollution Control Authority constitutes compliance with this BMP.

***Maintenance  
Standards***

Respray area as necessary to keep dust to a minimum.

## **BMP C150: Materials On Hand**

### ***Purpose***

Quantities of erosion prevention and sediment control materials can be kept on the project site at all times to be used for emergency situations such as unexpected heavy summer rains. Having these materials on-site reduces the time needed to implement BMPs when inspections indicate that existing BMPs are not meeting the Construction SWPPP requirements. In addition, contractors can save money by buying some materials in bulk and storing them at their office or yard.

### ***Conditions of Use***

- Construction projects of any size or type can benefit from having materials on hand. A small commercial development project could have a roll of plastic and some gravel available for immediate protection of bare soil and temporary berm construction. A large earthwork project, such as highway construction, might have several tons of straw, several rolls of plastic, flexible pipe, sandbags, geotextile fabric and steel “T” posts.
- Materials are stockpiled and readily available before any site clearing, grubbing, or earthwork begins. A large contractor or developer could keep a stockpile of materials that are available to be used on several projects.
- If storage space at the project site is at a premium, the contractor could maintain the materials at their office or yard. The office or yard must be less than an hour from the project site.

### ***Design and Installation Specifications***

Depending on project type, size, complexity, and length, materials and quantities will vary. A good minimum that will cover numerous situations includes:

<b>Material</b>	<b>Measure</b>	<b>Quantity</b>
Clear Plastic, 6 mil	100 foot roll	1-2
Drainpipe, 6 or 8 inch diameter	25 foot section	4-6
Sandbags, filled	each	25-50
Straw Bales for mulching,	approx. 50# each	10-20
Quarry Spalls	ton	2-4
Washed Gravel	cubic yard	2-4
Geotextile Fabric	100 foot roll	1-2
Catch Basin Inserts	each	2-4
Steel “T” Posts	each	12-24

### ***Maintenance Standards***

- All materials with the exception of the quarry spalls, steel “T” posts, and gravel should be kept covered and out of both sun and rain.
- Re-stock materials used as needed.

## **BMP C151: Concrete Handling**

<i><b>Purpose</b></i>	Concrete work can generate process water and slurry that contain fine particles and high pH, both of which can violate water quality standards in the receiving water. This BMP is intended to minimize and eliminate concrete process water and slurry from entering waters of the state.
<i><b>Conditions of Use</b></i>	Any time concrete is used, these management practices shall be utilized. Concrete construction projects include, but are not limited to, the following: <ul style="list-style-type: none"><li>• Curbs</li><li>• Sidewalks</li><li>• Roads</li><li>• Bridges</li><li>• Foundations</li><li>• Floors</li><li>• Runways</li></ul>
<i><b>Design and Installation Specifications</b></i>	<ul style="list-style-type: none"><li>• Concrete truck chutes, pumps, and internals shall be washed out only into formed areas awaiting installation of concrete or asphalt.</li><li>• Unused concrete remaining in the truck and pump shall be returned to the originating batch plant for recycling.</li><li>• Hand tools including, but not limited to, screeds, shovels, rakes, floats, and trowels shall be washed off only into formed areas awaiting installation of concrete or asphalt.</li><li>• Equipment that cannot be easily moved, such as concrete pavers, shall only be washed in areas that do not directly drain to natural or constructed stormwater conveyances.</li><li>• Washdown from areas such as concrete aggregate driveways shall not drain directly to natural or constructed stormwater conveyances.</li><li>• When no formed areas are available, washwater and leftover product shall be contained in a lined container. Contained concrete shall be disposed of in a manner that does not violate groundwater or surface water quality standards.</li></ul>
<i><b>Maintenance Standards</b></i>	Containers shall be checked for holes in the liner daily during concrete pours and repaired the same day.



## **BMP C152: Sawcutting and Surfacing Pollution Prevention**

<i><b>Purpose</b></i>	Sawcutting and surfacing operations generate slurry and process water that contains fine particles and high pH (concrete cutting), both of which can violate the water quality standards in the receiving water. This BMP is intended to minimize and eliminate process water and slurry from entering waters of the State.
<i><b>Conditions of Use</b></i>	Anytime sawcutting or surfacing operations take place, these management practices shall be utilized. Sawcutting and surfacing operations include, but are not limited to, the following: <ul style="list-style-type: none"><li>• Sawing</li><li>• Coring</li><li>• Grinding</li><li>• Roughening</li><li>• Hydro-demolition</li><li>• Bridge and road surfacing</li></ul>
<i><b>Design and Installation Specifications</b></i>	<ul style="list-style-type: none"><li>• Slurry and cuttings shall be vacuumed during cutting and surfacing operations.</li><li>• Slurry and cuttings shall not remain on permanent concrete or asphalt pavement overnight.</li><li>• Slurry and cuttings shall not drain to any natural or constructed drainage conveyance.</li><li>• Collected slurry and cuttings shall be disposed of in a manner that does not violate groundwater or surface water quality standards.</li><li>• Process water that is generated during hydro-demolition, surface roughening or similar operations shall not drain to any natural or constructed drainage conveyance and shall be disposed of in a manner that does not violate groundwater or surface water quality standards.</li><li>• Cleaning waste material and demolition debris shall be handled and disposed of in a manner that does not cause contamination of water. If the area is swept with a pick-up sweeper, the material must be hauled out of the area to an appropriate disposal site.</li></ul>
<i><b>Maintenance Standards</b></i>	Continually monitor operations to determine whether slurry, cuttings, or process water could enter waters of the state. If inspections show that a violation of water quality standards could occur, stop operations and immediately implement preventive measures such as berms, barriers, secondary containment, and vacuum trucks.

## **BMP C153: Material Delivery, Storage and Containment**

### *Purpose*

Prevent, reduce, or eliminate the discharge of pollutants from material delivery and storage to the stormwater system or watercourses by minimizing the storage of hazardous materials onsite, storing materials in a designated area, and installing secondary containment.

### *Conditions of Use*

**These procedures are suitable for use at all construction sites with delivery and storage of the following materials:**

- Petroleum products such as fuel, oil and grease
- Soil stabilizers and binders (e.g. Polyacrylamide)
- Fertilizers, pesticides and herbicides
- Detergents
- Asphalt and concrete compounds
- Hazardous chemicals such as acids, lime, adhesives, paints, solvents and curing compounds
- Any other material that may be detrimental if released to the environment

### *Design and Installation Specifications*

**The following steps should be taken to minimize risk:**

- Temporary storage area should be located away from vehicular traffic, near the construction entrance(s), and away from waterways or storm drains.
- Material Safety Data Sheets (MSDS) should be supplied for all materials stored. Chemicals should be kept in their original labeled containers.
- Hazardous material storage on-site should be minimized.
- Hazardous materials should be handled as infrequently as possible.
- During the wet weather season (Oct 1 – April 30), consider storing materials in a covered area.
- Materials should be stored in secondary containments, such as earthen dike, horse trough, or even a children's wading pool for non-reactive materials such as detergents, oil, grease, and paints. Small amounts of material may be secondarily contained in "bus boy" trays or concrete mixing trays.
- Do not store chemicals, drums, or bagged materials directly on the ground. Place these items on a pallet and, when possible, in secondary containment.

- If drums must be kept uncovered, store them at a slight angle to reduce ponding of rainwater on the lids to reduce corrosion. Domed plastic covers are inexpensive and snap to the top of drums, preventing water from collecting.

**Material Storage Areas and Secondary Containment Practices:**

- Liquids, petroleum products, and substances listed in 40 CFR Parts 110, 117, or 302 shall be stored in approved containers and drums and shall not be overfilled. Containers and drums shall be stored in temporary secondary containment facilities.
- Temporary secondary containment facilities shall provide for a spill containment volume able to contain precipitation from a 25 year, 24 hour storm event, plus 10% of the total enclosed container volume of all containers, or 110% of the capacity of the largest container within its boundary, whichever is greater.
- Secondary containment facilities shall be impervious to the materials stored therein for a minimum contact time of 72 hours.
- Secondary containment facilities shall be maintained free of accumulated rainwater and spills. In the event of spills or leaks, accumulated rainwater and spills shall be collected and placed into drums. These liquids shall be handled as hazardous waste unless testing determines them to be non-hazardous.
- Sufficient separation should be provided between stored containers to allow for spill cleanup and emergency response access.
- During the wet weather season (Oct 1 – April 30), each secondary containment facility shall be covered during non-working days, prior to and during rain events.
- Keep material storage areas clean, organized and equipped with an ample supply of appropriate spill clean-up material (spill kit).
- The spill kit should include, at a minimum:
  - 1-Water Resistant Nylon Bag
  - 3-Oil Absorbent Socks 3”x 4’
  - 2-Oil Absorbent Socks 3”x 10’
  - 12-Oil Absorbent Pads 17”x19”
  - 1-Pair Splash Resistant Goggles
  - 3-Pair Nitrile Gloves
  - 10-Disposable Bags with Ties
  - Instructions

## **BMP C160: Certified Erosion and Sediment Control Lead**

**Purpose** The project proponent designates at least one person as the responsible representative in charge of erosion and sediment control (ESC), and water quality protection. The designated person shall be the Certified Erosion and Sediment Control Lead (CESCL) who is responsible for ensuring compliance with all local, state, and federal erosion and sediment control and water quality requirements.

**Conditions of Use** A CESCL shall be made available on projects one acre or larger that discharge stormwater to surface waters of the state

- The CESCL shall:
  - Have a current certificate proving attendance in an erosion and sediment control training course that meets the minimum ESC training and certification requirements established by Ecology (see details below).

Ecology will maintain a list of ESC training and certification providers at: [www.ecy.wa.gov/programs/wq/stormwater](http://www.ecy.wa.gov/programs/wq/stormwater).

### **OR**

- Be a Certified Professional in Erosion and Sediment Control (CPESC); for additional information go to: [www.cpesc.net](http://www.cpesc.net)

### **Specifications**

- Certification shall remain valid for three years.
- The CESCL shall have authority to act on behalf of the contractor or developer and shall be available, on call, 24 hours per day throughout the period of construction.
- The Construction SWPPP shall include the name, telephone number, fax number, and address of the designated CESCL.
- A CESCL may provide inspection and compliance services for multiple construction projects in the same geographic region.

Duties and responsibilities of the CESCL shall include, but are not limited to the following:

- Maintaining permit file on site at all times which includes the SWPPP and any associated permits and plans.
- Directing BMP installation, inspection, maintenance, modification, and removal.
- Updating all project drawings and the Construction SWPPP with changes made.

- Keeping daily logs, and inspection reports. Inspection reports should include:
  - Inspection date/time.
  - Weather information; general conditions during inspection and approximate amount of precipitation since the last inspection.
  - A summary or list of all BMPs implemented, including observations of all erosion/sediment control structures or practices. The following shall be noted:
    - 1) Locations of BMPs inspected,
    - 2) Locations of BMPs that need maintenance,
    - 3) Locations of BMPs that failed to operate as designed or intended, and
    - 4) Locations of where additional or different BMPs are required.
  - Visual monitoring results, including a description of discharged stormwater. The presence of suspended sediment, turbid water, discoloration, and oil sheen shall be noted, as applicable.
  - Any water quality monitoring performed during inspection.
  - General comments and notes, including a brief description of any BMP repairs, maintenance or installations made as a result of the inspection.
- Facilitate, participate in, and take corrective actions resulting from inspections performed by outside agencies or the owner.

## Minimum Requirements for ESC Training and Certification Courses

### General Requirements

1. The course shall teach the construction stormwater pollution prevention guidance provided in the most recent version of:
  - a. The Washington State Dept. of Ecology Stormwater Management Manual for Western Washington,
  - b. Other equivalent stormwater management manuals approved by Ecology.
2. Upon completion of course, each attendee shall receive documentation of certification, including, at a minimum, a wallet-sized card that certifies completion of the course. Certification shall remain valid for three years. Recertification may be obtained by completing the 8-hour refresher course or by taking the initial 16-hour training course again.
3. The initial certification course shall be a minimum of 16 hours (with a reasonable time allowance for lunch, breaks, and travel to and from field) and include a field element and test.
  - a. The field element must familiarize students with the proper installation, maintenance and inspection of common erosion and sediment control BMPs including, but not limited to, blankets, check dams, silt fence, straw mulch, plastic, and seeding.
  - b. The test shall be open book and a passing score is not required for certification. Upon completion of the test, the correct answers shall be provided and discussed.
4. The refresher course shall be a minimum of 8 hours and include a test.
  - a. The refresher course shall include:
    - i. Applicable updates to the Stormwater Management Manual that is used to teach the course, including new or updated BMPs; and
    - ii. Applicable changes to the NPDES General Permit for Construction Activities.
  - b. The refresher course test shall be open book and a passing score is not required for certification. Upon completion of the test, the correct answers shall be provided and discussed.
  - c. The refresher course may be taught using an alternative format (e.g. internet, CD ROM, etc.) if the module is approved by Ecology.

### Required Course Elements

1. Erosion and Sedimentation Impacts
  - a. Examples/Case studies

2. Erosion and Sedimentation Processes
  - a. Definitions
  - b. Types of erosion
  - c. Sedimentation
    - i. Basic settling concepts
    - ii. Problems with clays/turbidity
3. Factors Influencing Erosion Potential
  - a. Soil
  - b. Vegetation
  - c. Topography
  - d. Climate
4. Regulatory Requirements
  - a. NPDES - Construction Stormwater General Permit
  - b. Local requirements and permits
  - c. Other regulatory requirements
5. Stormwater Pollution Prevention Plan (SWPPP)
  - a. SWPPP is a living document – should be revised as necessary
  - b. 12 Elements of a SWPPP; discuss suggested BMPs (with examples)
    1. Mark Clearing Limits
    2. Establish Construction Access
    3. Control Flow Rates
    4. Install Sediment Controls
    5. Stabilize Soils
    6. Protect Slopes
    7. Protect Drain Inlets
    8. Stabilize Channels and Outlets
    9. Control Pollutants
    10. Control De-watering
    11. Maintain BMPs
    12. Manage the Project
6. Monitoring/Reporting/Recordkeeping
  - a. Site inspections/visual monitoring
    - i. Disturbed areas
    - ii. BMPs
    - iii. Stormwater discharge points
  - b. Water quality sampling/analysis
    - i. Turbidity
    - ii. pH
  - c. Monitoring frequency
    - i. Set by NPDES permit
    - ii. Inactive sites - reduced frequency

- d. Adaptive Management
  - i. When monitoring indicates problem, take appropriate action (e.g. install/maintain BMPs)
  - ii. Document the corrective action(s) in SWPPP
- e. Reporting
  - i. Inspection reports/checklists
  - ii. Discharge Monitoring Reports (DMR)
  - iii. Non-compliance notification

### **Instructor Qualifications**

1. Instructors must be qualified to effectively teach the required course elements.
2. At a minimum, instructors must have:
  - a. Current certification as a Certified Professional in Erosion and Sediment Control (CPESC), or
  - b. Completed a training program for teaching the required course elements, or
  - c. The academic credentials and instructional experience necessary for teaching the required course elements.
3. Instructors must demonstrate competent instructional skills and knowledge of the applicable subject matter.



## **BMP C161: Payment of Erosion Control Work**

### ***Purpose***

As with any construction operation, the contractor should be paid for erosion control work. Payment for erosion control must be addressed during project development and design. Method of payment should be identified in the SWPPP.

### ***Conditions of Use***

Erosion control work should never be “incidental” to the contract as it is extremely difficult for the contractor to bid the work. Work that is incidental to the contract is work where no separate measurement or payment is made. The cost for incidental work is included in payments made for applicable bid items in the Schedule of Unit Prices. For example, any erosion control work associated with an item called “Clearing and Grubbing” is bid and paid for as part of that item, not separately.

Several effective means for payment of erosion control work are described below. These include:

- Temporary Erosion and Sediment Control (TESC) Lump Sum.
- TESC-Force Account.
- Unit Prices.
- Lump Sum.

### **TESC Lump Sum**

One good method for achieving effective erosion and sediment control is to set up a Progress Payment system whereby the contract spells out exactly what is expected and allows for monthly payments over the life of the contract.

For example, an Item called “TESC Lump Sum” is listed in the Bid Schedule of Unit Prices. An amount, such as \$10,000, is written in both the Unit Price and Amount columns. This requires all bidders to bid \$10,000 for the item. If \$10,000 is not shown in the Amount column, each contractor bids the amount. Often this is under-bid, which can cause compliance difficulties later. In this example, the contractor is required to revise the project Construction SWPPP by developing a Contractor’s Erosion and Sediment Control Plan (CESCP) that is specific to their operations.

Next, the following language is included in the TESC specification Payment section:

Based upon lump sum Bid Item “TESC Lump Sum”, payments will be made as follows:

- A. Upon receipt of the Contractor’s CESCP, 25 percent.
- B. After Notice To Proceed and before Substantial Completion, 50 percent will be pro rated and paid monthly for compliance with the

CESCP. Non-compliance will result in withholding of payment for the month of non-compliance.

C. At Final Payment, 25 percent for a clean site.

Payment for “TESC Lump Sum” will be full compensation for furnishing all labor, equipment, materials and tools to implement the CESCP, install, inspect, maintain, and remove temporary erosion and sediment controls as detailed in the drawings and specified herein, with the exception of those items measured and paid for separately.

### **TESC Force Account**

One good method for ensuring that contingency money is available to address unforeseen erosion and sediment control problems is to set up an item called “TESC-Force Account”. For example, an amount such as \$15,000 is written in both the Unit Price and Amount columns for the item. This requires all bidders to bid \$15,000 for the item.

The Force Account is used only at the discretion of the contracting agency or developer. If there are no unforeseen erosion problems, the money is not used. If there are unforeseen erosion problems, the contracting agency would direct the work to be done and pay an agreed upon amount for the work (such as predetermined rates under a Time and Materials setting).

Contract language for this item could look like this:

Measurement and Payment for “TESC-Force Account” will be on a Force Account basis in accordance with \_\_\_\_\_ (include appropriate section of the Contract Specifications). The amount entered in the Schedule of Unit Prices is an estimate.

### **Unit Prices**

When the material or work can be quantified, it can be paid by Unit Prices. For example, the project designer knows that 2 acres will need to be hydroseeded and sets up an Item of Work for Hydroseed, with a Bid Quantity of 2, and a Unit for Acre. The bidder writes in the unit Prices and Amount.

Unit Price items can be used in conjunction with TESC-Force Account and TESC-Lump Sum.

### **Lump Sum**

In contracts where all the work in a project is paid as a Lump Sum, erosion control is usually not paid as a separate item. In order to ensure that appropriate amounts are bid into the contract, the contracting agency can request a Schedule of Values and require that all erosion control costs be identified.

## **BMP C162: Scheduling**

***Purpose*** Sequencing a construction project reduces the amount and duration of soil exposed to erosion by wind, rain, runoff, and vehicle tracking.

***Conditions of Use*** The construction sequence schedule is an orderly listing of all major land-disturbing activities together with the necessary erosion and sedimentation control measures planned for the project. This type of schedule guides the contractor on work to be done before other work is started so that serious erosion and sedimentation problems can be avoided.

Following a specified work schedule that coordinates the timing of land-disturbing activities and the installation of control measures is perhaps the most cost-effective way of controlling erosion during construction. The removal of surface ground cover leaves a site vulnerable to accelerated erosion. Construction procedures that limit land clearing, provide timely installation of erosion and sedimentation controls, and restore protective cover quickly can significantly reduce the erosion potential of a site.

***Design***

***Considerations***

- Avoid rainy periods.
- Schedule projects to disturb only small portions of the site at any one time. Complete grading as soon as possible. Immediately stabilize the disturbed portion before grading the next portion. Practice staged seeding in order to revegetate cut and fill slopes as the work progresses.

## **BMP C180: Small Project Construction Stormwater Pollution Prevention**

**Purpose** To prevent the discharge of sediment and other pollutants to the maximum extent practicable from small construction projects.

**Conditions of Use** On small construction projects, those adding or replacing less than 2,000 square feet of impervious surface or clearing less than 7,000 square feet.

**Design and  
Installation  
Specifications**

- Plan and implement proper clearing and grading of the site. It is most important only to clear the areas needed, thus keeping exposed areas to a minimum. Phase clearing so that only those areas that are actively being worked are uncovered.

*Note: Clearing limits should be flagged in the lot or area prior to initiating clearing.*

- Soil shall be managed in a manner that does not permanently compact or deteriorate the final soil and landscape system. If disturbance and/or compaction occur the impact must be corrected at the end of the construction activity. This shall include restoration of soil depth, soil quality, permeability, and percent organic matter. Construction practices must not cause damage to or compromise the design of permanent landscape or infiltration areas.
- Locate excavated basement soil a reasonable distance behind the curb, such as in the backyard or side yard area. This will increase the distance eroded soil must travel to reach the storm sewer system. Soil piles should be covered until the soil is either used or removed. Piles should be situated so that sediment does not run into the street or adjoining yards.
- Backfill basement walls as soon as possible and rough grade the lot. This will eliminate large soil mounds, which are highly erodible, and prepares the lot for temporary cover, which will further reduce erosion potential.
- Remove excess soil from the site as soon as possible after backfilling. This will eliminate any sediment loss from surplus fill.
- If a lot has a soil bank higher than the curb, a trench or berm should be installed moving the bank several feet behind the curb. This will reduce the occurrence of gully and rill erosion while providing a storage and settling area for stormwater.
- The construction entrance should be stabilized where traffic will be leaving the construction site and traveling on paved roads or other paved areas within 1,000 feet of the site.

- Provide for periodic street cleaning to remove any sediment that may have been tracked out. Sediment should be removed by shoveling or sweeping and carefully removed to a suitable disposal area where it will not be re-eroded.
- Utility trenches that run up and down slopes must be backfilled within seven days. Cross-slope trenches may remain open throughout construction to provide runoff interception and sediment trapping, provided that they do not convey turbid runoff off site.

## 4.2 Runoff Conveyance and Treatment BMPs

### BMP C200: Interceptor Dike and Swale

#### *Purpose*

Provide a ridge of compacted soil, or a ridge with an upslope swale, at the top or base of a disturbed slope or along the perimeter of a disturbed construction area to convey stormwater. Use the dike and/or swale to intercept the runoff from unprotected areas and direct it to areas where erosion can be controlled. This can prevent storm runoff from entering the work area or sediment-laden runoff from leaving the construction site.

#### *Conditions of Use*

Where the runoff from an exposed site or disturbed slope must be conveyed to an erosion control facility which can safely convey the stormwater.

- Locate upslope of a construction site to prevent runoff from entering disturbed area.
- When placed horizontally across a disturbed slope, it reduces the amount and velocity of runoff flowing down the slope.
- Locate downslope to collect runoff from a disturbed area and direct it to a sediment basin.
- Dike and/or swale and channel must be stabilized with temporary or permanent vegetation or other channel protection during construction.
- Channel requires a positive grade for drainage; steeper grades require channel protection and check dams.
- Review construction for areas where overtopping may occur.
- Can be used at top of new fill before vegetation is established.
- May be used as a permanent diversion channel to carry the runoff.
- Sub-basin tributary area should be one acre or less.
- Design capacity for the peak flow from a 10-year, 24-hour storm, assuming a Type 1A rainfall distribution, for temporary facilities. Alternatively, use 1.6 times the 10-year, 1-hour flow indicated by an approved continuous runoff model. For facilities that will also serve on a permanent basis, consult the local government's drainage requirements.

#### *Design and Installation Specifications*

**Interceptor dikes** shall meet the following criteria:

Top Width	2 feet minimum.
Height	1.5 feet minimum on berm.
Side Slope	2:1 or flatter.
Grade	Depends on topography, however, dike system minimum is 0.5%, maximum is 1%.
Compaction	Minimum of 90 percent ASTM D698 standard proctor.

Horizontal Spacing of Interceptor Dikes:

Average Slope	Slope Percent	Flowpath Length
20H:1V or less	3-5%	300 feet
(10 to 20)H:1V	5-10%	200 feet
(4 to 10)H:1V	10-25%	100 feet
(2 to 4)H:1V	25-50%	50 feet

Stabilization depends on velocity and reach

Slopes <5% Seed and mulch applied within 5 days of dike construction (*see BMP C121, Mulching*).

**Slopes 5 - 40% Dependent on runoff velocities and dike materials. Stabilization should be done immediately using either sod or riprap or other measures to avoid erosion.**

- The upslope side of the dike shall provide positive drainage to the dike outlet. No erosion shall occur at the outlet. Provide energy dissipation measures as necessary. Sediment-laden runoff must be released through a sediment trapping facility.
- Minimize construction traffic over temporary dikes. Use temporary cross culverts for channel crossing.

**Interceptor swales** shall meet the following criteria:

Bottom Width	2 feet minimum; the bottom shall be level.
Depth	1-foot minimum.
Side Slope	2:1 or flatter.
Grade	Maximum 5 percent, with positive drainage to a suitable outlet (such as a sediment pond).
Stabilization	Seed as per <i>BMP C120, Temporary and Permanent Seeding</i> , or <i>BMP C202, Channel Lining</i> , 12 inches thick of riprap pressed into the bank and extending at least 8 inches vertical from the bottom.

- Inspect diversion dikes and interceptor swales once a week and after every rainfall. Immediately remove sediment from the flow area.
- Damage caused by construction traffic or other activity must be repaired before the end of each working day.

Check outlets and make timely repairs as needed to avoid gully formation. When the area below the temporary diversion dike is permanently stabilized, remove the dike and fill and stabilize the channel to blend with the natural surface.

## **BMP C204: Pipe Slope Drains**

**Purpose** To use a pipe to convey stormwater anytime water needs to be diverted away from or over bare soil to prevent gullies, channel erosion, and saturation of slide-prone soils.

**Conditions of Use** Pipe slope drains should be used when a temporary or permanent stormwater conveyance is needed to move the water down a steep slope to avoid erosion (Figure 4.10).

On highway projects, they should be used at bridge ends to collect runoff and pipe it to the base of the fill slopes along bridge approaches. These can be designed into a project and included as bid items. Another use on road projects is to collect runoff from pavement and pipe it away from side slopes. These are useful because there is generally a time lag between having the first lift of asphalt installed and the curbs, gutters, and permanent drainage installed. Used in conjunction with sand bags, or other temporary diversion devices, these will prevent massive amounts of sediment from leaving a project.

Water can be collected, channeled with sand bags, Triangular Silt Dikes, berms, or other material, and piped to temporary sediment ponds.

Pipe slope drains can be:

- Connected to new catch basins and used temporarily until all permanent piping is installed;
- Used to drain water collected from aquifers exposed on cut slopes and take it to the base of the slope;
- Used to collect clean runoff from plastic sheeting and direct it away from exposed soil;
- Installed in conjunction with silt fence to drain collected water to a controlled area;
- Used to divert small seasonal streams away from construction. They have been used successfully on culvert replacement and extension jobs. Large flex pipe can be used on larger streams during culvert removal, repair, or replacement; and,
- Connected to existing down spouts and roof drains and used to divert water away from work areas during building renovation, demolition, and construction projects.

There are now several commercially available collectors that are attached to the pipe inlet and help prevent erosion at the inlet.



***Design and  
Installation  
Specifications***

Size the pipe to convey the flow. The capacity for temporary drains shall be sufficient to handle the peak flow from a 10-year, 24-hour storm event, assuming a Type 1A rainfall distribution. Alternatively, use 1.6 times the 10-year, 1-hour flow indicated by an approved continuous runoff model. Consult local drainage requirements for sizing permanent pipe slope drains.

- Use care in clearing vegetated slopes for installation.
- Re-establish cover immediately on areas disturbed by installation.
- Use temporary drains on new cut or fill slopes.
- Use diversion dikes or swales to collect water at the top of the slope.
- Ensure that the entrance area is stable and large enough to direct flow into the pipe.
- Piping of water through the berm at the entrance area is a common failure mode.
- The entrance shall consist of a standard flared end section for culverts 12 inches and larger with a minimum 6-inch metal toe plate to prevent runoff from undercutting the pipe inlet. The slope of the entrance shall be at least 3 percent. Sand bags may also be used at pipe entrances as a temporary measure.
- The soil around and under the pipe and entrance section shall be thoroughly compacted to prevent undercutting.
- The flared inlet section shall be securely connected to the slope drain and have watertight connecting bands.
- Slope drain sections shall be securely fastened together, fused or have gasketed watertight fittings, and shall be securely anchored into the soil.
- Thrust blocks should be installed anytime 90 degree bends are utilized. Depending on size of pipe and flow, these can be constructed with sand bags, straw bales staked in place, “t” posts and wire, or ecology blocks.
- Pipe needs to be secured along its full length to prevent movement. This can be done with steel “t” posts and wire. A post is installed on each side of the pipe and the pipe is wired to them. This should be done every 10-20 feet of pipe length or so, depending on the size of the pipe and quantity of water to diverted.
- Interceptor dikes shall be used to direct runoff into a slope drain. The height of the dike shall be at least 1 foot higher at all points than the top of the inlet pipe.
- The area below the outlet must be stabilized with a riprap apron (see BMP C209 Outlet Protection, for the appropriate outlet material).


- If the pipe slope drain is conveying sediment-laden water, direct all flows into the sediment trapping facility.
- Materials specifications for any permanent piped system shall be set by the local government.

***Maintenance Standards***

Check inlet and outlet points regularly, especially after storms.

The inlet should be free of undercutting, and no water should be going around the point of entry. If there are problems, the headwall should be reinforced with compacted earth or sand bags.

- The outlet point should be free of erosion and installed with appropriate outlet protection.
- For permanent installations, inspect pipe periodically for vandalism and physical distress such as slides and wind-throw.
- Normally the pipe slope is so steep that clogging is not a problem with smooth wall pipe, however, debris may become lodged in the pipe.



**Figure 4.10 - Pipe Slope Drain**

## **BMP C205: Subsurface Drains**

**Purpose** To intercept, collect, and convey ground water to a satisfactory outlet, using a perforated pipe or conduit below the ground surface. Subsurface drains are also known as “french drains.” The perforated pipe provides a dewatering mechanism to drain excessively wet soils, provide a stable base for construction, improve stability of structures with shallow foundations, or to reduce hydrostatic pressure to improve slope stability.

**Conditions of Use** Use when excessive water must be removed from the soil. The soil permeability, depth to water table and impervious layers are all factors which may govern the use of subsurface drains.

**Design and Installation Specifications** **Relief drains** are used either to lower the water table in large, relatively flat areas, improve the growth of vegetation, or to remove surface water.

They are installed along a slope and drain in the direction of the slope.

They can be installed in a grid pattern, a herringbone pattern, or a random pattern.

- **Interceptor drains** are used to remove excess ground water from a slope, stabilize steep slopes, and lower the water table immediately below a slope to prevent the soil from becoming saturated.

They are installed perpendicular to a slope and drain to the side of the slope.

They usually consist of a single pipe or series of single pipes instead of a patterned layout.

- **Depth and spacing of interceptor drains** --The depth of an interceptor drain is determined primarily by the depth to which the water table is to be lowered or the depth to a confining layer. For practical reasons, the maximum depth is usually limited to 6 feet, with a minimum cover of 2 feet to protect the conduit.
- The soil should have depth and sufficient permeability to permit installation of an effective drainage system at a depth of 2 to 6 feet.
- An adequate outlet for the drainage system must be available either by gravity or by pumping.
- The quantity and quality of discharge needs to be accounted for in the receiving stream (additional detention may be required).
- This standard does not apply to subsurface drains for building foundations or deep excavations.
- The capacity of an interceptor drain is determined by calculating the maximum rate of ground water flow to be intercepted. Therefore, it is good practice to make complete subsurface investigations, including

hydraulic conductivity of the soil, before designing a subsurface drainage system.

- **Size of drain**--Size subsurface drains to carry the required capacity without pressure flow. Minimum diameter for a subsurface drain is 4 inches.
- The minimum velocity required to prevent silting is 1.4 ft./sec. The line shall be graded to achieve this velocity at a minimum. The maximum allowable velocity using a sand-gravel filter or envelope is 9 ft/sec.
- Filter material and fabric shall be used around all drains for proper bedding and filtration of fine materials. Envelopes and filters should surround the drain to a minimum of 3-inch thickness.
- The outlet of the subsurface drain shall empty into a sediment pond through a catch basin. If free of sediment, it can then empty into a receiving channel, swale, or stable vegetated area adequately protected from erosion and undermining.
- The trench shall be constructed on a continuous grade with no reverse grades or low spots.
- Soft or yielding soils under the drain shall be stabilized with gravel or other suitable material.
- Backfilling shall be done immediately after placement of the pipe. No sections of pipe shall remain uncovered overnight or during a rainstorm. Backfill material shall be placed in the trench in such a manner that the drain pipe is not displaced or damaged.
- Do not install permanent drains near trees to avoid the tree roots that tend to clog the line. Use solid pipe with watertight connections where it is necessary to pass a subsurface drainage system through a stand of trees.
- **Outlet**--Ensure that the outlet of a drain empties into a channel or other watercourse above the normal water level.
- Secure an animal guard to the outlet end of the pipe to keep out rodents.
- Use outlet pipe of corrugated metal, cast iron, or heavy-duty plastic without perforations and at least 10 feet long. Do not use an envelope or filter material around the outlet pipe, and bury at least two-thirds of the pipe length.
- When outlet velocities exceed those allowable for the receiving stream, outlet protection must be provided.

***Maintenance  
Standards***

Subsurface drains shall be checked periodically to ensure that they are free-flowing and not clogged with sediment or roots.

- The outlet shall be kept clean and free of debris.
- Surface inlets shall be kept open and free of sediment and other debris.
- Trees located too close to a subsurface drain often clog the system with their roots. If a drain becomes clogged, relocate the drain or remove the trees as a last resort. Drain placement should be planned to minimize this problem.
- Where drains are crossed by heavy vehicles, the line shall be checked to ensure that it is not crushed.

## **BMP C206: Level Spreader**

***Purpose*** To provide a temporary outlet for dikes and diversions consisting of an excavated depression constructed at zero grade across a slope. To convert concentrated runoff to sheet flow and release it onto areas stabilized by existing vegetation or an engineered filter strip.

***Conditions of Use*** Used when a concentrated flow of water needs to be dispersed over a large area with existing stable vegetation.

- Items to consider are:
  1. What is the risk of erosion or damage if the flow may become concentrated?
  2. Is an easement required if discharged to adjoining property?
  3. Most of the flow should be as ground water and not as surface flow.
  4. Is there an unstable area downstream that cannot accept additional ground water?
- Use only where the slopes are gentle, the water volume is relatively low, and the soil will adsorb most of the low flow events.

### ***Design and Installation Specifications***

Use above undisturbed areas that are stabilized by existing vegetation.

If the level spreader has any low points, flow will concentrate, create channels and may cause erosion.


- Discharge area below the outlet must be uniform with a slope of less than 5H:1V.
- Outlet to be constructed level in a stable, undisturbed soil profile (not on fill).
- The runoff shall not reconcentrate after release unless intercepted by another downstream measure.
- The grade of the channel for the last 20 feet of the dike or interceptor entering the level spreader shall be less than or equal to 1 percent. The grade of the level spreader shall be 0 percent to ensure uniform spreading of storm runoff.
- A 6-inch high gravel berm placed across the level lip shall consist of washed crushed rock, 2- to 4-inch or 3/4-inch to 1½-inch size.
- The spreader length shall be determined by estimating the peak flow expected from the 10-year, 24-hour design storm. The length of the spreader shall be a minimum of 15 feet for 0.1 cfs and shall be 10 feet for each 0.1 cfs there after to a maximum of 0.5 cfs per spreader. Use multiple spreaders for higher flows.
- The width of the spreader should be at least 6 feet.

- The depth of the spreader as measured from the lip should be at least 6 inches and it should be uniform across the entire length.
- Level spreaders shall be setback from the property line unless there is an easement for flow.
- Level spreaders, when installed every so often in grassy swales, keep the flows from concentrating. Materials that can be used include sand bags, lumber, logs, concrete, and pipe. To function properly, the material needs to be installed level and on contour. Figures 4.11 and 4.12 provide a cross-section and a detail of a level spreader.


**Maintenance Standards**

The spreader should be inspected after every runoff event to ensure that it is functioning correctly.

- The contractor should avoid the placement of any material on the structure and should prevent construction traffic from crossing over the structure.
- If the spreader is damaged by construction traffic, it shall be immediately repaired.



**Figure 4.11 – Cross Section of Level Spreader**



**Figure 4.12 - Detail of Level Spreader**

## **BMP C209: Outlet Protection**

- Purpose** Outlet protection prevents scour at conveyance outlets and minimizes the potential for downstream erosion by reducing the velocity of concentrated stormwater flows.
- Conditions of use** Outlet protection is required at the outlets of all ponds, pipes, ditches, or other conveyances, and where runoff is conveyed to a natural or manmade drainage feature such as a stream, wetland, lake, or ditch.
- Design and Installation Specifications** The receiving channel at the outlet of a culvert shall be protected from erosion by rock lining a minimum of 6 feet downstream and extending up the channel sides a minimum of 1-foot above the maximum tailwater elevation or 1-foot above the crown, whichever is higher. For large pipes (more than 18 inches in diameter), the outlet protection lining of the channel is lengthened to four times the diameter of the culvert.
- Standard wingwalls, and tapered outlets and paved channels should also be considered when appropriate for permanent culvert outlet protection. (See WSDOT Hydraulic Manual, available through WSDOT Engineering Publications).
  - Organic or synthetic erosion blankets, with or without vegetation, are usually more effective than rock, cheaper, and easier to install. Materials can be chosen using manufacturer product specifications. ASTM test results are available for most products and the designer can choose the correct material for the expected flow.
  - With low flows, vegetation (including sod) can be effective.
  - The following guidelines shall be used for riprap outlet protection:
    1. If the discharge velocity at the outlet is less than 5 fps (pipe slope less than 1 percent), use 2-inch to 8-inch riprap. Minimum thickness is 1-foot.
    2. For 5 to 10 fps discharge velocity at the outlet (pipe slope less than 3 percent), use 24-inch to 4-foot riprap. Minimum thickness is 2 feet.
    3. For outlets at the base of steep slope pipes (pipe slope greater than 10 percent), an engineered energy dissipater shall be used.
  - Filter fabric or erosion control blankets should always be used under riprap to prevent scour and channel erosion.
  - New pipe outfalls can provide an opportunity for low-cost fish habitat improvements. For example, an alcove of low-velocity water can be created by constructing the pipe outfall and associated energy dissipater back from the stream edge and digging a channel, overwidened to the upstream side, from the outfall. Overwintering juvenile and migrating adult salmonids may use the alcove as shelter during



high flows. Bank stabilization, bioengineering, and habitat features may be required for disturbed areas. See Volume V for more information on outfall system design.

***Maintenance  
Standards***

- Inspect and repair as needed.
- Add rock as needed to maintain the intended function.
- Clean energy dissipater if sediment builds up.

## BMP C220: Storm Drain Inlet Protection

**Purpose** To prevent coarse sediment from entering drainage systems prior to permanent stabilization of the disturbed area.

**Conditions of Use** Where storm drain inlets are to be made operational before permanent stabilization of the disturbed drainage area. Protection should be provided for all storm drain inlets downslope and within 500 feet of a disturbed or construction area, unless the runoff that enters the catch basin will be conveyed to a sediment pond or trap. Inlet protection may be used anywhere to protect the drainage system. It is likely that the drainage system will still require cleaning.

Table 4.9 lists several options for inlet protection. All of the methods for storm drain inlet protection are prone to plugging and require a high frequency of maintenance. Drainage areas should be limited to 1 acre or less. Emergency overflows may be required where stormwater ponding would cause a hazard. If an emergency overflow is provided, additional end-of-pipe treatment may be required.

<b>Table 4.9 Storm Drain Inlet Protection</b>			
<b>Type of Inlet Protection</b>	<b>Emergency Overflow</b>	<b>Applicable for Paved/ Earthen Surfaces</b>	<b>Conditions of Use</b>
<b>Drop Inlet Protection</b>			
Excavated drop inlet protection	Yes, temporary flooding will occur	Earthen	Applicable for heavy flows. Easy to maintain. Large area Requirement: 30' X 30'/acre
Block and gravel drop inlet protection	Yes	Paved or Earthen	Applicable for heavy concentrated flows. Will not pond.
Gravel and wire drop inlet protection	No		Applicable for heavy concentrated flows. Will pond. Can withstand traffic.
Catch basin filters	Yes	Paved or Earthen	Frequent maintenance required.
<b>Curb Inlet Protection</b>			
Curb inlet protection with a wooden weir	Small capacity overflow	Paved	Used for sturdy, more compact installation.
Block and gravel curb inlet protection	Yes	Paved	Sturdy, but limited filtration.
<b>Culvert Inlet Protection</b>			
Culvert inlet sediment trap			18 month expected life.


***Design and  
Installation  
Specifications***

*Excavated Drop Inlet Protection* - An excavated impoundment around the storm drain. Sediment settles out of the stormwater prior to entering the storm drain.

- Depth 1-2 ft as measured from the crest of the inlet structure.
- Side Slopes of excavation no steeper than 2:1.
- Minimum volume of excavation 35 cubic yards.
- Shape basin to fit site with longest dimension oriented toward the longest inflow area.
- Install provisions for draining to prevent standing water problems.
- Clear the area of all debris.
- Grade the approach to the inlet uniformly.
- Drill weep holes into the side of the inlet.
- Protect weep holes with screen wire and washed aggregate.
- Seal weep holes when removing structure and stabilizing area.
- It may be necessary to build a temporary dike to the down slope side of the structure to prevent bypass flow.

*Block and Gravel Filter* - A barrier formed around the storm drain inlet with standard concrete blocks and gravel. See Figure 4.14.

- Height 1 to 2 feet above inlet.
- Recess the first row 2 inches into the ground for stability.
- Support subsequent courses by placing a 2x4 through the block opening.
- Do not use mortar.
- Lay some blocks in the bottom row on their side for dewatering the pool.
- Place hardware cloth or comparable wire mesh with ½-inch openings over all block openings.
- Place gravel just below the top of blocks on slopes of 2:1 or flatter.
- An alternative design is a gravel donut.
- Inlet slope of 3:1.
- Outlet slope of 2:1.
- 1-foot wide level stone area between the structure and the inlet.
- Inlet slope stones 3 inches in diameter or larger.
- Outlet slope use gravel ½- to ¾-inch at a minimum thickness of 1-foot.



**Figure 4.14 – Block and Gravel Filter**

*Gravel and Wire Mesh Filter* - A gravel barrier placed over the top of the inlet. This structure does not provide an overflow.

- Hardware cloth or comparable wire mesh with ½-inch openings.
- Coarse aggregate.
- Height 1-foot or more, 18 inches wider than inlet on all sides.
- Place wire mesh over the drop inlet so that the wire extends a minimum of 1-foot beyond each side of the inlet structure.
- If more than one strip of mesh is necessary, overlap the strips.
- Place coarse aggregate over the wire mesh.
- The depth of the gravel should be at least 12 inches over the entire inlet opening and extend at least 18 inches on all sides.

*Catchbasin Filters* - Inserts should be designed by the manufacturer for use at construction sites. The limited sediment storage capacity increases the amount of inspection and maintenance required, which may be daily for heavy sediment loads. The maintenance requirements can be reduced by combining a catchbasin filter with another type of inlet protection. This type of inlet protection provides flow bypass without overflow and therefore may be a better method for inlets located along active rights-of-way.

- 5 cubic feet of storage.
- Dewatering provisions.
- High-flow bypass that will not clog under normal use at a construction site.
- The catchbasin filter is inserted in the catchbasin just below the grating.

*Curb Inlet Protection with Wooden Weir* – Barrier formed around a curb inlet with a wooden frame and gravel.

- Wire mesh with ½-inch openings.
- Extra strength filter cloth.
- Construct a frame.
- Attach the wire and filter fabric to the frame.
- Pile coarse washed aggregate against wire/fabric.
- Place weight on frame anchors.

*Block and Gravel Curb Inlet Protection* – Barrier formed around an inlet with concrete blocks and gravel. See Figure 4.14.

- Wire mesh with ½-inch openings.
- Place two concrete blocks on their sides abutting the curb at either side of the inlet opening. These are spacer blocks.
- Place a 2x4 stud through the outer holes of each spacer block to align the front blocks.
- Place blocks on their sides across the front of the inlet and abutting the spacer blocks.
- Place wire mesh over the outside vertical face.
- Pile coarse aggregate against the wire to the top of the barrier.


*Curb and Gutter Sediment Barrier* – Sandbag or rock berm (riprap and aggregate) 3 feet high and 3 feet wide in a horseshoe shape. See Figure 4.16.

- Construct a horseshoe shaped berm, faced with coarse aggregate if using riprap, 3 feet high and 3 feet wide, at least 2 feet from the inlet.
- Construct a horseshoe shaped sedimentation trap on the outside of the berm sized to sediment trap standards for protecting a culvert inlet.


***Maintenance  
Standards***

- Catch basin filters should be inspected frequently, especially after storm events. If the insert becomes clogged, it should be cleaned or replaced.
- For systems using stone filters: If the stone filter becomes clogged with sediment, the stones must be pulled away from the inlet and cleaned or replaced. Since cleaning of gravel at a construction site may be difficult, an alternative approach would be to use the clogged stone as fill and put fresh stone around the inlet.
- Do not wash sediment into storm drains while cleaning. Spread all excavated material evenly over the surrounding land area or stockpile and stabilize as appropriate.

## Plan View



## Section A - A




### NOTES:

1. Use block and gravel type sediment barrier when curb inlet is located in gently sloping street segment, where water can pond and allow sediment to separate from runoff.
2. Barrier shall allow for overflow from severe storm event.
3. Inspect barriers and remove sediment after each storm event. Sediment and gravel must be removed from the traveled way immediately.

**Figure 4.15 – Block and Gravel Curb Inlet Protection**

## Plan View



### NOTES:

1. Place curb type sediment barriers on gently sloping street segments, where water can pond and allow sediment to separate from runoff.
2. Sandbags of either burlap or woven 'geotextile' fabric, are filled with gravel, layered and packed tightly.
3. Leave a one sandbag gap in the top row to provide a spillway for overflow.
4. Inspect barriers and remove sediment after each storm event. Sediment and gravel must be removed from the traveled way immediately.

**Figure 4.16 – Curb and Gutter Barrier**



## BMP C233: Silt Fence


### *Purpose*

Use of a silt fence reduces the transport of coarse sediment from a construction site by providing a temporary physical barrier to sediment and reducing the runoff velocities of overland flow. See Figure 4.19 for details on silt fence construction.

### **Conditions of Use**

Silt fence may be used downslope of all disturbed areas.

- Silt fence is not intended to treat concentrated flows, nor is it intended to treat substantial amounts of overland flow. Any concentrated flows must be conveyed through the drainage system to a sediment pond. The only circumstance in which overland flow can be treated solely by a silt fence, rather than by a sediment pond, is when the area draining to the fence is one acre or less and flow rates are less than 0.5 cfs.
- Silt fences should not be constructed in streams or used in V-shaped ditches. They are not an adequate method of silt control for anything deeper than sheet or overland flow.



**Figure 4.19 – Silt Fence**

### *Design and Installation Specifications*

- Drainage area of 1 acre or less or in combination with sediment basin in a larger site.
- Maximum slope steepness (normal (perpendicular) to fence line) 1:1.
- Maximum sheet or overland flow path length to the fence of 100 feet.
- No flows greater than 0.5 cfs.
- The geotextile used shall meet the following standards. All geotextile properties listed below are minimum average roll values (i.e., the test result for any sampled roll in a lot shall meet or exceed the values shown in Table 4.10):

Polymeric Mesh AOS (ASTM D4751)	0.60 mm maximum for slit film wovens (#30 sieve). 0.30 mm maximum for all other geotextile types (#50 sieve). 0.15 mm minimum for all fabric types (#100 sieve).
Water Permittivity (ASTM D4491)	0.02 sec <sup>-1</sup> minimum
Grab Tensile Strength (ASTM D4632)	180 lbs. Minimum for extra strength fabric. 100 lbs minimum for standard strength fabric.
Grab Tensile Strength (ASTM D4632)	30% maximum
Ultraviolet Resistance (ASTM D4355)	70% minimum

- Standard strength fabrics shall be supported with wire mesh, chicken wire, 2-inch x 2-inch wire, safety fence, or jute mesh to increase the strength of the fabric. Silt fence materials are available that have synthetic mesh backing attached.
- Filter fabric material shall contain ultraviolet ray inhibitors and stabilizers to provide a minimum of six months of expected usable construction life at a temperature range of 0°F. to 120°F.
- 100 percent biodegradable silt fence is available that is strong, long lasting, and can be left in place after the project is completed, if permitted by local regulations.
- Standard Notes for construction plans and specifications follow. Refer to Figure 4.19 for standard silt fence details.

The contractor shall install and maintain temporary silt fences at the locations shown in the Plans. The silt fences shall be constructed in the areas of clearing, grading, or drainage prior to starting those activities. A silt fence shall not be considered temporary if the silt fence must function beyond the life of the contract. The silt fence shall prevent soil carried by runoff water from going beneath, through, or over the top of the silt fence, but shall allow the water to pass through the fence.

The minimum height of the top of silt fence shall be 2 feet and the maximum height shall be 2½ feet above the original ground surface.

The geotextile shall be sewn together at the point of manufacture, or at an approved location as determined by the Engineer, to form geotextile lengths as required. All sewn seams shall be located at a support post. Alternatively, two sections of silt fence can be overlapped, provided the Contractor can demonstrate, to the satisfaction of the Engineer, that the overlap is long enough and that the adjacent fence sections are close enough together to prevent silt laden water from escaping through the fence at the overlap.

The geotextile shall be attached on the up-slope side of the posts and support system with staples, wire, or in accordance with the manufacturer's recommendations. The geotextile shall be attached to the posts in a manner that reduces the potential for geotextile tearing at the staples, wire, or other connection device. Silt fence back-up support for the geotextile in the form of a wire or plastic mesh is dependent on the properties of the geotextile selected for use. If wire or plastic back-up mesh is used, the mesh shall be fastened securely to the up-slope of the posts with the geotextile being up-slope of the mesh back-up support.

The geotextile at the bottom of the fence shall be buried in a trench to a minimum depth of 4 inches below the ground surface. The trench shall be backfilled and the soil tamped in place over the buried portion of the geotextile, such that no flow can pass beneath the fence and scouring can not occur. When wire or polymeric back-up support mesh is used, the wire or polymeric mesh shall extend into the trench a minimum of 3 inches.

The fence posts shall be placed or driven a minimum of 18 inches. A minimum depth of 12 inches is allowed if topsoil or other soft subgrade soil is not present and a minimum depth of 18 inches cannot be reached. Fence post depths shall be increased by 6 inches if the fence is located on slopes of 3:1 or steeper and the slope is perpendicular to the fence. If required post depths cannot be obtained, the posts shall be adequately secured by bracing or guying to prevent overturning of the fence due to sediment loading.

Silt fences shall be located on contour as much as possible, except at the ends of the fence, where the fence shall be turned uphill such that the silt fence captures the runoff water and prevents water from flowing around the end of the fence.

If the fence must cross contours, with the exception of the ends of the fence, gravel check dams placed perpendicular to the back of the fence shall be used to minimize concentrated flow and erosion along the back of the fence. The gravel check dams shall be approximately 1-foot deep at the back of the fence. It shall be continued perpendicular to the fence at the same elevation until the top of the check dam intercepts the ground surface behind the fence. The gravel check dams shall consist of crushed surfacing base course, gravel backfill for walls, or shoulder ballast. The gravel check dams shall be located every 10 feet along the fence where the fence must cross contours. The slope of the fence line where contours must be crossed shall not be steeper than 3:1.

Wood, steel or equivalent posts shall be used. Wood posts shall have minimum dimensions of 2 inches by 2 inches by 3 feet minimum length, and shall be free of defects such as knots, splits, or gouges.

Steel posts shall consist of either size No. 6 rebar or larger, ASTM A 120 steel pipe with a minimum diameter of 1-inch, U, T, L, or C shape steel posts with a minimum weight of 1.35 lbs./ft. or other steel posts having equivalent strength and bending resistance to the post sizes listed. The spacing of the support posts shall be a maximum of 6 feet.

Fence back-up support, if used, shall consist of steel wire with a maximum mesh spacing of 2 inches, or a prefabricated polymeric mesh. The strength of the wire or polymeric mesh shall be equivalent to or greater than 180 lbs. grab tensile strength. The polymeric mesh must be as resistant to ultraviolet radiation as the geotextile it supports.

- Silt fence installation using the slicing method specification details follow. Refer to Figure 4.20 for slicing method details.

The base of both end posts must be at least 2 to 4 inches above the top of the silt fence fabric on the middle posts for ditch checks to drain properly. Use a hand level or string level, if necessary, to mark base points before installation.

Install posts 3 to 4 feet apart in critical retention areas and 6 to 7 feet apart in standard applications.

Install posts 24 inches deep on the downstream side of the silt fence, and as close as possible to the fabric, enabling posts to support the fabric from upstream water pressure.

Install posts with the nipples facing away from the silt fence fabric.

Attach the fabric to each post with three ties, all spaced within the top 8 inches of the fabric. Attach each tie diagonally 45 degrees through the fabric, with each puncture at least 1 inch vertically apart. In addition, each tie should be positioned to hang on a post nipple when tightening to prevent sagging.

Wrap approximately 6 inches of fabric around the end posts and secure with 3 ties.

No more than 24 inches of a 36-inch fabric is allowed above ground level.


The rope lock system must be used in all ditch check applications.

The installation should be checked and corrected for any deviation before compaction. Use a flat-bladed shovel to tuck fabric deeper into the ground if necessary.

Compaction is vitally important for effective results. Compact the soil immediately next to the silt fence fabric with the front wheel of the tractor, skid steer, or roller exerting at least 60 pounds per square inch. Compact the upstream side first and then each side twice for a total of four trips.

**Maintenance Standards**

- Any damage shall be repaired immediately.
- If concentrated flows are evident uphill of the fence, they must be intercepted and conveyed to a sediment pond.
- It is important to check the uphill side of the fence for signs of the fence clogging and acting as a barrier to flow and then causing channelization of flows parallel to the fence. If this occurs, replace the fence or remove the trapped sediment.
- Sediment deposits shall either be removed when the deposit reaches approximately one-third the height of the silt fence, or a second silt fence shall be installed.
- If the filter fabric (geotextile) has deteriorated due to ultraviolet breakdown, it shall be replaced.



## BMP C234: Vegetated Strip

### *Purpose*

Vegetated strips reduce the transport of coarse sediment from a construction site by providing a temporary physical barrier to sediment and reducing the runoff velocities of overland flow.

### *Conditions of Use*

- Vegetated strips may be used downslope of all disturbed areas.
- Vegetated strips are not intended to treat concentrated flows, nor are they intended to treat substantial amounts of overland flow. Any concentrated flows must be conveyed through the drainage system to a sediment pond. The only circumstance in which overland flow can be treated solely by a strip, rather than by a sediment pond, is when the following criteria are met (see Table 4.11):

<b>Average Slope</b>	<b>Slope Percent</b>	<b>Flowpath Length</b>
1.5H:1V or less	67% or less	100 feet
2H:1V or less	50% or less	115 feet
4H:1V or less	25% or less	150 feet
6H:1V or less	16.7% or less	200 feet
10H:1V or less	10% or less	250 feet

### *Design and Installation Specifications*

- The vegetated strip shall consist of a minimum of a 25-foot wide continuous strip of dense vegetation with a permeable topsoil. Grass-covered, landscaped areas are generally not adequate because the volume of sediment overwhelms the grass. Ideally, vegetated strips shall consist of undisturbed native growth with a well-developed soil that allows for infiltration of runoff.
- The slope within the strip shall not exceed 4H:1V.
- The uphill boundary of the vegetated strip shall be delineated with clearing limits.

### *Maintenance Standards*

- Any areas damaged by erosion or construction activity shall be seeded immediately and protected by mulch.
- If more than 5 feet of the original vegetated strip width has had vegetation removed or is being eroded, sod must be installed.
- If there are indications that concentrated flows are traveling across the buffer, surface water controls must be installed to reduce the flows entering the buffer, or additional perimeter protection must be installed.

## **BMP C240: Sediment Trap**

**Purpose** A sediment trap is a small temporary ponding area with a gravel outlet used to collect and store sediment from sites cleared and/or graded during construction. Sediment traps, along with other perimeter controls, shall be installed before any land disturbance takes place in the drainage area.

**Conditions of Use** Prior to leaving a construction site, stormwater runoff must pass through a sediment pond or trap or other appropriate sediment removal best management practice. Non-engineered sediment traps may be used on-site prior to an engineered sediment trap or sediment pond to provide additional sediment removal capacity.

It is intended for use on sites where the tributary drainage area is less than 3 acres, with no unusual drainage features, and a projected build-out time of six months or less. The sediment trap is a temporary measure (with a design life of approximately 6 months) and shall be maintained until the site area is permanently protected against erosion by vegetation and/or structures.

Sediment traps and ponds are only effective in removing sediment down to about the medium silt size fraction. Runoff with sediment of finer grades (fine silt and clay) will pass through untreated, emphasizing the need to control erosion to the maximum extent first.

Whenever possible, sediment-laden water shall be discharged into onsite, relatively level, vegetated areas (see BMP C234 – Vegetated Strip). This is the only way to effectively remove fine particles from runoff unless chemical treatment or filtration is used. This can be particularly useful after initial treatment in a sediment trap or pond. The areas of release must be evaluated on a site-by-site basis in order to determine appropriate locations for and methods of releasing runoff. Vegetated wetlands shall not be used for this purpose. Frequently, it may be possible to pump water from the collection point at the downhill end of the site to an upslope vegetated area. Pumping shall only augment the treatment system, not replace it, because of the possibility of pump failure or runoff volume in excess of pump capacity.

All projects that are constructing permanent facilities for runoff quantity control should use the rough-graded or final-graded permanent facilities for traps and ponds. This includes combined facilities and infiltration facilities. When permanent facilities are used as temporary sedimentation facilities, the surface area requirement of a sediment trap or pond must be met. If the surface area requirements are larger than the surface area of the permanent facility, then the trap or pond shall be enlarged to comply with the surface area requirement. The permanent pond shall also be divided into two cells as required for sediment ponds.

Either a permanent control structure or the temporary control structure (described in BMP C241, Temporary Sediment Pond) can be used. If a permanent control structure is used, it may be advisable to partially restrict the lower orifice with gravel to increase residence time while still allowing dewatering of the pond. A shut-off valve may be added to the control structure to allow complete retention of stormwater in emergency situations. In this case, an emergency overflow weir must be added.

A skimmer may be used for the sediment trap outlet if approved by the Local Permitting Authority.

***Design and  
Installation  
Specifications***

- See Figures 4.22 and 4.23 for details.
- If permanent runoff control facilities are part of the project, they should be used for sediment retention.
- To determine the sediment trap geometry, first calculate the design surface area (SA) of the trap, measured at the invert of the weir. Use the following equation:

$$SA = FS(Q_2/V_s)$$

where

$Q_2$  = Design inflow based on the peak discharge from the developed 2-year runoff event from the contributing drainage area as computed in the hydrologic analysis. The 10-year peak flow shall be used if the project size, expected timing and duration of construction, or downstream conditions warrant a higher level of protection. If no hydrologic analysis is required, the Rational Method may be used.

$V_s$  = The settling velocity of the soil particle of interest. The 0.02 mm (medium silt) particle with an assumed density of 2.65 g/cm<sup>3</sup> has been selected as the particle of interest and has a settling velocity ( $V_s$ ) of 0.00096 ft/sec.

$FS$  = A safety factor of 2 to account for non-ideal settling.

Therefore, the equation for computing surface area becomes:

$$SA = 2 \times Q_2 / 0.00096 \text{ or}$$

2080 square feet per cfs of inflow

Note: Even if permanent facilities are used, they must still have a surface area that is at least as large as that derived from the above formula. If they do not, the pond must be enlarged.


- To aid in determining sediment depth, all sediment traps shall have a staff gauge with a prominent mark 1-foot above the bottom of the trap.




- Sediment traps may not be feasible on utility projects due to the limited work space or the short-term nature of the work. Portable tanks may be used in place of sediment traps for utility projects.

**Maintenance Standards**

- Sediment shall be removed from the trap when it reaches 1-foot in depth.
- Any damage to the pond embankments or slopes shall be repaired.



**Figure 4.22 Cross Section of Sediment Trap**



**Figure 4.23 Sediment Trap Outlet**

## **BMP C251: Construction Stormwater Filtration**

***Purpose*** Filtration removes sediment from runoff originating from disturbed areas of the site.

***Conditions of Use*** Traditional BMPs used to control soil erosion and sediment loss from sites under development may not be adequate to ensure compliance with the water quality standard for turbidity in the receiving water. Filtration may be used in conjunction with gravity settling to remove sediment as small as fine silt (0.5  $\mu\text{m}$ ). The reduction in turbidity will be dependent on the particle size distribution of the sediment in the stormwater. In some circumstances, sedimentation and filtration may achieve compliance with the water quality standard for turbidity.

Unlike chemical treatment, the use of construction stormwater filtration does not require approval from Ecology.

Filtration may also be used in conjunction with polymer treatment in a portable system to assure capture of the flocculated solids.

### ***Design and Installation Specifications***

#### ***Background Information***

Filtration with sand media has been used for over a century to treat water and wastewater. The use of sand filtration for treatment of stormwater has developed recently, generally to treat runoff from streets, parking lots, and residential areas. The application of filtration to construction stormwater treatment is currently under development.

Two types of filtration systems may be applied to construction stormwater treatment: rapid and slow. Rapid sand filters are the typical system used for water and wastewater treatment. They can achieve relatively high hydraulic flow rates, on the order of 2 to 20 gpm/sf, because they have automatic backwash systems to remove accumulated solids. In contrast, slow sand filters have very low hydraulic rates, on the order of 0.02 gpm/sf, because they do not have backwash systems. To date, slow sand filtration has generally been used to treat stormwater. Slow sand filtration is mechanically simple in comparison to rapid sand filtration but requires a much larger filter area.

**Filtration Equipment.** Sand media filters are available with automatic backwashing features that can filter to 50  $\mu\text{m}$  particle size. Screen or bag filters can filter down to 5  $\mu\text{m}$ . Fiber wound filters can remove particles down to 0.5  $\mu\text{m}$ . Filters should be sequenced from the largest to the smallest pore opening. Sediment removal efficiency will be related to particle size distribution in the stormwater.

**Treatment Process Description.** Stormwater is collected at interception point(s) on the site and is diverted to a sediment pond or tank for removal of large sediment and storage of the stormwater before it is treated by the

filtration system. The stormwater is pumped from the trap, pond, or tank through the filtration system in a rapid sand filtration system. Slow sand filtration systems are designed as flow through systems using gravity.

If large volumes of concrete are being poured, pH adjustment may be necessary.

***Maintenance  
Standards***

Rapid sand filters typically have automatic backwash systems that are triggered by a pre-set pressure drop across the filter. If the backwash water volume is not large or substantially more turbid than the stormwater stored in the holding pond or tank, backwash return to the pond or tank may be appropriate. However, land application or another means of treatment and disposal may be necessary.

- Screen, bag, and fiber filters must be cleaned and/or replaced when they become clogged.
- Sediment shall be removed from the storage and/or treatment ponds as necessary. Typically, sediment removal is required once or twice during a wet season and at the decommissioning of the ponds.

## **Appendix C**

# **Department of Ecology Construction Stormwater General Permit**